

PARCEL_NO	NUMBER_KEY	COMP_TYPE	SUB_TYPE	APPLIED	APPROVED	DATA_STATUS	DESCRIPTION	STREET_NO	T_DIR	STREET_NAME
32260012140	BCC11061	BCCOMP	COMPLETE	16-Feb-11	09-Sep-11	APPROVED	CC for shell only for new 28 seats Tiki Hut	4385		COLLINS AV
32260012140	BCC05124	BCCOMP	COMPLETE	04-May-05	04-May-05	APPROVED	C.C for EXTERIOR/INTERIOR REMODELING	4385		COLLINS AV
32260012140	BCC0000148	BCCOMP		05-Apr-00		VOID	C.C. FOR RENOVATIONS OF CONDO BLDG. TO HOTEL	4385		COLLINS AV
32260012140	BCC0000080	BCCOMP		27-Jan-00		VOID	T.C.C. FOR RESTAURANT AND BAR	4385		COLLINS AV
32260012140	BCC0000079	BCCOMP		27-Jan-00		VOID	T.C.C. FOR SWIMMING POOL	4385		COLLINS AV
32260012140	BCC0000078	BCCOMP		27-Jan-00	09-Feb-00	FINALED	T.C.C. FOR RENOVATION OF CONDO BUILDING TO HOTEL WITH 107 UNITS ( EXCLUDING POOL, RESTAURANT AND BAR ). final CC issued BCC0000148	4385		COLLINS AV
32260012140	BCO10274	BCOCC	TEMP	21-Sep-10	28-Sep-10	FINAL	TCO for Renovation of existing 8 story building with 35 hotel units, 8th floor bar and swim spa, 7th floor kitchen, 3rd and 2nd floor spa 1st floor kitchen, 1st floor bar, and restaurant replacing a 105 hotel units and 59 seat restaurant and exterior 1st floor pool area and New 17 story tower with 15 hotel units, 3rd floor gym, 2nd floor bar, new pool, landscape and hardscape.	4385		COLLINS AV
32260012140	BCO10273	BCOCC	TEMP	17-Sep-10	17-Sep-10	CLOSED	TCO is for burning the equipment in the 1st and 7th floor kitchens only. 30 People Only.	4385		COLLINS AV
32260012140	BCO11101	BCOCC	COMPLETE	16-Feb-11	09-Sep-11	APPROVED	CO for new 28 seats Tiki bar interior built out.	4385		COLLINS AV
32260012140	BCO11054	BCOCC	COMPLETE	17-Dec-10	13-Sep-11	APPROVED	CO for Renovation of existing 8 story building with 35 hotel units, 8th floor bar and swim spa, 7th floor kitchen, 3rd and 2nd floor spa 1st floor kitchen, 1st floor bar, and restaurant replacing a 105 hotel units and 59 seat restaurant and exterior 1st floor pool area and New 17 story tower with 15 hotel units, 3rd floor gym, 2nd floor bar, new pool, landscape and hardscape. Unit breakdown per floor as per letter from Archirect is as follow: Ground floor: Restaurant, kitchen, lobby, reception, public restrooms, winebar, longbar, court yard pool. 2nd floor Cowshed Spa, screening room, Public restrooms, club bar, manager office, back of office 3rd floor Cowshed spa, cardio gym 4th floor 10 hotel rooms ( 1,2,3,4,5,6,7,8,9,10) staff lockers/ dressing rooms/ staff restrooms 5th floor 11 htoel rooms ( 11,12,13,14,15,16,17,18,19,20,21) back of house offices 6th floor 12 hotel rooms ( 22,23,24,25,26,27,28,29,30,31,32,33 ) back of the house offices 7th floor 10 hotel rooms ( 34,35,36,37,38,39,40,41,42,43 ) service kitchen , office 8th floor Pool, bar, sun deck, restrooms, club lounge, club dinig room, mechanical rooms 9th floor one hotel room ( 44 ) 10th floor one hotel room ( 45 ) 11th floor one hotel room ( 46 ) 12th floor one hotel room ( 47 ) 13th floor	4385		COLLINS AV
32260012140	BCO10281	BCOCC	TEMP	23-Sep-10	23-Sep-10	CLOSED	TCO for floors 1 through 3 including including exterior landscaping and pool at ground floor for Special Event. Occupant load is 150. The Club Bar and the Screening Roon is not included.	4385		COLLINS AV
32260012140	BCO10280	BCOCC	TEMP	23-Sep-10	24-Sep-10	FINAL	TCO for Bldg Shell for 50 units hotel Bldg	4385		COLLINS AV
32260012140	I9702198	BCOMPL	OTH	24-May-97		CLOSED	REMOD 2 RMS WK EXCEEDS VALUE OF \$2000	4385		COLLINS AV
32260012140	I9701568	BCOMPL	OTH	24-Mar-97		CLOSED	ILLEGALLY INSTALLED KITCHENS	4385		COLLINS AV

32260012140	BCU1300855	BCU	PRIMARY	19-Jul-13	20-Sep-13	APPROVED	Valet Parking Svc @ 4385 Collins Ave / Soho Beachouse Storage @ 1601 Drexel Ave	4385	COLLINS AV
32260012140	BCU1100356	BCU	PRIMARY	19-Jan-11		CLOSED	4385 Collins Ave, 8FL / 55 Seat Restaurant, 2AM	4385	COLLINS AV
32260012140	BCU1001123	BCU	PRIMARY	28-Sep-10	26-Aug-11	APPROVED	4385 Collins Ave / 50 Unit Hotel, 2 Swimming Pool, 137 Seat Restaurant, 2am (87 Seats on 2nd Floor) + (50 Seats on the 8th Floor) 137 Seats in Total	4385	COLLINS AV
32260012140	BCU1100106	BCU	PRIMARY	28-Oct-10	04-Jan-11	APPROVED	4385 Collins Ave, Ground FL / 143 Seat Restaurant, Operate until 2am	4385	COLLINS AV
32260012140	BCU1100107	BCU	PRIMARY	28-Oct-10	04-Jan-11	APPROVED	4385 Collins Ave / 4 Station Beauty Salon & Retail Sales 2ND FLOOR	4385	COLLINS AV
32260012140	BCU1100284	BCU	PRIMARY	17-Dec-10	23-Dec-10	APPROVED	4385 Collins Ave, 3rd Floor / Massage Clinic, 3rd Floor	4385	COLLINS AV
32260012140	BD070131	BDEMOPRJ	PARTIAL	10-Apr-07	31-Jul-07	FINAL	PARTIAL INT DEMOLITION ALL UNITS FROM THE 3RD THRU 7TH FLOOR.	4385	COLLINS AV
32260012140	BD130008	BDEMOPRJ	OTHER	09-Oct-12	11-Jan-13	CLOSED	Remove Exit Sign	4385	COLLINS AV
32260012140	BD140225	BDEMOPRJ	OTHER	17-Apr-14	17-Apr-14	CLOSED	Renewal of bd130008/ Remove Exit Sign	4385	COLLINS AV
32260012140	BD160027	BDEMOPRJ	OTHER	16-Oct-15	16-Oct-15	FINAL	Renew/BD140225/Remove Exit Sign	4385	COLLINS AV
32260012140	BE910215	BELEC	OTH	14-Nov-90	14-Nov-90	FINAL	FIRE ALARM SYSTEM	4385	COLLINS AV
32260012140	BE000218	BELEC		09-Nov-99	09-Nov-99	FINAL	OUTLETS (CATV)	4385	COLLINS AV
32260012140	BE920419	BELEC	OTH	09-Jan-92	09-Jan-92	FINAL	1-30HP MOTOR	4385	COLLINS AV
32260012140	BE072058	BELEC	ALTRMDL	10-May-07		VOID	REMOVAL OF ELECTRICAL FIXTURES FOR SALVAGE PURPOSE.	4385	COLLINS AV
32260012140	BE940250	BELEC	OTH	19-Nov-93	19-Nov-93	FINAL	DISCONET & LIGHT FIXTURES	4385	COLLINS AV
32260012140	BE092930	BELEC	LOWVOLT	25-Sep-09	25-Sep-09	FINAL	Empty conduits for future Fire Alarm.	4385	COLLINS AV
32260012140	BE112742	BELEC	ALTRMDL	12-Aug-11	23-Aug-11	CLOSED	Install sub-panel 100A, 22 wall fans and 250 pending lights. 40 Watts (4,000 sq.ft)	4385	COLLINS AV
32260012140	BE102862	BELEC	SIGNAGE	14-Sep-10	03-Mar-11	FINAL	Installation on Illum wall sign "sovereign"	4385	COLLINS AV
32260012140	BE991939	BELEC		22-Jun-99	22-Jun-99	FINAL	ELECTRICAL FOR SWIMMING POOL.	4385	COLLINS AV
32260012140	BE092882	BELEC	LOWVOLT	22-Sep-09	25-Sep-09	FINAL	B0702784/ Low voltage and data com wiring.	4385	COLLINS AV
32260012140	BE992508	BELEC		09-Sep-99	16-Sep-99	FINAL	TEMPORARY TEST ELEVATOR A/C	4385	COLLINS AV
32260012140	BE081548	BELEC	ALTRMDL	04-Apr-08	18-Apr-08	FINAL	B0702784/elec. for (67) units	4385	COLLINS AV
32260012140	BE991796	BELEC		07-Jun-99	15-Jun-99	FINAL	FIRE ALARM SYSTEM	4385	COLLINS AV
32260012140	BE080301	BELEC	SRVCS	07-Nov-07	07-Nov-07	FINAL	TEMP FOR CONSTRUCTION.	4385	COLLINS AV
32260012140	BE991662	BELEC	OTH	14-May-99	14-May-99	FINAL	TELEPHONE, COMPUTER & VIDEO CABLING	4385	COLLINS AV
32260012140	BE072919	BELEC	DEMO	20-Aug-07	20-Aug-07	FINAL	Rmvl of Electrical from 7 floors and roof	4385	COLLINS AV
32260012140	BE101992	BELEC	LOWVOLT	28-May-10	28-May-10	FINAL	B0702784/ PRE-WIRE SPEAKER CABLES	4385	COLLINS AV
32260012140	BE991059	BELEC	ALT	03-Mar-99	04-Mar-99	FINAL	ELECTRICAL ALTERATIONS	4385	COLLINS AV
32260012140	BE072059	BELEC	DEMO	10-May-07	10-May-07	FINAL	REMOVAL OF ELECTRICAL FIXTURES FOR SALVAGE PURPOSE.	4385	COLLINS AV
32260012140	BE980094	BELEC	ALT	15-Oct-97	03-Mar-99	CHNGCNTR	OUTLETS AND FIXTURES	4385	COLLINS AV
32260012140	BL092654	BELEV	ELEV	01-Oct-15	17-Jul-15	PAID	INSTALL A TRACTION ELEVATOR #4 735590 MB-2654	4385	COLLINS AV
32260012140	BL100003	BELEV	ELEV	05-Nov-09		VOID	INSTALL A TRACTION ELEVATOR #3 MB-0003	4385	COLLINS AV
32260012140	BL100004	BELEV	ELEV	05-Nov-09		VOID	INSTALL TRACTION ELEVATOR #2 MB-0004	4385	COLLINS AV
32260012140	BL100005	BELEV	ELEV	05-Nov-09		VOID	INSTALL TRACTION ELEVATOR #1 MB-0005	4385	COLLINS AV
32260012140	BL102680	BELEV	ELEV	01-Oct-15	17-Jul-15	PAID	INSTALL A TRACTION ELEVATOR MB-2680	4385	COLLINS AV
32260012140	BL102679	BELEV	ELEV	01-Oct-15	17-Jul-15	PAID	INSTALL A TRACTION ELEVATOR MB-2679	4385	COLLINS AV
32260012140	BEL11298	BELEV	ELEV	19-Apr-91	26-Dec-91	APPROVED	ANNUAL ELEVATOR INSPECTION D-3138	4385	COLLINS AV
32260012140	BL102681	BELEV	ELEV	01-Oct-15	17-Jul-15	PAID	INSTALL A TRACTION ELEVATOR #3 MB-2681	4385	COLLINS AV
32260012140	BEL21298	BELEV	ELEV	01-Oct-91	09-Sep-92	APPROVED	ANNUAL ELEVATOR INSPECTION D-3138	4385	COLLINS AV
32260012140	BL951298	BELEV	ELEV			VOID	BLDG. HAS BEEN RENOVATED - 5 NEW ELEV. INSTALL	4385	COLLINS AV
32260012140	BEL51298	BELEV	ELEV	01-Oct-94	02-Nov-94	VOID	ANNUAL ELEVATOR INSPECTION D-3138	4385	COLLINS AV
32260012140	BEL41298	BELEV	ELEV	01-Oct-93	22-Dec-93	APPROVED	ANNUAL ELEVATOR INSPECTION D-3138	4385	COLLINS AV
32260012140	BEL31298	BELEV	ELEV	01-Oct-92	26-Apr-93	APPROVED	ANNUAL ELEVATOR INSPECTION D-3138	4385	COLLINS AV
32260012140	BG100067	BGENR	GNRTCOMM	16-Sep-10	16-Sep-10	FINAL	SOHO B0702784/// BUILDING GENERATOR SQ. FT. 289	4385	COLLINS AV
32260012140	BM080767	BMECH	A/C	04-Apr-08	23-Jun-08	FINAL	B0702784/ Installation of HVAC system of (2) bldgs. one existing & one nw constructed./	4385	COLLINS AV
32260012140	BM971145	BMECH	ALT	15-Sep-97	15-Sep-97	FINAL	INST 185T SYS SHTT DTWK VENT RAC	4385	COLLINS AV
32260012140	BM000134	BMECH		17-Nov-99	19-Nov-99	CLOSED	ALT. NEW HALL BUTTON FIXT., CAR PANEL FIXT. D-3138	4385	COLLINS AV
32260012140	BM940215	BMECH	OTH	23-Nov-93	23-Nov-93	CLOSED	MODERNIZE TRACTION ELEVATOR D-3138	4385	COLLINS AV
32260012140	BM000047	BMECH		16-Oct-99	18-Oct-99	FINAL	INSWT FIRE SUPP SYS	4385	COLLINS AV

32260012140	BM930143	BMECH	ALT	13-Nov-92	13-Nov-92	FINAL	REPL 20T COOLING TOWER	4385	COLLINS AV
32260012140	BM000069	BMECH		25-Oct-99	26-Oct-99	FINAL	REP TRASH CHUTE	4385	COLLINS AV
32260012140	BM930497	BMECH	ALT	08-Mar-93	08-Mar-93	FINAL	REP TRASH CHUTE	4385	COLLINS AV
32260012140	BM131609	BMECH	A/C	19-Aug-13	19-Aug-13	FINAL	REPLACE 120 TON CHILLER	4385	COLLINS AV
32260012140	BM100146	BMECH	ELEVNEW	06-Nov-09	16-Nov-09	FINAL	INSTALL A TRACTION ELEVATOR #2 MB-2680	4385	COLLINS AV
32260012140	BM100147	BMECH	ELEVNEW	06-Nov-09	24-Dec-09	FINAL	INSTALL A TRACTION ELEVATOR #3 MB-2681	4385	COLLINS AV
32260012140	BM100145	BMECH	ELEVNEW	06-Nov-09	16-Nov-09	FINAL	INSTALL A TRACTION ELEVATOR #1 MB-2679	4385	COLLINS AV
32260012140	BM100100	BMECH	FSUPPRES	28-Oct-09	28-Oct-09	FINAL	B0702784/Insatll & test fire suppression system	4385	COLLINS AV
32260012140	BM100006	BMECH	ELEVNEW	02-Oct-09	12-Oct-09	FINAL	INSTALLATION OF ONE NEW TRACTION ELEVATOR, MB2654	4385	COLLINS AV
32260012140	BM091054	BMECH	A/C	30-Jul-09	30-Jul-09	FINAL	B0702784/ INSTALL WALK-INS AND REFRIGERATION AS PER MASTER PLANS	4385	COLLINS AV
32260012140	BM990533	BMECH	OTH	25-Mar-99	25-Jun-99	CLOSED	SPA HEAT PUMP  letter on file heat pump removed.	4385	COLLINS AV
32260012140	BMS01009	BMISC	OTH	15-May-90	15-May-90	CLOSED	FOUR (4) MICROFILM COPIES	4385	COLLINS AV
32260012140	BMS0702414	BMISC	RESEARCH	04-Apr-07		CLOSED	RESEARCH	4385	COLLINS AV
32260012140	BMS0801510	BMISC	REVISE	26-Mar-08	04-Apr-08	FINAL	B0702784/SHORING SHOP DRAWINGS	4385	COLLINS AV
32260012140	BMS0902824	BMISC	REVISE	08-Jul-09	12-Aug-09	FINAL	REVISION TO B0702784- SHOP DRAWINGS FOR HOTEL - 9TH LEVEL SHORONG AND 6TH & 7TH RESHORING.	4385	COLLINS AV
32260012140	BMS1000015	BMISC	REVISE	02-Oct-09	02-Oct-09	FINAL	B0702784/ Shop Drwngs; Long Bar Slab & bear shoring.	4385	COLLINS AV
32260012140	BMS1001109	BMISC	ELEVATOR	21-Jan-10	21-Jan-10	CLOSED	30-DAY CONSTRUCTION USE ONLY	4385	COLLINS AV
32260012140	BMS1001635	BMISC	DOC HIST	18-Mar-10		CLOSED	1 copy	4385	COLLINS AV
32260012140	BMS1002166	BMISC	REVISE	11-May-10	11-May-10	FINAL	B0702784// EXISTING LOBBY CEILINGS SUPPORT ENCHANCEMENT	4385	COLLINS AV
32260012140	BMS1002613	BMISC	REVISE	25-Jun-10	02-Jul-10	FINAL	Shop/B0702784/Alum railing @ club bar 2nd lvl	4385	COLLINS AV
32260012140	BMS1002768	BMISC	REVISE	12-Jul-10	21-Jul-10	FINAL	B0702784// Changes to Elect Flr. outlet layout (for equipment & Furniture in 3rd flr. cardio gym 33-18 & to Mech closet east wall in Rm 33-18 per field condition. (archit Sheet A-4.9k Reflected Ceiling plan)	4385	COLLINS AV
32260012140	BMS1003054	BMISC	REVISE	09-Aug-10	09-Sep-10	FINAL	B0702784... Revision to; 2nd Floor ext lighting office & reception, move west wall of B.O.H. Office 333-06B, Reconfigured wall at Projector Rm 222-06A & elect outlets added to Cowsheed Recption 222-01 & four addition receptacles at lobby area.	4385	COLLINS AV
32260012140	BMS1003283	BMISC	REVISE	01-Sep-10	01-Sep-10	FINAL	BM100100/INSTALL TEST FIRE SUPPRESSION SYSTEM.. REVISION DUE TO APPLICANCE CHANGE OUT	4385	COLLINS AV
32260012140	BMS1100167	BMISC	OCCLOAD	20-Oct-10	25-Oct-10	FINAL	156 SEATS CECCONI RESTURANT GROUND FLOOR KITCHEN INDOOR DINING = 98 WINE BAR = 22 OUTDOOR DINING = 217 TOTAL OCCUPANT CONTENT = 337 TOTAL EXITS = 5	4385	COLLINS AV
32260012140	BMS1402306	BMISC	DOC HIST	20-Jun-14		CLOSED	1 CD	4385	COLLINS AV
32260012140	BMS81517	BMISC	OTH	25-Jun-98	25-Jun-98	CLOSED	EXTENSION FOR BP980229.	4385	COLLINS AV
32260012140	BMS0000153	BMISC		14-Oct-99		VOID	REVISION TO PERMIT #B9703176 /ALL TRADES	4385	COLLINS AV
32260012140	BMS0101749	BMISC		19-Mar-01		CLOSED	RESEARCH OF PROPERTY	4385	COLLINS AV
32260012140	BMS0800189	BMISC	REVISE	22-Oct-07	07-Nov-07	FINAL	STRUCTURAL REVISION - REV 3/B0702784	4385	COLLINS AV
32260012140	BMS0801569	BMISC	REVISE	31-Mar-08	01-Apr-08	FINAL	REVISION TO B0702784 SHOP DRAWING FOR HOTEL- COLUMN 44 TYPICAL FLOOR DEMO SHORING PLANS	4385	COLLINS AV
32260012140	BMS0902825	BMISC	REVISE	08-Jul-09	29-Jul-09	FINAL	REVISION TO B0702784- SHOP DRAWINGS FOR EXTERIOR CEILING AND MECHANICAL CHASE WALL METAL STUD FRAMING.	4385	COLLINS AV
32260012140	BMS1000171	BMISC	REVISE	16-Oct-09	02-Nov-09	FINAL	b0702784/STRUCTURAL RVSN FOR SOUTH SIDE RETAINING WALL.	4385	COLLINS AV
32260012140	BMS1001168	BMISC	REVISE	27-Jan-10	06-Apr-10	FINAL	Rvsn/B0702784/Rvsn to Tower 4th, 14th - 16th fl, 4th floor from gym space to 2 typical type 20 & 21 hotel units/14 - 16 fl from penthouse unit to 1 typical type 22 unit & (1) 2 lcl PH on 15-16 lvl	4385	COLLINS AV
32260012140	BMS1001685	BMISC	REVISE	23-Mar-10	24-Mar-10	FINAL	RVSN B0702784/ Outdoor bar ceiling: "Framing section SK-11"	4385	COLLINS AV
32260012140	BMS1002167	BMISC	REVISE	11-May-10	11-May-10	FINAL	B0702784// EXTERIOR CEILING& MECH. CHASE WALL-METAL STUD FRAMING DETAILS SK-6	4385	COLLINS AV
32260012140	BMS1002614	BMISC	REVISE	25-Jun-10	25-Jun-10	FINAL	Shop/B0702784/Ornamental 5 lines alum. rail @ bth house terr.	4385	COLLINS AV
32260012140	BMS1002770	BMISC	REVISE	12-Jul-10		CLOSED	Shopdrawings for Metal stud framing @ 8th floor patio soffit	4385	COLLINS AV
32260012140	BMS1003056	BMISC	REVISE	09-Aug-10	13-Aug-10	FINAL	B0702784... Revision to: Interior Electrical Ground Floor Lobby & Restroom. Revision to BMS1002964	4385	COLLINS AV
32260012140	BMS1003305	BMISC	REVISE	03-Sep-10	08-Oct-10	FINAL	B0702784//Revision to : 8th floor spa showers, bathroom & Interior lighting	4385	COLLINS AV

32260012140	BMS1100169	BMISC	OCCLOAD	20-Oct-10	25-Oct-10	FINAL	SOHO BEACH HOUSE OCCUPANT CONTNENT GROUND POOL = 254 CLUB BAR = 124 SCREENING LOUNGE = 39 CLUB LOUNGE = 91 ROOF BAR = 50 ROOF POOL = 76 TOTAL EXITS = 4	4385	COLLINS AV
32260012140	BMS1500628	BMISC	DOC HIST	04-Dec-14		CLOSED	2 Cert MF	4385	COLLINS AV
32260012140	BMS81519	BMISC	OTH	25-Jun-98	25-Jun-98	CLOSED	EXTENSION TO PERMIT #B9703176 /SEE COMM	4385	COLLINS AV
32260012140	BMS0000245	BMISC		27-Oct-99	27-Oct-99	CLOSED	BUILDING VIOLATION RESEARCH	4385	COLLINS AV
32260012140	BMS0201122	BMISC		25-Jan-02		FINAL	RESEARCH PERMIT	4385	COLLINS AV
32260012140	BMS0800581	BMISC	REVISE	04-Dec-07	05-Dec-07	FINAL	B0702784...HOTEL 1ST TO 8TH FLOOR SHORING FOR EAST ELEVATION DEMOLITION.	4385	COLLINS AV
32260012140	BMS0801825	BMISC	REVISE	29-Apr-08	30-Dec-08	FINAL	RVSN#B0702784/ ARCH,STRUC,MECH,ELEC,PLUMB, & FIRE SPRINKLER	4385	COLLINS AV
32260012140	BMS0902826	BMISC	REVISE	08-Jul-09	12-Aug-09	FINAL	REVISION TO B0702784- SHOP DRAWING FOR HOTEL 8TH FLOOR TO ELEVATOR MACHINE ROOM SLAB DEMO SHORING	4385	COLLINS AV
32260012140	BMS1000271	BMISC	DOC HIST	23-Oct-09		CLOSED	14 copies	4385	COLLINS AV
32260012140	BMS1001206	BMISC	DOC HIST	01-Feb-10		CLOSED	5 COPIES	4385	COLLINS AV
32260012140	BMS1001797	BMISC	REVISE	05-Apr-10	05-Apr-10	FINAL	B0702784//SHOP DRAWINGS FOR TWO LINE RALS AT 9TH FLOOR CHILLER ROOF AND 16TH FLOOR MECHANICAL ROOF.	4385	COLLINS AV
32260012140	BMS1002235	BMISC	ELEVATOR	18-May-10	18-May-10	CLOSED	30-DAY CONSTRUCTION USE ONLY MB-2681 MB-2654	4385	COLLINS AV
32260012140	BMS1002622	BMISC	REVISE	28-Jun-10	13-Jul-10	FINAL	B0702784/As built coordination to boardwalk.	4385	COLLINS AV
32260012140	BMS1002771	BMISC	REVISE	12-Jul-10	02-Nov-10	FINAL	Shop drawings for Stair 5 railing	4385	COLLINS AV
32260012140	BMS1003066	BMISC	ELEVATOR	10-Aug-10	10-Aug-10	CLOSED	30-DAY CONSTRUCTION USE ONLY	4385	COLLINS AV
32260012140	BMS1003335	BMISC	DOC HIST	09-Sep-10		CLOSED	5 COPIES	4385	COLLINS AV
32260012140	BMS1100359	BMISC	DOC HIST	12-Nov-10		CLOSED	2 COPIES	4385	COLLINS AV
32260012140	BMS1502549	BMISC	DOC HIST	17-Jul-15		CLOSED	15 MF COPIES-BMS1100169	4385	COLLINS AV
32260012140	BMS92073	BMISC	OTH	28-Apr-99	28-Apr-99	FINAL	REVISION TO PERMIT #B9902624	4385	COLLINS AV
32260012140	BMS0000808	BMISC		29-Dec-99	29-Dec-99	CLOSED	1 SUPRA BOX	4385	COLLINS AV
32260012140	BMS0202457	BMISC		22-May-02		VOID	106 units/HOTEL,POOL,REST W/50 SEATS, BAR AND MARKET	4385	COLLINS AV
32260012140	BMS0800843	BMISC	REVISE	09-Jan-08	16-Jan-08	FINAL	SOHO BEACH HOUSE CONCRETE RESTORATION DRAWINGS/ SHOP DRAWING OF MEANS & METHODS OF REPAIR TO EXISTING BUILDING	4385	COLLINS AV
32260012140	BMS0801959	BMISC	REVISE	13-May-08	13-May-08	CLOSED	Rvsn/B0702784/shop drwng top of pile caps to 3rd floor	4385	COLLINS AV
32260012140	BMS0902859	BMISC	REVISE	13-Jul-09	21-Jul-09	FINAL	B0702784... TYPICALBALCONY RAIL: SHOP DRAWINGS FOR FLOORS 3 THROUGH 14 AND 16TH FLOOR.	4385	COLLINS AV
32260012140	BMS1000550	BMISC	DOC HIST	18-Nov-09		CLOSED	1 COPY	4385	COLLINS AV
32260012140	BMS1001374	BMISC	REVISE	22-Feb-10	03-Mar-10	FINAL	B0702784- REVISION TO STRUCTURAL	4385	COLLINS AV
32260012140	BMS1001834	BMISC	REVISE	07-Apr-10	20-Apr-10	FINAL	B0702784... Shop drawings: For eight floor pool deck-aluminum guardrail.	4385	COLLINS AV
32260012140	BMS1002282	BMISC	REVISE	21-May-10	28-May-10	FINAL	Rvsn/B0702784/Metal stud framing detail SK-21 @ the "Long Bar" Ceiling	4385	COLLINS AV
32260012140	BMS1002625	BMISC	REVISE	28-Jun-10	13-Jul-10	FINAL	B0702784/Shop drawings for 8th Floor pool deck SW & NW corner aluminum guardrail.	4385	COLLINS AV
32260012140	BMS1002779	BMISC	REVISE	13-Jul-10	29-Jul-10	FINAL	B0702784.. Revision to: Exterior lighting changes for ground, second & eight floors.	4385	COLLINS AV
32260012140	BMS1003067	BMISC	ELEVATOR	10-Aug-10	10-Aug-10	CLOSED	30-DAY CONSTRUCTION USE ONLY	4385	COLLINS AV
32260012140	BMS1003377	BMISC	REVISE	14-Sep-10	02-Nov-10	FINAL	B0702784 - REVISION TO ELECTRICAL TOWER PANEL BOX OUT	4385	COLLINS AV
32260012140	BMS1100369	BMISC	REVISE	12-Nov-10	14-Dec-10	FINAL	B0702784/RVSN to inclusion of accessible routes to all public foor areas (rest. & bars) as req by inspector Michael Shad. plans will go to derm & wasa for final allocation & wasa letter,lighting change in kitchen lights to replace downlights elsewhere in kitchen. Deletion of Ext lights throughout landscape & addition of exterior lights on south area of pool deck. existing emergency dimming circuit is being reused. no addition loads have been added. elevator equipment rms a/c have been revised to be on emegerncy circuits	4385	COLLINS AV
32260012140	BMS20137	BMISC	OTH	29-Oct-91	29-Oct-91	CLOSED	BUILDING CARD PHOTOCOPIES (8)	4385	COLLINS AV
32260012140	BMS99669	BMISC	OTH	03-Mar-99		APPR/ISS	REVIS/STUC/ELEC/PLUM/POOL/DECK/BAR	4385	COLLINS AV
32260012140	BMS0000944	BMISC		12-Jan-00	12-Jan-00	CLOSED	EXTENSION TO PERMIT #BE991796	4385	COLLINS AV
32260012140	BMS0500055	BMISC	RESEARCH	07-Oct-04		CLOSED	property research	4385	COLLINS AV
32260012140	BMS0800881	BMISC	REVISE	14-Jan-08	14-Jan-08	FINAL	B0702784...Reshoring for 8th flr stairway. Reshoring for 8th & 7th flrs, 4, 5, & 6 flrs.	4385	COLLINS AV
32260012140	BMS0802562	BMISC	REVISE	21-Jul-08	22-Jul-08	FINAL	B0702784/ STEEL COLUMN SHOP DRAWINGS.	4385	COLLINS AV

32260012140	BMS0902942	BMISC	REVISE	21-Jul-09	21-Jul-09	FINAL	Rvsn/B0702784/Cementitious fire proofing shop drawings.	4385	COLLINS AV
32260012140	BMS1000800	BMISC	REVISE	15-Dec-09	03-Feb-10	FINAL	RvSn#B0702784/ SHOP DRWNGS; Laminated Impact Resistant Storefront./	4385	COLLINS AV
32260012140	BMS1001377	BMISC	ELEVATOR	22-Feb-10	24-Feb-10	CLOSED	30-DAY CONSTRUCTION USE ONLY	4385	COLLINS AV
32260012140	BMS1002005	BMISC	DOC HIST	22-Apr-10		CLOSED	4 COPIES	4385	COLLINS AV
32260012140	BMS1002385	BMISC	REVISE	03-Jun-10	03-Jun-10	FINAL	B0702784///SHOP DRAWINGS.	4385	COLLINS AV
32260012140	BMS1002653	BMISC	REVISE	30-Jun-10	20-Aug-10	APPROVED	B0702784... Revision to: Architectural 8 FLOOR SOFFIT	4385	COLLINS AV
32260012140	BMS1002833	BMISC	REVISE	16-Jul-10	05-Aug-10	FINAL	B0702784/REVISION TO: FRONT ENTRY STAIR & RAMP HANDRAILS.	4385	COLLINS AV
32260012140	BMS1003083	BMISC	ELEVATOR	11-Aug-10	11-Aug-10	CLOSED	5 SUPRA BOX	4385	COLLINS AV
32260012140	BMS1003403	BMISC	REVISE	15-Sep-10	24-Sep-10	FINAL	B0702784.. Revision to B0702784 smoke control.	4385	COLLINS AV
32260012140	BMS1101868	BMISC	REVISE	10-May-11	11-May-11	FINAL	B0702784//RVSN TO ADA 1st floor reception desk, and greeter desk, ADA changes to 1st, 3rd, 4th, 5th, 6th, and 7th floor plan to correct T-Turn. 16th floor spa dec cut projecting ornamental fin to 4" exceeding more than 4" from wall	4385	COLLINS AV
32260012140	BMS40792	BMISC	OTH	15-Mar-94	15-Mar-94	CLOSED	4 COPIES MICRO FILM	4385	COLLINS AV
32260012140	BMS99782	BMISC	OTH	09-Mar-99	07-May-99	FINAL	REVISION/STRUCTURAL	4385	COLLINS AV
32260012140	BMS0000810	BMISC		29-Dec-99	29-Dec-99	CLOSED	TEMP. CONSTRUCTION USE PERMIT D-3138	4385	COLLINS AV
32260012140	BMS0403734	BMISC	DOC HIST	13-Jul-04		CLOSED	FOUR MICROFILM COPIES	4385	COLLINS AV
32260012140	BMS0800880	BMISC	REVISE	14-Jan-08	19-Feb-08	FINAL	B0702784/ SHOP DRAWINGS/ RESHORING AND SHORING OF 1ST,2ND,3RD AND 4TH FLOOR	4385	COLLINS AV
32260012140	BMS0802377	BMISC	REVISE	27-Jun-08	01-Jul-08	FINAL	Rvsn/B0702784/Final shoring for 2nd -8th floor. Column 44demo shoring sections	4385	COLLINS AV
32260012140	BMS0902860	BMISC	REVISE	13-Jul-09	21-Jul-09	FINAL	B0702784... SHOP DRAWINGS: FOR 15TH FLOOR BALCONY RAIL	4385	COLLINS AV
32260012140	BMS1000799	BMISC	REVISE	15-Dec-09	15-Dec-09	FINAL	RvSn#B0702784/ Shop drwngs; Galvanized steel stair from cooling tower to Mechanical Room./	4385	COLLINS AV
32260012140	BMS1001375	BMISC	REVISE	22-Feb-10	23-Apr-10	FINAL	B0702784- REVISION TO LANDSCAPE AND IRRIGATION, HARDSCAPE	4385	COLLINS AV
32260012140	BMS1001835	BMISC	REVISE	07-Apr-10	09-Jun-10	FINAL	B0702784... Exterior wall framing @ the 8th Floor and Pressurization chase at stairway # 3; 15th floor through upper roof level (CHANGE OF DESCRIPTION TO INCLUDE EXTERIOR DETAIL SHEET A-1.8)	4385	COLLINS AV
32260012140	BMS1002346	BMISC	REVISE	28-May-10	28-May-10	FINAL	SHOPDRAWINGS// FIRE PENETRATION	4385	COLLINS AV
32260012140	BMS1002627	BMISC	REVISE	28-Jun-10	02-Jul-10	FINAL	B0702784/Revision to: Arch, elec, plum, LS & fire.	4385	COLLINS AV
32260012140	BMS1002819	BMISC	REVISE	15-Jul-10		CLOSED	B0702784... Revision to: Tiki bar structure and partial dune overlay planting.	4385	COLLINS AV
32260012140	BMS1003072	BMISC	REVISE	10-Aug-10	20-Aug-10	FINAL	B0702784/FP090492/Revised fire alarm drawings.	4385	COLLINS AV
32260012140	BMS1003378	BMISC	REVISE	14-Sep-10	23-Sep-10	FINAL	B0702784- REVISION TO FP090492 TO FIRE ALARM.	4385	COLLINS AV
32260012140	BMS1100909	BMISC	ELEVATOR	21-Jan-11	21-Jan-11	CLOSED	30-DAY PUBLIC TEMPORARY USE ONLY	4385	COLLINS AV
32260012140	BMS31542	BMISC	OTH	01-Jul-93	01-Jul-93	CLOSED	PERMIT #BP921213 REINSPECTION FEE	4385	COLLINS AV
32260012140	BMS99671	BMISC	OTH	03-Mar-99	03-Mar-99	CLOSED	CHANGE CONTRACTOR BE980094 TO BE991059	4385	COLLINS AV
32260012140	BMS0001146	BMISC		01-Feb-00	01-Feb-00	CLOSED	6 MICROFILM.	4385	COLLINS AV
32260012140	BMS0504266	BMISC	RESEARCH	06-Jul-05		CLOSED	property research	4385	COLLINS AV
32260012140	BMS0801163	BMISC	REVISE	14-Feb-08	26-Feb-08	FINAL	B0702784...SHORING DRAWINGS	4385	COLLINS AV
32260012140	BMS0900995	BMISC	REVISE	30-Dec-08	15-Jan-09	FINAL	B0702784///RVSN TO STRUCTURAL ONLY	4385	COLLINS AV
32260012140	BMS0903162	BMISC	REVISE	17-Aug-09	02-Nov-09	FINAL	B0702784... SHOP DRAWINGS FPR: 15TH FLOOR CABLE RAIL.	4385	COLLINS AV
32260012140	BMS1000903	BMISC	REVISE	28-Dec-09	04-Mar-10	FINAL	RVSN B0904736/ Revision to 1st & 7th flr kitchen: revised to include bars on 1st, 2nd & 8th flrs, including beer storage & refrigeration rms on 1st flr. Also, included refrig rm on the 7th flr kitchen.	4385	COLLINS AV
32260012140	BMS1001562	BMISC	REVISE	10-Mar-10	12-Mar-10	FINAL	B0702784/SHOP DRAWINGS FOR LOUVER SUPPORT MULLION	4385	COLLINS AV
32260012140	BMS1002028	BMISC	REVISE	26-Apr-10	26-Apr-10	FINAL	B0702784/ Revision to structural: Existing Hotel Building and Tower building	4385	COLLINS AV
32260012140	BMS1002450	BMISC	REVISE	09-Jun-10	11-Jun-10	FINAL	Rvsn#B0702784/ Revision to 1st & 2nd Floor Int. Rmdl.	4385	COLLINS AV
32260012140	BMS1002666	BMISC	REVISE	01-Jul-10		CLOSED	B0702784//SHOP DRAWINGS FOR:TOWER-15TH FLOOR BAR DIE WALL	4385	COLLINS AV
32260012140	BMS1002962	BMISC	REVISE	28-Jul-10	10-Aug-10	FINAL	B0702784- REVISION TO COORDINATE 8TH FLR. EXT. LIGHTING & FENCE GATE, 9th FLR LADDER & ACCESS PLATFORM FOR CHILLER. 8th FLOOR HC BATHROOMS	4385	COLLINS AV
32260012140	BMS1003127	BMISC	DOC HIST	17-Aug-10		CLOSED	1 MF COPY	4385	COLLINS AV
32260012140	BMS1003407	BMISC	REVISE	16-Sep-10	23-Sep-10	FINAL	B0702784/BG100067/REVISION TO GENERATOR	4385	COLLINS AV
32260012140	BMS1102174	BMISC	DOC HIST	13-Jun-11		CLOSED	1 MF COPY	4385	COLLINS AV
32260012140	BMS71717	BMISC	OTH	30-Jul-97	31-Jul-97	CLOSED	FOUR MICROFILM COPIES	4385	COLLINS AV
32260012140	BMS0001098	BMISC		27-Jan-00	31-Jan-00	FINAL	REVISION/ELECTRICAL/BE991796.	4385	COLLINS AV
32260012140	BMS0501977	BMISC	DOC HIST	18-Feb-05	18-Feb-05	CLOSED	16 COPIES MICROFILM	4385	COLLINS AV
32260012140	BMS0800944	BMISC	REVISE	22-Jan-08	07-Feb-08	FINAL	RVSN TO B0702784 / STRUCTURAL RVSN (REV 5) ONLY.	4385	COLLINS AV

32260012140	BMS0802571	BMISC	REVISE	22-Jul-08	01-Oct-08	FINAL	B0702784/ HOIST SHP DRWNGS	4385	COLLINS AV
32260012140	BMS0903134	BMISC	REVISE	12-Aug-09	13-Oct-09	FINAL	B0702784..SHOP DRAWINGS TOWER EXTERIOR FOAM FIN CALCULATION AND PRODUCT DATA.	4385	COLLINS AV
32260012140	BMS1000835	BMISC	REVISE	17-Dec-09	17-Dec-09	FINAL	REVISION TO B0702784 - REVISION TO ELECTRICAL DRAWINGS.	4385	COLLINS AV
32260012140	BMS1001481	BMISC	REVISE	02-Mar-10	26-Apr-10	FINAL	RVSN B0702784/ Tie-down associated with roof-mounted HVAC equipment (please see submitted drawing M-2.01.2 REV.20 of 01.08.10)	4385	COLLINS AV
32260012140	BMS1002010	BMISC	REVISE	23-Apr-10	23-Apr-10	FINAL	B0702784//RVSN TO METAL STUD FRAMING DETAILS@ THE "SUNSET BAR" SK-7 & SK-8	4385	COLLINS AV
32260012140	BMS1002446	BMISC	REVISE	09-Jun-10	09-Jun-10	FINAL	RvSn#B0702784/ Shop Drwngs for Firestopping; 2 hr Fire rating for ground Floor restroom and storage room./	4385	COLLINS AV
32260012140	BMS1002656	BMISC	REVISE	30-Jun-10	08-Jul-10	FINAL	B0702784... Revision to: Architectural, Electrical, Fire	4385	COLLINS AV
32260012140	BMS1002845	BMISC	REVISE	19-Jul-10	19-Jul-10	FINAL	B0702784/ STRUCT REV: ADDITION OF SCREEN WALL @ H-ROOF TOP UNIT SEF-1 SOUTH WEST CORNER OF 8TH FLOOR AND CHILLER ROOM @ 9TH FLOOR. ANETENNA SUPPORT STRUCTURE @ THE ROOF OVER THE CHILLER RM/MEC RM	4385	COLLINS AV
32260012140	BMS1003109	BMISC	REVISE	13-Aug-10	31-Aug-10	FINAL	B0702784/Revision to change of ceiling material from GWB to wood panelling in entry foyer of unit type 22 (9th -14th floors)	4385	COLLINS AV
32260012140	BMS1003405	BMISC	DOC HIST	16-Sep-10		CLOSED	4 MF COPIES	4385	COLLINS AV
32260012140	BMS1102150	BMISC	REVISE	08-Jun-11	20-Jun-11	FINAL	B0702784/Requested by fire inspector on final co walk through. need addition combination & emergency exit lights.	4385	COLLINS AV
32260012140	BMS50006	BMISC	OTH	04-Oct-94	04-Oct-94	CLOSED	3 MICROFILM COPIES	4385	COLLINS AV
32260012140	BMS00385	BMISC	OTH	01-Dec-98		VOID	REV B9703176-COASTAL/STATE APPV-BALCNIES	4385	COLLINS AV
32260012140	BMS0504935	BMISC	RESEARCH	18-Aug-05		CLOSED	property research	4385	COLLINS AV
32260012140	BMS0801415	BMISC	REVISE	14-Mar-08	03-Apr-08	FINAL	B0702784...SHOP DRAWINGS FOR STRUCTURAL SHORING FOR CONCRETE REPAIRS.	4385	COLLINS AV
32260012140	BMS0901328	BMISC	REVISE	09-Feb-09	10-Feb-09	FINAL	B0702784//SHORING SHOP DRAWINGS TO HOTEL 7TH FLOOR KITCHEN	4385	COLLINS AV
32260012140	BMS0903165	BMISC	REVISE	17-Aug-09	19-Aug-09	FINAL	B0702784... SHOP DRAWINGS FOR: STEEL BEAM POOL FRAMING	4385	COLLINS AV
32260012140	BMS1001018	BMISC	REVISE	12-Jan-10	21-Jan-10	FINAL	Rvsn/B0702784/Rvsn to elev lobbies 4 thru 7	4385	COLLINS AV
32260012140	BMS1001565	BMISC	REVISE	10-Mar-10	18-Mar-10	FINAL	B0702784/REVISION TO ELEC,PLM AND FIRE PROT	4385	COLLINS AV
32260012140	BMS1002152	BMISC	REVISE	10-May-10	04-Jun-10	FINAL	B0702784- REVISION TO METAL STUD CHASE WALL FRAMIING: DETAIL SK-15 AT THE 2ND FLOOR BAR.	4385	COLLINS AV
32260012140	BMS1002544	BMISC	REVISE	17-Jun-10	28-Jul-10	FINAL	Rvsn/FP090368/Rvsn to fire spinkler permit, showing building wide sprinkler head changes	4385	COLLINS AV
32260012140	BMS1002688	BMISC	ELEVATOR	02-Jul-10	02-Jul-10	CLOSED	30-DAY CONSTRUCTION USE ONLY	4385	COLLINS AV
32260012140	BMS1002965	BMISC	DOC HIST	28-Jul-10		CLOSED	Trust Account	4385	COLLINS AV
32260012140	BMS1003209	BMISC	REVISE	24-Aug-10	03-Sep-10	FINAL	B0702784/ SHOP DRAWINGS FOR HOTEL COWSHED SPIRAL STAIR	4385	COLLINS AV
32260012140	BMS1003458	BMISC	ELEVATOR	24-Sep-10	24-Sep-10	CLOSED	30-DAY PUBLIC TEMPORARY USE ONLY	4385	COLLINS AV
32260012140	BMS11196	BMISC	OTH	25-Jun-91	25-Jun-91	CLOSED	11 MICROFILM COPIES & 8 PHOTOCOPIES	4385	COLLINS AV
32260012140	BMS71896	BMISC	OTH	25-Aug-97	25-Aug-97	CLOSED	5 MICROFILM COPIES	4385	COLLINS AV
32260012140	BMS0504336	BMISC	DOC HIST	12-Jul-05		CLOSED	8 xerox	4385	COLLINS AV
32260012140	BMS0801351	BMISC	REVISE	07-Mar-08	07-Mar-08	CLOSED	SHOP DRAWINGS/B0702784.	4385	COLLINS AV
32260012140	BMS0900996	BMISC	REVISE	30-Dec-08	15-Sep-09	FINAL	B0702784// RVSN TO ELEC,MECH PLUM,FIRE,ENG,CIVIL AND BLDG.	4385	COLLINS AV
32260012140	BMS0903163	BMISC	REVISE	17-Aug-09	21-Aug-09	FINAL	B0702784... SHOP DRAWINGS FOR: HOTEEL CEMENTITIOUS FIREPROOFING	4385	COLLINS AV
32260012140	BMS1000993	BMISC	REVISE	08-Jan-10	20-Jan-10	FINAL	B0702784/ STRUCTURAL REVISION COORDINATION.	4385	COLLINS AV
32260012140	BMS1001563	BMISC	REVISE	10-Mar-10	12-Mar-10	FINAL	B0702784/ SHOP DRAWINGS RAIL AND LADDER	4385	COLLINS AV
32260012140	BMS1002099	BMISC	REVISE	04-May-10	10-May-10	FINAL	B0702784// Shop drawings for: Metal stud framing details @ the 1st floor ceilings @ elevator 4	4385	COLLINS AV
32260012140	BMS1002472	BMISC	REVISE	10-Jun-10	11-Jun-10	FINAL	RVSN B0702784/ Revision: to life safety	4385	COLLINS AV
32260012140	BMS1002667	BMISC	DOC HIST	01-Jul-10		CLOSED	1 mf copy	4385	COLLINS AV
32260012140	BMS1002964	BMISC	REVISE	28-Jul-10	10-Aug-10	FINAL	B0702784 - REVISION TO, REVISE MENS WC 100-27, REMOVAL OF EXIT SIGN AT ELEV/STAIR LOBBY 100-03, ADDED NICHE AT EAST WALL BETWEEN ELEV. 1 & 2 & ADDED DIAPER CHNAGING STATIONS TO WCs 100-24b & 100- 24c per dept of health.	4385	COLLINS AV
32260012140	BMS1003171	BMISC	REVISE	20-Aug-10	22-Sep-10	FINAL	B0702784//Revision to: structural steel support beams added at the long bar	4385	COLLINS AV
32260012140	BMS1003432	BMISC	REVISE	21-Sep-10	07-Oct-10	FINAL	RvSn#B0702784/ shop drwngs; Stone cladding	4385	COLLINS AV
32260012140	BMS1102337	BMISC	REVISE	06-Jul-11	11-Jul-11	FINAL	B0702784//RSVN to stair four. Requested by building inspector to correct handrail. Additional lights not on plans at time of inspection. Electrical inspector request to revise drawings.	4385	COLLINS AV
32260012140	BMS71862	BMISC	OTH	20-Aug-97		PENDING	\$2000 BOND TEMP/TRAILER PRMT #B9703315	4385	COLLINS AV
32260012140	BMS00388	BMISC	OTH	01-Dec-98	25-Feb-99	FINAL	REVISION/FROM CONDO TO HOTEL/SEE COMMENT	4385	COLLINS AV
32260012140	BMS0603564	BMISC	OCCLOAD	01-Jun-06	03-Jul-06	FINAL	Occupant load Content for restauant is Sovereign hotel - 40 persons	4385	COLLINS AV
32260012140	BMS0801419	BMISC	REVISE	14-Mar-08	10-Jun-08	FINAL	B0702784/ STRUCTURAL REVISION (REV 6) ONLY.	4385	COLLINS AV
32260012140	BMS0901841	BMISC	REVISE	25-Mar-09	31-Mar-09	FINAL	REVISION TO B0702784- SHOP DRAWINGS FOR INSULATED/ LAMINATED IMPACT RESISTANT ALUMINUM WINDOWS AND SLIDERS	4385	COLLINS AV

32260012140	BMS0903285	BMISC	REVISE	28-Aug-09	26-Oct-09	FINAL	SHOP DRAWINGS FOR HOTEL - STEEL PAN STAIR "C" AND ALUMINIUM RAIL TO POOL EQUIPMENT AREA AT 8TH FLOOR OF ELEVATOR.	4385	COLLINS AV
32260012140	BMS1001058	BMISC	ELEVATOR	15-Jan-10	15-Jan-10	CLOSED	30-DAY CONSTRUCTION USE ONLY	4385	COLLINS AV
32260012140	BMS1001616	BMISC	REVISE	16-Mar-10		CLOSED	B0702784/ REVISION TO GLASS ENG AND INSTALLATION	4385	COLLINS AV
32260012140	BMS1002153	BMISC	REVISE	10-May-10	10-May-10	FINAL	B0702784- Revision to metud stud framing details sk-13 & sk-14 at the 8th floor patio celing .	4385	COLLINS AV
32260012140	BMS1002547	BMISC	REVISE	18-Jun-10	25-Jun-10	FINAL	B0702784//RVSN TO ARCHITECT,ELEC,LS TO DE-RATE VESTIBULE AT NORTH END OF CORRIDER X00-02 ON 4TH FLRS..	4385	COLLINS AV
32260012140	BMS1002690	BMISC	ELEVATOR	02-Jul-10	02-Jul-10	CLOSED	REQUEST TEMP INSPECTION MB2679	4385	COLLINS AV
32260012140	BMS1003011	BMISC	REVISE	04-Aug-10	24-Sep-10	FINAL	Rvsn/B0702784/shop drawings for 8th flor canopy.	4385	COLLINS AV
32260012140	BMS1003210	BMISC	REVISE	24-Aug-10	25-Aug-10	FINAL	B0702784/ SHOP DRAWINGS FOR: MISC FURRING & CHASE WALL FRAMING DEATAILS	4385	COLLINS AV
32260012140	BMS1003471	BMISC	REVISE	27-Sep-10	27-Sep-10	FINAL	B0702784... Revision to: Life Safety. Revision FP090492	4385	COLLINS AV
32260012140	BMS1301020	BMISC	DOC HIST	07-Jan-13		CLOSED	CD	4385	COLLINS AV
32260012140	BMS80830	BMISC	OTH	06-Mar-98	06-Mar-98	CLOSED	MICROFILM ONE COPY	4385	COLLINS AV
32260012140	BMS0100629	BMISC		05-Dec-00	30-Apr-12	CLOSED	PROPERTY RESEARCH	4385	COLLINS AV
32260012140	BMS0603861	BMISC	DOC HIST	23-Jun-06		CLOSED	4 XEROX	4385	COLLINS AV
32260012140	BMS0801507	BMISC	REVISE	26-Mar-08		CLOSED	RVSN B0702784/ REBAR SHOP DRAWINGS	4385	COLLINS AV
32260012140	BMS0902593	BMISC	REVISE	10-Jun-09	13-Jul-09	FINAL	Rvsn #B0702784/ Structural Rvsn Coordination	4385	COLLINS AV
32260012140	BMS0903577	BMISC	REVISE	25-Sep-09	25-Sep-09	FINAL	RVSN B0702784/ Shop drawings for: panel.	4385	COLLINS AV
32260012140	BMS1001094	BMISC	REVISE	20-Jan-10	05-Feb-10	FINAL	B0702784... Revision to Electrical: 8th Floor Chiller Room.	4385	COLLINS AV
32260012140	BMS1001617	BMISC	REVISE	16-Mar-10	28-May-10	FINAL	B0702784/ REVISION TO 1ST, 2ND AND 3RD & 8TH FLOOR ARCH, ELEC, LS, PLUM, MECH & FIRE PROTECTION.	4385	COLLINS AV
32260012140	BMS1002165	BMISC	REVISE	11-May-10	12-May-10	FINAL	B0702784// INSTALLATION OF THE TONGUE & GROOVE WOOD SIDING OVER METAL STUD FRAMED WALLS & CEILING	4385	COLLINS AV
32260012140	BMS1002580	BMISC	REVISE	22-Jun-10		CLOSED	B0702784... Pressurization: RFI 747-towerstair #3 penthouse SPF fan shaft wall and rail support andle details.	4385	COLLINS AV
32260012140	BMS1002709	BMISC	DOC HIST	07-Jul-10		CLOSED	CD	4385	COLLINS AV
32260012140	BMS1003012	BMISC	REVISE	04-Aug-10	26-Aug-10	FINAL	Rvsn/B0702784/shop drawings for: entrance canopy	4385	COLLINS AV
32260012140	BMS1003260	BMISC	DOC HIST	30-Aug-10		CLOSED	1 MF COPY	4385	COLLINS AV
32260012140	BMS10880	BMISC	OTH	25-Apr-91	25-Apr-91	CLOSED	12 MICROFILM COPIES	4385	COLLINS AV
32260012140	BMS1301545	BMISC	SHOP	26-Feb-13	28-May-13	FINAL	B1300148/Shop Drawings to fence replacing the steel tube lower louver support member with a heavy timbe,fence and wood at the pergola.	4385	COLLINS AV
32260012140	BMS81490	BMISC	OTH	24-Jun-98	24-Jun-98	CLOSED	EXTENSION PERMIT FEE-BM971145	4385	COLLINS AV
32260012140	BP080873	BPLUM	ALTRMDL	04-Apr-08	28-Apr-08	FINAL	B0702784/ PLUM. FOR (67) UNIT CONDO/HOTEL	4385	COLLINS AV
32260012140	BP080327	BPLUM	WELL	10-Dec-07	10-Dec-07	FINAL	B0702784/ DRILL 2 X 24" DRAINAGE WELLS	4385	COLLINS AV
32260012140	BP141984	BPLUM	NCONST	17-Jul-14	26-Aug-14	VOID	Plumbing for grease traps (2)	4385	COLLINS AV
32260012140	BP000512	BPLUM		04-Feb-00	04-Feb-00	FINAL	INSTALL LAWN SPRINKLERS	4385	COLLINS AV
32260012140	BP071247	BPLUM	DEMO	10-May-07	10-May-07	FINAL	REMOVAL OF PLUMBING FIXTURES FOR SALVAGE PURPOSE.	4385	COLLINS AV
32260012140	BP000046	BPLUM		12-Oct-99	12-Oct-99	FINAL	INSTALL 3 GAS W HTRS & GAS PIPE	4385	COLLINS AV
32260012140	BP991228	BPLUM		21-Jun-99		VOID	ELECTRICAL FOR SWIMMING POOL	4385	COLLINS AV
32260012140	BP000431	BPLUM		12-Jan-00	12-Jan-00	FINAL	INST.DRAINAGE WELL FOR POOL,EXTERIOR/INTERIOR REMODELING	4385	COLLINS AV
32260012140	BP980229	BPLUM	ALT	24-Nov-97	24-Nov-97	FINAL	FIRE SPRINKLER SYSTEM	4385	COLLINS AV
32260012140	BP990762	BPLUM	OTH	25-Mar-99	25-Jun-99	FINAL	PLUMBING WORK FOR POOL & SPA	4385	COLLINS AV
32260012140	BP980038	BPLUM	ALT	07-Oct-97	08-Oct-97	CLOSED	NEW PLUMBING ADD TO PERMIT	4385	COLLINS AV
32260012140	BP960246	BPLUM	OTH	12-Dec-95	12-Dec-95	FINAL	RENEW EXP PMT BP920931	4385	COLLINS AV
32260012140	BP921213	BPLUM	OTH	30-Sep-92	16-Oct-92	FINAL	REPIPE BATHS	4385	COLLINS AV
32260012140	BP090588	BPLUM	NCONST	09-Feb-09	09-Feb-09	FINAL	B0702784/PAVING & DRAINAGE INSIDE OF PROPERTY LINE,DOMESTIC WATER,SANITARY SEWER & OUTSIDE OF BUILDING.	4385	COLLINS AV
32260012140	BP920931	BPLUM	OTH	08-Jul-92	08-Jul-92	CLOSED	WATER SERVICE B/FLO  see bp960246	4385	COLLINS AV
32260012140	BR030142	BREC		31-Jul-03	04-Apr-05	CLOSED	Ten Years Re-Certification.	4385	COLLINS AV
32260012140	BR910047	BREC	OTH	08-Jun-91	27-Aug-91	CLOSED	BUILDING RECERTIFICATION	4385	COLLINS AV
32260012140	BR150130	BREC		06-Apr-15		IN VIOL	RECERTIFICATION OF BUILDING 40 YEAR OLD - MIAMI DADE COUNTY CODE Ordinance Section 8-11(f).	4385	COLLINS AV
32260012140	BREV100001	BREV	ADDTN	18-Feb-10	22-Feb-10	FINAL	B0702784... Shop Drawing for "1 PE" Wood Deck. 8th Floor.	4385	COLLINS AV
32260012140	BREV110124	BREV	LNDSCP	12-Nov-10	09-Feb-11	FINAL	B1004909/rev. to landscaping:fence, gate and material changes	4385	COLLINS AV
32260012140	BREV160015	BREV	ALTRMD	01-Oct-15	02-Oct-15	FINAL	RSVN/B1501085/Adding lighting plan to EXT dining bar & trellis.	4385	COLLINS AV

32260012140	BREV131836	BREV	AWNING	23-Jul-13	24-Jul-13	FINAL	Rvsn#B1301194/ Adding power to Horizontal retractable awning motor	4385	COLLINS AV
32260012140	BREV131835	BREV	ALTRMD	23-Jul-13	23-Sep-13	FINAL	Rvsn#B1304980/ Adding lighting plan to EXT dining and bar trellis	4385	COLLINS AV
32260012140	BREV110172	BREV	COMBO	01-Dec-10		CLOSED	B1004444/changes to include bar & kitchen equipment, per attached kitchen consul eng draw, changes to struc scope, adding wooden fl. deck & bar die wall/counter. changes to struc framing of roof system & addition of roof planter	4385	COLLINS AV
32260012140	BREV110887	BREV	GNRTCOMM	13-Jun-11	20-Jun-11	FINAL	BG100067//RVSN TO GENERATOR TO CORRECT THE E-4.0 SHEET	4385	COLLINS AV
32260012140	BREV121348	BREV	ALTRMD	13-Aug-12		VOID	Rnw#B1204855/Change of Engineer to #PE61706 and Including the long bar Restoration and Fence Modifications. ELEC work in the Trellis and Bar lighting and selective DEMO	4385	COLLINS AV
32260012140	BREV130900	BREV	ALTRMD	26-Feb-13		VOID	B1300148/Shop Drawings to fence replacing the steel tube lower louver support member with a heavy timbe,fence and wood at the pergola.	4385	COLLINS AV
32260012140	B1400838	BSBUILD	AWNING	14-Nov-13	14-Nov-13	CLOSED	Rnw B1301194/ Retractable Screen	4385	COLLINS AV
32260012140	B9703316	BSBUILD	OTH	20-Aug-97	20-Aug-97	CLOSED	INSTL OF TEMP FENCE AT LOCATION	4385	COLLINS AV
32260012140	B0503992	BSBUILD	PAINT	03-May-05	04-May-05	FINAL	Exterior painting. White only.	4385	COLLINS AV
32260012140	B1002941	BSBUILD	AWNING	10-May-10	24-Jun-10	FINAL	B0702784/Installation of retractable awning.	4385	COLLINS AV
32260012140	B0003424	BSBUILD		06-Jun-00	06-Jun-00	VOID	REROOF/LOW SLOPE APPLICATION.	4385	COLLINS AV
32260012140	B1301194	BSBUILD	AWNING	04-Dec-12	11-Feb-13	CLOSED	Retractable Screen	4385	COLLINS AV
32260012140	B0001320	BSBUILD		12-Jan-00	14-Feb-00	FINAL	INSTALL STORM PANELS	4385	COLLINS AV
32260012140	B9702710	BSBUILD	OTH	24-Jun-97		VOID	PARTIAL DEMOILITION (NON-STRUCTURAL)	4385	COLLINS AV
32260012140	B0706017	BSBUILD	FENCE	03-Aug-07	07-Aug-07	FINAL	ERECT 950LF CHAINLINK FENCE	4385	COLLINS AV
32260012140	B9800236	BSBUILD	OTH	21-Oct-97	21-Oct-97	VOID	RE-ROOF LOW SLOPE APPLICATION	4385	COLLINS AV
32260012140	B0901498	BSBUILD	ALTRMD	23-Jan-09	06-Feb-09	FINAL	B0702784... UNIT # 601 MOCK UP ROOM FOR DEVELOPER COORDINATION , EMPTY CONDUIT SYSTEM FOR MOCK UP ROOM AND PLUMBING, ELEC, MEC.	4385	COLLINS AV
32260012140	B1004580	BSBUILD	AWNING	30-Aug-10	22-Sep-10	CHNGCNTR	B0702784/ 2nd floor breeze bar fabric awning.	4385	COLLINS AV
32260012140	B0902513	BSBUILD	POOL	09-Apr-09		CLOSED	B0702784/BUILD SPA ON 16TH FLOOR.	4385	COLLINS AV
32260012140	B1404874	BSBUILD	AWNING	30-Jun-14	30-Jun-14	CLOSED	Rnw1 B1400838/Retractable Screen	4385	COLLINS AV
32260012140	B9902362	BSBUILD	OTH	05-Apr-99	05-Apr-99	FINAL	EXTERIOR PAINTING	4385	COLLINS AV
32260012140	BS910359	BSBUILD	OTH	19-Nov-90	19-Nov-90	CLOSED	INTERIOR PAINTING & PANELING OF LOBBY	4385	COLLINS AV
32260012140	B9902624	BSBUILD	OTH	22-Apr-99	22-Apr-99	FINAL	RE-ROOF FLAT TO FLAT	4385	COLLINS AV
32260012140	B0000353	BSBUILD		28-Oct-99		CLOSED	3286 SQ FT OVERLAY/EXTEND CURB 254 LF	4385	COLLINS AV
32260012140	B1001753	BSBUILD	POOL	12-Feb-10	16-Feb-10	FINAL	BUILD NEW SWIMMING POOL 20,000 GLNGS  ISSUED 09/21/2009 CHANGE OF CONTRACTOR FROM QUALITY POOLS & SPAS INC LICENSE NUMBER #CPC1457320  TO VAN KIRK & SONS INC LICENSE NUMBER CPC1456646	4385	COLLINS AV
32260012140	B9702232	BSBUILD	OTH	07-May-97	07-May-97	CLOSED	REMOVE CABINETS & CARPETING	4385	COLLINS AV
32260012140	BS951075	BSBUILD	ALT	17-Mar-95	17-Mar-95	CLOSED	INSTALL BANNER (AFTER THE FACT)	4385	COLLINS AV
32260012140	B1101686	BSBUILD	ROOFING	08-Feb-11	09-Feb-11	FINAL	Install fibertite single ply over insulation.	4385	COLLINS AV
32260012140	BS930087	BSBUILD	OTH	15-Oct-92	15-Oct-92	CLOSED	FIRE STOP-PATCH PLASTER-APPVD BY P.GIOIA	4385	COLLINS AV
32260012140	B0902808	BSBUILD	ROOFING	30-Apr-09	07-May-09	FINAL	B0702784/Install new fibertite sgl ply memb over lightweight insulating deck 7900sf	4385	COLLINS AV
32260012140	BS933520	BSBUILD	OTH	01-Sep-93	01-Sep-93	CLOSED	INTERIOR PATCHING & PAINTING	4385	COLLINS AV
32260012140	B0902913	BSBUILD	LGHTWGHT	07-May-09	08-May-09	FINAL	B0702784/ Install nw light weight concrete over a slab	4385	COLLINS AV
32260012140	B1101313	BSBUILD	AWNING	11-Jan-11	11-Jan-11	FINAL	B0702784/ 2nd floor breeze bar fabric awning.  09-22-10 THIS PERMIT WAS ORIGINALLY ISSUED TO MOSS & ASSOCIATES LLC, CGC042160  01-11-11 CHANGE OF CONTRACTOR from MOSS & ASSOCIATES LLC, CGC042160 to A&S CONSTRUCTION & MGMT. INC, CGC1509036 (Old permit#B1004580 was closed)	4385	COLLINS AV
32260012140	B1505305	BSBUILD	AWNING	10-Jul-15	25-Jan-16	APPROVED	RENEW B1404874/ Retractable Screen	4385	COLLINS AV
32260012140	B9904383	BSBUILD		17-Aug-99	18-Aug-99	FINAL	INSTALL FABRIC AWNING	4385	COLLINS AV
32260012140	BSE13010	BSPEV	TENTS	18-Oct-12	26-Oct-12	FINAL	SOHO HOUSE \ (2) temp tents 20 x 20\ the setup date is from 10-25-12 and the breakdown date is 11-01-12	4385	COLLINS AV
32260012140	BSE14069	BSPEV	STAGES	25-Nov-13	27-Nov-13	FINAL	ART BASEL 2013/ (1)16X20 TEMP STAGE POOL / 12/2-4/2013	4385	COLLINS AV
32260012140	BSE12276	BSPEV	STAGES	03-Jul-12	03-Jul-12	FINAL	Swim Fashion Show - Soho House / temp stage / The setup date is from 07-17-12 and the breakdown date is 07-22-12	4385	COLLINS AV



32260012140	BSE14052	BSPEV	TENTS	12-Nov-13	14-Nov-13	FINAL	SOHO BEACH HOUSE ART BASEL EVENTS/ (1) 33X100 TENT/ (1)20X30 TENT/ 11/25- 12/10/2013	4385	COLLINS AV
32260012140	BSE16117	BSPEV	STAGES	22-Dec-15	29-Dec-15	APPROVED	Temp Stage / SoHo House NYE/ Setup:12/30/2015 Breakdown:01/01/2016	4385	COLLINS AV
32260012140	BSE13019	BSPEV	OTHER-SE	26-Oct-12	26-Oct-12	FINAL	SoHo House - Halloween Party \ temp pool cover \ the setup date is from 10-25-12 and the breakdown date is 10-28-12	4385	COLLINS AV
32260012140	BSE14076	BSPEV	ELECTRIC	26-Nov-13	27-Nov-13	FINAL	ART BASEL/ TEMP POWER/ 11/29/2013 - 12/11/2013	4385	COLLINS AV
32260012140	BSE12015	BSPEV	STAGES	27-Oct-11	27-Oct-11	FINAL	SOHO HOUSE / STAGE OVER POOL / SET-UP 10-28-2011 BREAK DOWN 10-29-2011	4385	COLLINS AV
32260012140	BSE13037	BSPEV	STAGES	07-Nov-12	08-Nov-12	FINAL	SoHo House / temp stage / the setup date is from 12-04-12 and the breakdown date is 12-09-12	4385	COLLINS AV
32260012140	BSE14096	BSPEV	STAGES	27-Dec-13	30-Dec-13	FINAL	SoHo House NYE / Temp pool cover stage/ Set up 12/30/2013 - Break down 1/1/2014	4385	COLLINS AV
32260012140	BSE12260	BSPEV	STAGES	06-Jun-12	06-Jun-12	FINAL	SoHo House/ temp stage / The setup date is from 06-10-12 and the breakdown date is from 06-12-12	4385	COLLINS AV
32260012140	BSE14029	BSPEV	STAGES	29-Oct-13		APPROVED	SOHO/Halloween party/(2) 20x24 stages inside pool area. 10/29-11/1/2013	4385	COLLINS AV
32260012140	BSE16085	BSPEV	ELECTRIC	24-Nov-15	25-Nov-15	APPROVED	Temp Generator/Soho House Art Basal/ Setup:11/26/2015 Breakdown:12/07/2015	4385	COLLINS AV
32260012140	BSE12242	BSPEV	STAGES	27-Apr-12	27-Apr-12	FINAL	SOHO HOUSE/ STAGE/ SET-UP DATE 04-30-2012 BREAK DOWN 05-01-2012	4385	COLLINS AV
32260012140	BSE13269	BSPEV	STAGES	08-Jul-13	10-Jul-13	FINAL	Funkshion Fashion Week / temp stage over the pool / the setup date is from 07-17-13 and the breakdown date is 07-21-13	4385	COLLINS AV
32260012140	BSE16019	BSPEV	STAGES	23-Oct-15	28-Oct-15	APPROVED	Stage over pool/SoHo Halloween/SETUP:10/30/15 BREAKDOWN:11/01/15	4385	COLLINS AV
32260012140	BSE12223	BSPEV	STAGES	03-Apr-12	03-Apr-12	FINAL	SOHO HOUSE/ STAGE , SET-UP 04-11-2012 BREAK DOWN DATE 04-12-2012	4385	COLLINS AV
32260012140	BSE13200	BSPEV	STAGES	11-Mar-13	11-Mar-13	FINAL	WMC @ SoHo House Music Events / temp stage / the setup date is from 03-20-13 and the breakdown date is 03-27-13	4385	COLLINS AV
32260012140	BSE16010	BSPEV	TENTS	12-Oct-15	14-Oct-15	APPROVED	Temp Tent/ SoHo House Art Basal/Setup:11/23/2015 Breakdown:12/07/2015	4385	COLLINS AV
32260012140	BSE12201	BSPEV	STAGES	15-Mar-12	19-Mar-11	FINAL	WMC Soho house/Stage/3/21-25/2012/	4385	COLLINS AV
32260012140	BSE13199	BSPEV	STAGES	11-Mar-13	11-Mar-13	FINAL	Mattos Birthday Party / temp stage / the setup date is from 03-15-13 and the breakdown date is 03-18-13	4385	COLLINS AV
32260012140	BSE15118	BSPEV	OTHER-SE	22-Dec-14	22-Dec-14	APPROVED	Soho House NYE/20x24' Platform over pool/Setup:12/30/2014/Breakdown:01/01/2015	4385	COLLINS AV
32260012140	BSE12040	BSPEV	ELECTRIC	18-Nov-11	18-Nov-11	FINAL	SOHO HOUSE / GENERATOR / SET-UP 11-27-11- BREAK 12-05-2011	4385	COLLINS AV
32260012140	BSE13043	BSPEV	TENTS	09-Nov-12	13-Nov-12	FINAL	SOHO HOUSE ART BASEL - 3 TENTS - 1- 30X90 & 1-30X20, 13X33/ SET UP - 11-27-12 BREAK DOWN - 12-12-12	4385	COLLINS AV
32260012140	BSE14254	BSPEV	STAGES	30-Jun-14	08-Jul-14	APPROVED	Soho House Swim week/ Stage runway/ Set up	4385	COLLINS AV
32260012140	BSE12041	BSPEV	OTHER-SE	18-Nov-11	18-Nov-11	FINAL	SOHO HOUSE / POOL COVER / SET-UP DATE 11-27-2011 BREAK DOWN DATE 12-05-2011	4385	COLLINS AV
32260012140	BSE13074	BSPEV	TOILET	04-Dec-12	04-Dec-12	FINAL	SOHO HOUSE / 1 TRAILER BATHROOM / SET UP 12-4-2012 - BREAK DOWN 12-10-2012	4385	COLLINS AV
32260012140	BSE15025	BSPEV	OTHER-SE	28-Oct-14	28-Oct-14	APPROVED	SOHO HOUSE HALLOWEEN PARTY 10/29-11/01 PARTIAL POOL COVER	4385	COLLINS AV
32260012140	BSE12042	BSPEV	TENTS	18-Nov-11	21-Nov-11	FINAL	SOHO HOUSE / TENTS / SET UP DATE 11-27-2011 BREAK DOWN DATE 12-05-2011	4385	COLLINS AV
32260012140	BSE13075	BSPEV	STAGES	06-Dec-12	06-Dec-12	FINAL	Aol buyout / stage / set-up 12-17-2012 break down 12-19-2012	4385	COLLINS AV
32260012140	BSE15037	BSPEV	TENTS	30-Oct-14	03-Nov-14	FINAL	Temp Tent SOHO House 11/24--12/09/14	4385	COLLINS AV
32260012140	BSE12088	BSPEV	STAGES	28-Dec-11	29-Dec-11	FINAL	N.Y.E. @ SoHo House \ temp stage \ The setup date is from 12-30-11 to the breakdown date is 01-01-12.	4385	COLLINS AV
32260012140	BSE13100	BSPEV	OTHER-SE	27-Dec-12	27-Dec-12	FINAL	Pool Cover/Soho House Nw Years/Dec.30-Jan 1/2013	4385	COLLINS AV
32260012140	BSE15084	BSPEV	ELECTRIC	20-Nov-14	24-Nov-14	APPROVED	ABMB @ Soho House/Temporary Generator/Set up: 11/24/2014/Breakdown:12/07/2014	4385	COLLINS AV
32260012140	BE102480	BSUBELEC	LOWVOLT	28-Jul-10	04-Aug-10	FINAL	B0904736/1ST AND 7TH FLOOR KITCHEN ELECTRICAL LOW VOLTAGE	4385	COLLINS AV
32260012140	BE102479	BSUBELEC	ALTRMDL	28-Jul-10	04-Aug-10	FINAL	B0904736/ 1ST AND 7TH FLOOR KITCHEN ELECTRICAL	4385	COLLINS AV
32260012140	BE101741	BSUBELEC	POOL	05-May-10	05-May-10	FINAL	B1002455/ ELECTRICAL HOOK UP SPA (8TH FLOOR)	4385	COLLINS AV
32260012140	BE111021	BSUBELEC	ALTRMDL	02-Feb-11	02-Feb-11	FINAL	B1100859///NEW TIKY BAR,1 240-V,30-A OUTLET,10 GFCI,15 LIGHT,2 CEILING FAN.	4385	COLLINS AV
32260012140	BE100757	BSUBELEC	SRVCS	29-Dec-09	29-Dec-09	FINAL	B0702784... TEMP FOR TEST FOR BUILDING.	4385	COLLINS AV
32260012140	BE131021	BSUBELEC	DEMO	11-Jan-13	11-Jan-13	FINAL	BD160027 /Electrical sub permit to remove exit sign.	4385	COLLINS AV
32260012140	BE101519	BSUBELEC	LOWVOLT	08-Apr-10	08-Apr-10	FINAL	B0702784/ LOW VOLTAGE AUDIO AND VIDEO SYSTEM	4385	COLLINS AV
32260012140	BE101506	BSUBELEC	POOL	07-Apr-10	07-Apr-10	FINAL	B1002104- electrical for Spa piping , 925 gallonage.	4385	COLLINS AV
32260012140	BE101110	BSUBELEC	POOL	16-Feb-10	16-Feb-10	FINAL	B1001753///ELECTRICAL FOR NEW SWIMMING POOL	4385	COLLINS AV
32260012140	BE160373	BSUBELEC	ALTRMDL	10-Nov-15	10-Nov-15	FINAL	B1501085- Electrical to Ext dining bar & trellis , 16 Circuit Breakers & 219 Lights.	4385	COLLINS AV
32260012140	BE101118	BSUBELEC	LOWVOLT	17-Feb-10	17-Feb-10	FINAL	B0702784/ Low voltage energy management system, chiller room with one controller, one panel, valves sensor and communication for two chillers, two units, stair pressurization 3 stairs.	4385	COLLINS AV
32260012140	BM101194	BSUBMECH	A/C	04-Aug-10	10-Aug-10	FINAL	B0904736/ INSTALLATION OF THE HVAC SYSTEM FOR TWO KITCHENS (AT LEVEL 1 AND 7)	4385	COLLINS AV
32260012140	BP101099	BSUBPLUM	POOL	05-May-10	05-May-10	FINAL	B1002455//SPA PIPING. "6,497 GALLONS	4385	COLLINS AV
32260012140	BP101555	BSUBPLUM	IRRIG	05-Aug-10	05-Aug-10	FINAL	b0702784// Lawn sprinkler system	4385	COLLINS AV
32260012140	BP100976	BSUBPLUM	POOL	07-Apr-10	07-Apr-10	FINAL	B1002104- plumbing for Spa piping 925 gallonage	4385	COLLINS AV
32260012140	BP100705	BSUBPLUM	POOL	16-Feb-10	16-Feb-10	FINAL	B1001753// NEW SWIMMING POOL 20,000 GLNGS	4385	COLLINS AV
32260012140	BP100450	BSUBPLUM	ALTRMDL	23-Dec-09	23-Dec-09	FINAL	B094736/ GROUND & 7TH FLOOR COMMERCIAL KITCHEN....(42 SAFE WASTE)	4385	COLLINS AV
32260012140	BP110649	BSUBPLUM	ALTRMDL	02-Feb-11	02-Feb-11	FINAL	B1100859/plumbing for tiki bar	4385	COLLINS AV
32260012140	BP101725	BSUBPLUM	ALTRMDL	03-Sep-10	03-Sep-10	FINAL	B0702784///GAS MAIN AND OUTETS	4385	COLLINS AV

32260012140	B1100859	BUILD	ALTRMD	03-Dec-10	12-Jan-11	FINAL	Tiki bar built out to include bar & kitch eqip per attached kitch consul eng draw, to struc scope, adding wooden flr deck & bar die wall/counter & to struc framing of roof sustem & addition of roof planter.	4385	COLLINS AV
32260012140	B1501085	BUILD	ALTRMD	21-Nov-14	01-Jun-15	APPROVED	Renew B1403299/ "SOHO" OUTDOOR TRUSSES & PERGOLA @ SOHO BEACH HOUSE COURT YARD AND LONG BAR	4385	COLLINS AV
32260012140	B9903160	BUILD	ALT	27-May-99	08-Jun-99	FINAL	EXT ALMN DOORS/WINDOWS& GLZNG STOREFRONT	4385	COLLINS AV
32260012140	B1602919	BUILD	ALTRMD	28-Mar-16		APPLIED	BV16000632/to correct violation. Restore damaged stucco of building. Patch/repair/paint 2,990 sq. ft. 1/2" crack repair 1,000 sq. ft	4385	COLLINS AV
32260012140	B0904736	BUILD	ALTRMD	18-Sep-09	17-Dec-09	FINAL	1ST FLOOR & 7TH FLOOR KITCHEN	4385	COLLINS AV
32260012140	B1204855	BUILD	ALTRMD	26-Jul-12	13-Aug-12	CLOSED	Rnw#B1100002/ "SOHO" OUTDOOR TRUSSES & PERGOLA @ SOHO BEACH HOUSE COURT YARD AND LONG BAR	4385	COLLINS AV
32260012140	B0702784	BUILD	ADDTN	27-Feb-07	03-Oct-07	FINAL	ADDITION OF OF 7 STORY 23 UNITS TO EXISTING CONDO & REMODELING OF 50 ROOMS & 8 STORAGES.	4385	COLLINS AV
32260012140	B1004443	BUILD	COMBO	20-Aug-10		VOID	VOID-(WRONG SUBTYPE CHOSEN) NEW TIKI HUT	4385	COLLINS AV
32260012140	B1304980	BUILD	ALTRMD	25-Jun-13	28-Jun-13	CLOSED	Renew/B1204855/Rnw#B1100002/ "SOHO" OUTDOOR TRUSSES & PERGOLA @ SOHO BEACH HOUSE COURT YARD AND LONG BAR	4385	COLLINS AV
32260012140	B9703315	BUILD	OTH	20-Aug-97	23-Sep-97	CLOSED	TEMPORARY TRAILER AT LOCATION	4385	COLLINS AV
32260012140	B1002104	BUILD	POOL	11-Mar-10	05-Apr-10	FINAL	16TH FLOOR Spa	4385	COLLINS AV
32260012140	B1300148	BUILD	ALTRMD	08-Oct-12	19-Nov-12	CLOSED	Long Bar Restoration and Fence Modifications	4385	COLLINS AV
32260012140	B9703176	BUILD	ALT	05-Aug-97	06-Aug-97	FINAL	EXTERIOR/INTERIOR REMODELING	4385	COLLINS AV
32260012140	B1002455	BUILD	POOL	05-Apr-10	30-Apr-10	FINAL	Spa for 8th flr. 31 x 13' - 3", depth 3' - 6" to 3' - 10".	4385	COLLINS AV
32260012140	B1004444	BUILD	NCONST	20-Aug-10	29-Nov-10	FINAL	NEW TIKI HUT: SHELL ONLY WITH SEATS	4385	COLLINS AV
32260012140	B1403299	BUILD	ALTRMD	10-Apr-14	19-May-14	CLOSED	RENEWAL B1304980--->Renew/B1204855/Rnw#B1100002/ "SOHO" OUTDOOR TRUSSES & PERGOLA @ SOHO BEACH HOUSE COURT YARD AND LONG BAR	4385	COLLINS AV
32260012140	B1403320	BUILD	ALTRMD-C	11-Apr-14	11-Apr-14	CLOSED	Rnw B1300148/Long Bar Restoration and Fence Modifications	4385	COLLINS AV
32260012140	B9902208	BUILD	ALT	25-Mar-99	03-May-99	FINAL	NEW SWIMMING POOL, SPA & DECK-COND/COMM	4385	COLLINS AV
32260012140	B0902514	BUILD	POOL	09-Apr-09	21-Sep-09	CLOSED	BUILD NEW SWIMMING POOL 20,000 GLNGS	4385	COLLINS AV
32260012140	B1100002	BUILD	ALTRMD	01-Oct-10	12-Dec-11	CLOSED	"SOHO" OUTDOOR TRUSSES & PERGOLA @ SOHO BEACH HOUSE COURT YARD AND LONG BAR	4385	COLLINS AV
32260012140	B1500367	BUILD	ALTRMD	20-Oct-14	01-Jun-15	APPROVED	Rnw B1403320/Long Bar Restoration and Fence Modifications	4385	COLLINS AV
32260012140	B1004909	BUILD	ALTRMD	22-Sep-10	23-Sep-10	FINAL	B0702784/BMS1001375..LANDSCAPING PERMIT ONLY	4385	COLLINS AV
32260012140	BV12000572	BVIO	STRUCT	11-May-12	11-May-12	CLOSED	N.O.V. ISSUED TO PROPERTY OWNER FOR EXPIRED PERMITS. NEED TO RENEW PERMITS AND OBTAIN FINAL INSPECTIONS IN ORDER TO CORRECT THIS VIOLATION. THE EXPIRED PERMITS ARE AS FOLLOWS B1002941, BE112742, FP090368, FP100124 AND FP100475.	4385	COLLINS AV
32260012140	BV15001063	BVIO	UNSAFE	13-Jul-15	13-Jul-15	OPEN	NOTICE OF VIOLATION ISSUED. BR150130 not in compliance, therefore, as per the Florida Building Code and Miami-Dade County chapter 8-5 (6) the property is deemed unsafe if a 40 Year Recertification report is not completed. You must have the 40 Year Rec. processes completed within thirty calendar days from the posting of this notice.  Sec. 8-5. - Unsafe Structures (6) Buildings or structures subject to the recertification requirements in Section 8-11(f) of this Code which the owner fails to timely respond to the Notice of Required Inspection or fails to make all required repairs or modifications found to be necessary resulting from the recertification inspection by the deadline specified in the Code or any written extension granted by the Building Official will be demolished	4385	COLLINS AV
32260012140	BV12000504	BVIO	ELEV	07-Jul-11	24-Apr-12	CLOSED	LEATHER USED IN ELEVATOR INTERIOR NEEDS TO HAVE DURABLE FIRE RETARDANT	4385	COLLINS AV
32260012140	BV11000620	BVIO	ENGINEER	15-Apr-11	15-Apr-11	CLOSED	Failure to obtain final CO. Temporary CO BCO10274 & BCO10280 are expired	4385	COLLINS AV
32260012140	BV09000534	BVIO	STRUCT	13-Mar-09	13-Mar-09	CLOSED	STOP WORK ORDER ISSUED. CHECK USED TO PAY PERMIT B0901498 WAS RETURNED BY THE BANK, THEREFORE SAME PERMIT IS IN APPLIED STATUS. NO MORE WORK UNTIL NEW PAYMENT IS SUBMITTED AND APPROVED PERMIT IS OBTAINED	4385	COLLINS AV
32260012140	BV990338	BVIO	OTH	09-Feb-99	10-Feb-99	CLOSED	OUT PLANS	4385	COLLINS AV
32260012140	BV04000341	BVIO	ELEV	07-Aug-03	07-Aug-03	CLOSED	MISCELLANEOUS ELEVATOR VIOLATIONS	4385	COLLINS AV
32260012140	BV990337	BVIO	OTH	09-Feb-99	10-Feb-99	CLOSED	INSPECTIONS AND ALTERED AFTER INSP PERF	4385	COLLINS AV
32260012140	BV11000021	BVIO	MECH	08-Oct-10	08-Oct-10	CLOSED	NOTICE OF VIOLATION FOR BOILER ROOM DRAFT VENT DOES NOT HAVE PROPER DISTANCE FROM INTAKE LOUVER AS PER NFPA 54 54-119 AND FLORIDA MECHANICAL CODE SECTION 401.5	4385	COLLINS AV
32260012140	BV11000282	BVIO	ENGINEER	04-Jan-11	04-Jan-11	CLOSED	Failure to obtain final CO, temporary CO BCO10280 expired on 12/24/10 and BCO10274 expired on 12/26/10	4385	COLLINS AV

32260012140	BV04000096	BVIO	ENGINEER	18-Nov-03	18-Nov-03	CLOSED	<p>FAILURE TO OBTAIN A FINAL CERTIFICATE OF COMPLETION. TEMPORARY CERTIFICATE OF COMPLETION (BCC0000078) EXPIRED ON APRIL 14, 2001.</p> <p>AT THIS TIME YOU ARE REQUIRED TO OBTAIN A FINAL CERTIFICATE OF COMPLETION WITHIN SEVEN (7) DAYS FROM RECEIPT OF THIS LETTER OR THE CITY OF MIAMI BEACH BUILDING DEPARTMENT WILL HAVE NO ALTERNATIVE BUT TO CLOSE THE ENTIRE BUILDING FOR NON-COMPLIANCE UNTIL A FINAL CERTIFICATE OF COMPLETION HAS BEEN ISSUED.</p> <p>ADDITIONALLY, CHECK NUMBER 009238 FROM OCWEN FEDERAL BANK FSB, LOAN A/P DISBURSEMENT ACCOUNT LOCATED AT 1675 PALM BEACH LAKES BOULEVARD, SUITE 601, WEST PALM BEACH, FLORIDA 33401 WAS RETURNED NOT PAID AND STAMPED "PAYMENT STOPPED". THE CHECK AMOUNT IS IN THE AMOUNT OF \$ 49,809.60. THIS CHECK WAS PRESENTED FOR PAYMENT FOR THE INCREASED VALUE OF THE ORIGINAL EVALUATION PROVIDED INCONJUNCTION WITH THE SCOPE OF WORK PERFORMED.</p> <p>THERE WILL BE NO EXTENSIONS OR THE ISSUANCE OF A FINAL CERTIFICATE OF COMPLETION UNTIL THE CHECK AMOUNT AND ALL FEES INCURRED HAVE BEEN PAID.</p> <p>ATTACHED ARE THE FOLLOWING DOCUMENTS:</p> <p>COPY OF THE TEMPORARY CERTIFICATE OF COMPLTION.</p> <p>COPY OF THE CHECK FROM OCWEN FEDERAL BANK ALONG WITH A LETTER DATED JUNE 16, 2000 FROM THE CITY OF MIAMI BEACH BUILDING DEPARTMENT.</p>	4385	COLLINS AV
32260012140	BV990336	BVIO	OTH	09-Feb-99	10-Feb-99	CLOSED	NO INSP AND ALTERED AFTER INSP ELEVATOR VIOLATIONS	4385	COLLINS AV
32260012140	BV00001145	BVIO	BVIO	28-Apr-00	28-Apr-00	CLOSED	04/23/2001- CLOSED COMPLIANCE 04/05/2001.JG	4385	COLLINS AV
32260012140	BV990093	BVIO	OTH	05-Oct-98	23-Oct-98	CLOSED	AND NOT APPROVED BY ZONING NOTICE OF VIOLATION ISSUED.	4385	COLLINS AV
32260012140	BV16000632	BVIO	UNSAFE	19-Feb-16	19-Feb-16	OPEN	<p>Work done without approved permit, concrete restoration work has begun without approved permit. Need to stop all work without permit. Need to submit proper documents to obtain approved permits. Double fees apply.</p> <p>As per Miami-Dade County Chapter 8-5(3) work done without approved permit is considered unsafe. Need to submit the required documents to obtain approved permit. Penalty of \$500.00 is imposed if compliance is not obtained by the due date.</p>	4385	COLLINS AV

32260012140	BV00001102	BVIO	BVIO	09-Aug-00	09-Aug-00	CLOSED	<p>FAILURE TO OBTAIN A FINAL CERTIFICATE OF COMPLETION. TEMPORARY CERTIFICATE OF COMPLETION EXPIRED ON 06/09/2000. SINCE AN EXTENSION WAS PREVIOUSLY GRANTED BY THE BUILDING OFFICIAL FOR THE TEMPORARY CERTIFICATE OF COMPLETION, YOU ARE REQUIRED TO EITHER OBTAIN A FINAL CERTIFICATE OF COMPLETION OR REQUEST AN EXTENSION OF THE TEMPORARY CERTIFICATE OF COMPLETION FROM THE BOARD OF RULES &amp; APPEALS.</p> <p>FURTHER, CHECK NUMBER 009238 FROM OCWEN FEDERAL BANK FSB, LOAN A/P DISBURSEMENT ACCOUNT LOCATED AT 1675 PALM BEACH LAKES BOULEVARD, SUITE 601, WEST PALM BEACH, FLORIDA 33401 WAS RETURNED NOT PAID AND STAMPED "PAYMENT STOPPED". THE CHECK AMOUNT IS \$49,809.60, THIS WAS THE CHECK TO PAY FOR THE INCREASED VALUE OF THE ORIGINAL EVALUATION PROVIDED IN CONJUNCTION WITH THE SCOPE OF WORK.</p> <p>BEFORE ANY EXTENSIONS CAN BE GRANTED OR A FINAL CERTIFICATE OF COMPLETION CAN BE ISSUED, THE CHECK THAT IS NOTED ABOVE MUST BE MADE GOOD BY PROVIDING A CASHIER'S OR A CERTIFIED CHECK WHICH IS TO INCLUDE ANY FEES AND MIGHT HAVE BEEN ASSESSED.</p> <p>ATTACHED PLEASE FIND THE FOLLOWING DOCUMENTS:</p> <ol style="list-style-type: none"> <li>1. A COPY OF THE TEMPORARY CERTIFICATE OF COMPLETION ISSUED ON 02/09/2000 WHICH WAS EXTENDED 04/07/2000 (EXTENTION GRANTED BY BUILDING OFFICIAL) EXPIRING ON 06/09/2000.</li> <li>2. LETTER DATED JUNE 16, 2000 NOTIFYING OCWWEN FEDERAL BANK OF A NON-SUFFICIENT FUNDS/UNCOLLECTED FUNDS CHECK.</li> <li>3. COPY OF THE CHECK THAT WAS ISSUED FOR 49,809.60 FROM OCWEN FEDERAL BANK FSB.</li> </ol> <p>FAILURE TO COMPLY BY SEPTEMBER 21, 2000 WHICH IS THE NEXT MIAMI DADE COUNTY BOARD OF RULES &amp; APPEALS MEETING WILL RESULT IN THIS CASE BEING PRESENTED BEFORE THE CITY OF MIAMI BEACH SPECIAL MASTER FOR FURTHER ENFORCEMENT.</p> <p>CC: OCWEN FEDERAL BANK, FSB, LOAN A/P DISBURSEMENT ACCOUNT</p>	4385	COLLINS AV
-------------	------------	------	------	-----------	-----------	--------	--	------	------------

Permit #	Permit Type	INSPECTOR	ACTION_ENT	APPROVAL	THE_DATE	ANY_COMMENTS	STREET_NO	STREET_NAME	TREET_DIRECTIO	RECORD_TYPE	PARCEL_NO
B0702784	Building	BUILBACL	AP	Y	24-Jun-10	(Inb)	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBISJ	PA	N	15-Jan-08	JB-6 AND 7 FLOORS FILL CELLS HOLES OK PENDING SPECIAL INSPECTION LOG. SPECIAL INSPECTOR REPORT FOR SHORING ON FILE	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	22-Jan-08	EC-Missing epoxy resin on filled cell bars.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	23-Jan-08	MS - Existing Building: 7th floor fill cells: Epoxy corrected, pending clean all fill cells for form placement.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Jan-08	MS - Existing Building: 5th floor fill cell holes only OK.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	25-Jan-08	MS - Rejected, no access to jobsite, recall inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	29-Jan-08	EC-Filled cells at the 6th and 7th floor okay,except front 11 line to east side.Also,^" inches holes for the new filled cells at the 4th floor okay,except front 11line to east.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	30-Jan-08	Not ready for inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	ns	PA	N	05-Feb-08	5th floor wall fill cells, except by line 11, and holes checked for one column on first floor column # c_13 as per engineer's log	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	06-Feb-08	MS - 3rd floor fill cell holes only excluding west elevation. MS - 1st floor column C13 reinforcement.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	11-Feb-08	MS - No contractor, plans or permit accessible for inspection at jobsite.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	13-Feb-08	EC-Filled cells at the 4th floor,as per Special inspector log -Douglas Wood,P.E. 32092,except window sills .Also,column C13 at the second floor-Southeast corner.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	26-Feb-08	MS - Not ready for inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Feb-08	MS - 4th floor load test repair.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	03-Mar-08	MS - Contractor cancelled on site, not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	04-Mar-08	MS - 8th floor load test area.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	07-Mar-08	MS - 3rd thru 7th floor window sill beams: Approved per engineer's approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Mar-08	MS - 6th, 7th and 8th floor slab restoration.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	31-Mar-08	MS - Pile caps: Not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	01-Apr-08	MS - Pile caps 62PC and 10PC.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	08-Apr-08	MS - Columns at 62PC and 10PC, 1st lift: OK but must provide threshold approval. MS - Shearwalls at 62PC and 10PC, 1st lift: In progress, incomplete, must provide rebar cover and spacing per code and threshold approval. MS - 62PC: Concrete pour rejected due to shrinkage cracks, must provide EOR approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	09-Apr-08	MS - Columns and shearwalls at 62PC and 10PC, 1st lift: Corrected, pending threshold approval. MS - 62PC: Concrete pour OK.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Apr-08	MS - Columns and Shearwalls at 62PC and 10PC 1st lift: Corrected. MS - Concrete joist restoration: In progress ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	15-Apr-08	MS - Inspection cancelled by contractor on site, not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Apr-08	MS - Existing Building: 3PC, 7PC, 10PC. MS - Existing Building: 2PC in progress, must provide threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	18-Apr-08	MS - New bldg: Part 2: 6PC, 8PC, 8PC, 4PC and 10PC in progress ok pending threshold approval.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILCARE	CO	N	29-Apr-08	EC-Missing hair pins on all columns C26.Also,Engineer log needs to be updated.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	30-Apr-08	MS - Existing building 1st level column repair in progress ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	30-Apr-08	MS - New building: Grade beams: Rejected, must tighten splice bolts per manufacturer's detail and must provide threshold approval reports per code.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	06-May-08	MS - New building 2nd floor slab: Rejected, not ready, must provide concrete cover per code, must provide all columns poured below, must provide shoring and threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	07-May-08	EC-Same comments as previous inspection on 2nd slab - New Building .	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBISJ	PA	N	08-May-08	JB-2ND FLOOR SLAB POUR UPTO COLUMN LINE 3 OK	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	CO	N	13-May-08	Plans and permits not on site with contact person.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	CO	N	14-May-08	Shear wall reinforcing to be corrected, ties and horizontal bars are in contact with form.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	21-May-08	MS - New building 3rd floor slab: Must provide shoring approval and final threshold approval on chipping down of overpoured columns and 3rd floor slab, all else ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-May-08	MS - New Building 2nd floor shearwalls: Corrected, permit plans on site, approved per threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	28-May-08	EC-3rd to 4th columns at new building okay.Electrical risers inside the columns and shearwalls do not have to be inspected ,as per Chief C. Martinez .	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	29-May-08	MS - 3rd floor shearwalls: SW6 rejected, must provide concrete cover per code, all others ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	04-Jun-08	EC-Not ready for Inspection,as per contractor information.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	05-Jun-08	EC-Four floor slab on new building is not ready for Inspection.Contractors needs to provide shoring and threshold inspections approval,get rough trades,and started columns are in progress.Also,3rd to 4th floor SW6 was rejected by M.S. on previous inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	06-Jun-08	EC-4Th floor slab okay to pour and SW6 from 3rd to 4th was corrected,as per Threshold inspector log.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	CA	N	13-Jun-08	Not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	16-Jun-08	5th floor slab reinforcing, 2nd to 3rd floor stair reinforcing, pending engineers final approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	CO	N	20-Jun-08	Inb. not ready. Not ready for Inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	23-Jun-08	5th to 6th floor shearwall and columns, pending engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	30-Jun-08	6th floor slab, 90% complete, pending engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	02-Jul-08	6th to 7th floor shearwall and columns, pending engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	11-Jul-08	Inb. 7th floor slab and beams, approved as per threshold, slab pending BE.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	16-Jul-08	7th to 8th floor shearwall and columns, pending engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	22-Jul-08	EC-Slab and tie beams on new building is not ready for Inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	23-Jul-08	8th floor slab, 3rd floor parapet walls, pending engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	CO	N	29-Jul-08	POC not available.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	01-Aug-08	EC-Not ready for Inspection.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILCARE	PA	N	04-Aug-08	EC-Slab at the 9th floor-new building,as per threshold and shoring special inspector's book.Pending electrical rough.Not pour concrete until rough electrical and section of the Northeast slab ( 8' x 8' ) are inspected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	06-Aug-08	Section 1 grade beam reinforcing.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	08-Aug-08	EC-Columns and shear walls from 8th floor to 9th floor ,as per threshold inspector log.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	INFO	N	12-Aug-08	EC-Temporary fence permit on expired status.Contractor needs to call J.Berry or A.Avalos.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	15-Aug-08	EC-Columns,shearwalls,tie beams concrete placement on elevator 2 and 3 at the 2nd floor on existing building.Also,parapet walls at the 5th floor and stairs from 5th to 6th floor at the new building,as per Special Inspector log up to today.Placement of the noising bar will be done during concrete placement.Permit B0706017 got courtesy inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	RP	PA	N	18-Aug-08	10th floor slab, pending engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	RP	PA	N	22-Aug-08	Elevator 3 and 4 slab - 2nd lift slab ok, B3 to be corrected @ tie in to shearwall 13 and 14, pending engineer final approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	25-Aug-08	EC-Columns and shear walls from 10th floor to 11th at new building ,as per Threshold Inspector log.two columns and section of the shear wall do not meet the concrete protection requirement.Corrections need to be done before pouring.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	26-Aug-08	EC-Not ready for inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	27-Aug-08	EC-New Building-Stairs # 3 from 6th to 7th .Also,parapel wall ,except section of the east side,and fille cells on exterior walls at the 6th floor.Stair # 2 rejected because it is not finish. Existing Building-Elevator area from 3rd. to 4th ,including shear walls,slab ,columns,and tie beam.Pending threshold and shoring inspector approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	29-Aug-08	(lnb) (1104) for #2 stairs level 6 to 7	4385	COLLINS AV		IN	32260012140
B0702784	Building	RP	PA	N	03-Sep-08	4th floor slab at elevator 2 and 3 partial approval pending engineer final approval. 11th floor slab partial approval pending engineer final approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	09-Sep-08	EC-Not ready for inspection,as per contractor information.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	12-Sep-08	EC-New Building: Stairs 2 and 3 from 7th to 8th okay.Also,North side CMU wall,filled cells,three columns and parapet wall at the 6th floor okay. Old Building: Elevator 2 and 3 from 5th to 6th floor ,including Shear walls,tie beams,columns,and slabs.Also,columns at first floor,as per yellow mark and signature on plans-sheet S2.01.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	15-Sep-08	EC-Columns and shear walls from 11th to 12th floor at the new building.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	19-Sep-08	EC-Elevator 2 and 3 from 6th to 7th floor on old building,as per Special threshold and shoring inspector's log.Shear walls,tie beams,columns and section of slab.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	22-Sep-08	EC-Slab inspection at the 12th floor on new building,pending rough electrical,shoring and threshold need to sign on Special Inspector Log.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILCARE	PA	N	26-Sep-08	EC-Shoring and thresholds reports for the Slab 12 on New building are up to date. Old Building:Elevator 2 and 3 from 7th to 8th (Shear walls,slab,columns and tie beams ),as per special shoring and threshold inspectors' logs.Pending tie beam on top of shear wall at the east sided of the elevator # 2 and 3 from 7th to 8th.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	30-Sep-08	EC-New building: Stairs # 2 and 3 from 8th to 9th floor.Also,CMU walls with filled cells and parapet walls on 8th floor,as per Shoring and threshold inspector's book.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	09-Oct-08	(Inb) 9th floor staircases # 2 and 3, 9th to 10th floors also parapet walls and poured cells 9th floor.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	13-Oct-08	EC-Unable to find contractor at the jobsite.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Oct-08	MS - Inspection logs up to date.	4385	COLLINS AV		IN	32260012140
B0702784	Building	RP	PA	N	15-Oct-08	13th floor slab, pending engineer approval. Shoring inspection and report by H. Vergara, P.E.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Oct-08	MS - 13th floor columns and shearwalls ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	22-Oct-08	MS - No access to jobsite.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	27-Oct-08	MS - Stairs 2 and 3 at 10th floor: Approved per threshold approval. MS - 14th floor slab: Approved per threshold approval and shoring approval, pending electrical inspection approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	30-Oct-08	MS - 10th floor fill cells and balcony walls: Pending threshold re-inspection must provide fill cells adjacent to structural concrete and top concrete cover on vertical bars at balcony walls. MS - 11th floor stairs 2 and 3 ok. MS - 14th floor shearwalls and concrete columns ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	10-Nov-08	MS - Stair 2 and 3 at 12th floor.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Nov-08	MS - 15th floor slab: Approved per threshold and shoring approvals.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Nov-08	MS - 15th level shearwalls and columns.	4385	COLLINS AV		IN	32260012140
B0702784	Building	RP	PA	N	04-Dec-08	2nd floor mechanical slab. 3rd floor connector slab.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	08-Dec-08	4th floor columns @ connector slab. 4th floor slab @ stair in-fill.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	09-Dec-08		4385	COLLINS AV		IN	32260012140
B0702784	Building	RP	PA	N	15-Dec-08	16th floor slab, 90% complete, pending engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	18-Dec-08	5th floor extension slab.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	30-Dec-08	16th floor slab pending engineer approval. Stair #2 and #3 for floors 13 through 15. Lobby columns C12 and C28.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	08-Jan-09	6th floor tie in slab and columns.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	13-Jan-09	7th floor in-fill slab and columns. Unit 601 mock up framing.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	16-Jan-09	15th to 16th floor stair and parapet.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	21-Jan-09	17th floor shearwall and 7th floor columns at connector slab.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	26-Jan-09	15th floor parapet and columns. 18th floor slab pending electrical rough and engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	30-Jan-09	EC-Not ready for inspection on 15 and 16th floor at the new building.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Feb-09	MS - 15th and 16th floor parapets: Ok pending clean forms. MS - 16th floor spa: Ok pending clean forms.	4385	COLLINS AV		IN	32260012140



B0702784	Building	BUILSCHM	CO	N	02-Feb-09	MS - 15th floor columns: Construction joints rejected, must chip out and call inspection. MS - Sliding glass doors: Rejected, must provide shim gap within tolerance per NOA and must provide edge distance per NOA.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	10-Feb-09	(Inb) 8th floor parapet walls south side ok pending EOR's approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Feb-09	MS - Existing Bldg: 8th floor parapets.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	CO	N	20-Feb-09	(Inb) not ready for inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Feb-09	MS - Existing Bldg: Parapet at NW corner and slab infill 20S.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Feb-09	MS - Existing Bldg: 8th floor (3) columns at north elevation.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	26-Feb-09	MS - Existing Bldg: 8th floor cooling tower support beams: In progress not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	27-Feb-09	MS - Same comment.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	CA	N	05-Mar-09	Cancelled onsite by contractor.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	10-Mar-09	2nd floor north side slab. Exs. building roof chiller room and elevator shaft walls in-progress. Column repair at 16th floor new building.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	16-Mar-09	8th floor roof shear wall and cooling tower pads. 2nd floor columns and beam/slab in-fill.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	17-Mar-09	8th floor roof beams.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	26-Mar-09	Roof beams and supplementary pads.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	07-Apr-09	Top of shear wall on 8th floor.	4385	COLLINS AV		IN	32260012140
B0702784	Building	RP	PA	N	16-Apr-09	7th floor steel beam and corrugated deck in-fill slab.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	21-Apr-09	2nd floor support columns.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	30-Apr-09	Stair 1 reinforcing for 2nd lift. Stair 5 reinforcing for 2nd floor landing. 2nd floor tie in slab.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	19-Jun-09	MS - Elevator 2 and 3 slab at elevation 89'-7 1/8.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	24-Jun-09	MS - 15th floor slab infill revision for spiral stair per PCO 260: Not ready, must provide City approved plans, threshold approval, contractor may proceed at own risk. MS - Mechanical room floor slab revision per PCO 260: Not ready, same comment.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	25-Jun-09	MS - Same comment.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	13-Jul-09	MS - Not ready, cancelled on jobsite.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	15-Jul-09	MS - Stair 3 columns and beams in progress at own risk pending City approved plans. MS - Rear grade beams: In progress, not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	20-Jul-09	MS - Rear columns 1st lift: Must provide threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	21-Jul-09	MS - Chiller room roof slab, deck and structural steel beams: Must tie and chair up WWF and provide threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Jul-09	MS - Rear Bar Bldg 1st lift columns from gridline 1 to 3: Corrected. MS - Chiller room roof slab: Corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	27-Jul-09	MS - Rear Bar Bldg: 2nd level slab: Rejected, not ready, must finish placement of rebar and clean rebar and forms. MS - Stair 3: Not ready. MS - Slab on grade: Not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	28-Jul-09	MS - Rear Bar Bldg 2nd level slab: Corrected. MS - Stair 3 14th level: Pending threshold approval.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	07-Aug-09	MS - New Tower 15th level stair 3: Pending threshold approval. MS - Club/bar 2nd level parapets: Pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	10-Aug-09	MS - Existing Bldg slab on grade pour 1 at NW corner: Pending termite certs, and compaction certs.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	13-Aug-09	Slab on grade for elevator service.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	19-Aug-09	8th floor equipment tower deck slabs.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Aug-09	MS - Elevator 1 first level slab pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	25-Aug-09	MS - Long Bar grade beams: Not ready - recall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Aug-09	MS - 2nd floor slab extention: Ok pending must provide City approved plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	28-Aug-09	MS - Tower slab on grade per threshold approval. MS - Existing Bldg 8th level perimeter beams at tube steel raised deck approved per threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	CO	N	09-Sep-09	(Inb) After waiting 20 minutes was told by threshold that (1104) was not ready	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Sep-09	MS - 9th floor slab at west end: Approved per threshold inspector approval. MS - Long bar grade beams: Approved per threshold inspector approval. MS - New tower slab on grade grade beams: Pending threshold inspector approval. MS - New tower 1st level fill cells and tie columns: Pending threshold inspector approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Sep-09	MS - Long Bar Bldg beams B9.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	30-Oct-09	Stair columns.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	21-Dec-09	8th floor elevated pool deck.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Feb-10	MS - New Tower: SE balcony guardwalls 8th thru 14th floors: Ok pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Mar-10	MS - Ramp slab corrected, see 1115.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Mar-10	MS - North pool deck wall. MS - Long bar south wall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Mar-10	MS - Pool planters ok per threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Apr-10	MS - Pool retaining wall: Ok pending threshold approval. MS - Pool stair 4 pad: Ok pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	18-May-11		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	16-Jul-09	(LNB) pending EOR's log.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	09-Nov-09	MS - Retaining wall: In progress not ready. MS - Front grade beams: In progress not ready. MS - Aluminum facade: Note permit plans on jobsite.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Nov-09	MS - Retaining wall. MS - Front entrance grade beams GB3 and GB4.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	10-Dec-09	South planter wall foundation.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	20-Jan-10	MS - Courtyard grade beams: Ok pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Jan-10	MS - Courtyard steps to pool: Pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Mar-10	MS - Grade beams GB6 at west pool deck.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Mar-10	MS - North side grade beams with slab on grade.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Apr-10	MS - Pool breakaway wall: Ok pending threshold approval.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILBACL	PA	N	24-Jun-10	(Inb) pending EORapproval, for ADA ramp (1105).	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	29-Jul-10	(Inb) retainer wall north side pending THI. approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	30-Jul-10	MS - North alley: Retaining wall with sidewalk pour 1.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	18-May-11		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Nov-09	MS - Retaining wall pour 1 east: Pending threshold approval and chairs.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	18-Nov-09	MS - Retaining wall pour 1east: Corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	20-Nov-09	1115: MS - Front entrance slab: Pending electric rough approval. MS - Retaining wall pour 2: Pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	30-Dec-09	MS - South pool wall at ground level: Pending City approved plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Aug-10	MS - North sidewalk walls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	18-May-11		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	14-Jan-10	MS - Existing Bldg: Slab on grade: Not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Jan-10	MS - Existing Bldg: Kitchen slab on grade.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	04-Feb-10	Ground floor courtyard, pending engineer approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	26-Feb-10	MS - Ramp slab: Rejected, must provide EOR repair detail for torch bent rebar, also must provide clean forms and concrete cover per code.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	03-Mar-10	MS - Ramp slab: Same comment, must provide: threshold approval, clean forms, concrete cover and finish wall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	18-Mar-10	MS - South pool deck slab: In progress, pending top layer of reinforcement, threshold approval, concrete cover, and clean forms.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	19-Mar-10	MS - South pool deck slab: Corrected. MS - Pool deck north wall footing: Pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Apr-10	MS - Pool perimeter slab: Ok per threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Apr-10	MS - Long Bar: Slab on grade.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Apr-10	MS - Pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	18-Jun-10	South side exterior alley.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	09-Jul-10	(Inb) entryway south section as hilighted on section S2.01A, pending T.I. approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CA	N	16-Jul-10		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	20-Jul-10	MS - Front driveway pour 2.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	06-Aug-10	(Inb) sidewalk on northside, pending T.I. log.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	18-Aug-10	(Inb) curbs at entrance, this completes all concrete work at the entrance.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	18-May-11		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	21-Feb-08	MS - No contractor or permit documents accessible on jobsite.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	18-Apr-08	MS - New bldg: Part 1: Columns and shearwalls ok per threshold.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Apr-08	MS - New Building: Shearwalls 2nd lift at Part 1 approved per threshold approval. MS - New Building: Columns 1st lift Part 2: In progress. MS - New Building: Part 2: 6PC, 8PC, 8PC, 4PC and 10PC approved per threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	06-May-08	MS - New building 1st level columns: Rejected, must provide RFI for repair of column cover at 4 columns.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	09-Jun-08	EC-Started columns ,Shear walls,stairs,and elevator shaft from 4th to 5th are not ready for Inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	10-Jun-08	4th floor north columns and shear wall. North mechanical chase rebar. Log book up to date.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILCARE	PA	N	28-Jul-08	EC- Columns and shear walls from 8th to 9th floor okay,as per threshold inspector's book.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	20-Nov-08	MS - 1st lift columns at exist bldg approved per threshold approval. MS - 11th floor parapets and fill cells approved per threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	01-Apr-10	MS - (5) TC4 at ground level north alley storage room: Ok pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	18-May-11		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Sep-09	MS - 8th floor TB11: Pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Apr-10	MS - Pending threshold approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	18-May-11		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	04-Jun-09	6th floor penetrations.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Dec-09	MS - 13th floor unit. MS - 6th floor units excluding 601.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	04-Jan-10	MS - Existing Bldg: Kitchen exhaust shaft: 4th, 5th and 6th levels coreboard ok. MS - Existing Bldg: 6th floor units excluding unit 601: Partywalls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Jan-10	MS - 9th and 10th floors. MS - Existing Bldg: 5th floor units walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Jan-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Feb-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	12-Feb-10	MS - Rejected, see 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Feb-10	MS - Existing Bldg: 4th floor units walls and ceiling corrected with 1137 ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	17-Feb-10	EC-Existing Building:Floor slab penetration inside the North and West corridorat the 4th floor only. New Building: Slab penetration inside the units #620 and 621 only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	19-Feb-10	EC-Existing Building: Units from 401 to 406 and 409/410 okay. New Building: Units 620 and 621 okay to drywall on walls and ceiling,except shower walls inside the unit#620.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Mar-10	MS - Existing Bldg: 4th floor west corridor ceiling. MS - Existing Bldg: 4th floor elevator lobby 3: Walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Mar-10	MS - Existing Bldg: 6th floor elevator lobby 1 ceiling. MS - Existing Bldg: 7th floor elevator lobby 1 ceiling. MS - Existing Bldg: 4th floor north corridor ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Mar-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	29-Mar-10	MS - Existing Bldg: 5th floor elevator lobby 1 ceiling: Rejected, incomplete.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	01-Apr-10	MS - Rejected, see 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	01-Apr-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Apr-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Apr-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	09-Apr-10	MS - New Tower: 5th floor vestibule ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	09-Apr-10	MS - New Tower: 7th floor vestibule ceiling rejected see 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Apr-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Apr-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Apr-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	22-Apr-10	MS - Existing Bldg: 3rd floor stair 1. MS - Existing Bldg: 4th floor staff restrooms 404, 405 and 406: Corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	03-May-10	MS - Existing Bldg: 3rd floor north wing exclude Elevator Lobby 3: Not per permit plans, pending provide City approved plans. MS - Existing Bldg: 3rd floor Elevator Lobby 3: Fire rated floor penetrations, not per approved plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	06-May-10	Unit 421 shaft.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-May-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	13-May-10	MS - Existing Bldg: 2nd floor kitchen grease shaft thru floor slab: Ok per hilti detai 1257476, must provide City approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	20-May-10	MS - Existing Bldg: 1st floor kitchen soffits. MS - New Tower: 16th floor elevator lobby.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-May-10	MS - New Tower: 14th floor elevator lobby.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	09-Jun-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Jun-10	MS - New Tower: Ground level: (2) Restrooms 124A and 124B, beer cooler room 119A and refrigeration room 119: 2hr Masonry wall penetrations firestopping ok per detail, pending threshold approval on masonry walls. MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Jun-10	MS - Main Lobby Ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Jun-10	MS - New Tower: 2nd floor club bar walls. MS - Existing Bldg: 8th floor vestibule 800-03 walls ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Jun-10	MS - Ground level: Rooms 10018, 10020, 10021 and 10022: Partial per field plan mark up.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	18-Jun-10	Unit 420/421.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	18-Jun-10	Unit 420/421.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Jul-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	09-Jul-10	walls and ceiling include (1137)	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	13-Jul-10	MS - New Tower: 8th floor Dining room, club lounge, restroom, and vestibule: Must finish vestibule firestopping incomplete.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	14-Jul-10	MS - New Tower: 8th floor Dining room, club lounge, restroom, and vestibule: Rejected, same comment.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Jul-10	MS - Existing Bldg: 1st floor kitchen corridor hung hard ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Jul-10	MS - Existing Bldg: 1st floor kitchen corridor hung hard ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Jul-10	MS - New Tower: Unit 402 shaft revision ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	20-Jul-10	MS - New Tower: Unit 402 shaft revision: Rejected, incomplete.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	29-Jul-10	(Inb) same as (1135) same date.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	30-Aug-10	MS - North ground level mechanical rooms: Rejected, not finished.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	20-May-09	2nd floor electrical room framing.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	20-May-09	2nd floor electrical room framing.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	01-Jul-09	MS - 7th floor: Not ready: Discussed framing requirements per code.	4385	COLLINS AV		IN	32260012140
B0702784	Building	MS	PA	N	28-Jul-09	MS - Shafts 4th thru 7th floors per field marked plans 4th side with coreboard ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Aug-09	MS - Exist Bldg: Shafts 4th thru 7th floor shafts same as previous with joint caulking at mating walls ok.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	21-Aug-09	MS - 4th thru 7th floor shafts see field plans for locations ok pending joint system for metal deck for next inspection. Note will need City approved rated window infill details and joint system UL details for structural steel to drywall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Sep-09	MS - New tower shafts 2 per floor at 5th, 6th, and 9th thru 12th floors: Pending must locate bottom tracks over slab and firestop penetrations.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	02-Sep-09	MS - Existing Bldg 7th floor kitchen (3) 2hr rated infills with coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	08-Sep-09	MS - Existing Bldg 6th floor room 606 shaft: Must provide firestopping at structural steel beam and provide architectural detail for window.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Sep-09	(Inb) 1135 and coreboard at shafts on 12,11,9, one shaft at floors 8, 6, 5. (1180) 1st layer at shaft by elevator floors 4,5,and 6.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Sep-09	MS - New Tower: 5th and 6th floors: North with coreboard and south 2nd layer with caulk. 7th and 8th floors: North only with coreboard. 9th thru 12th floors: Both shafts 2nd layer with caulk. 13th floor: Both shafts with coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Sep-09	MS - Existing Bldg: 4th thru 7th floors shaft near elevator 2nd layer with caulk.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Nov-09	MS - New Tower 13th floor both shafts with coreboard final side.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Nov-09	MS - Shafts at 3rd floor electric room, unit 404, 504, and 604, and 7th floor mechanical shaft: 3 sides with coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Nov-09	MS - Shafts at 3rd floor electric room, unit 404, 504, and 604, and 7th floor mechanical shaft: 3 sides with coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	18-Nov-09	MS - Existing Bldg: Shafts closed with coreboard at 3rd floor electric room, unit 404, and unit 604.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	18-Nov-09	MS - Existing Bldg: Remove temporary electric and repair shaft at unit 504.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	25-Nov-09	MS - Cancelled by contractor on jobsite.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	03-Dec-09	2nd shaft inspection @ floors 3-7.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Dec-09	MS - 7th floor units only, excluding 709 ceiling: Ok pending special inspection approval on spray-on fireproofing for structural steel, includes 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	21-Dec-09	7th floor 2nd shaft @ tower units. 5th and 6th floor 1st shaft @ north units.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Dec-09	MS - 6th floor units 2, 3 and 5 only: Pending rough approvals.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	24-Dec-09	MS - 6th floor kitchen exhaust shaft with coreboard, MS - 6th floor units: Rejected, must provide firestopping, concrete restoration and drywall approval in unit 1.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Dec-09	MS - 13th floor unit: Rejected, must provide firestopping and patch column box.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Dec-09	NOTE fireproofing special inspection 1-7th floors in trailer.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Jan-10	MS - 13th floor unit.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Jan-10	MS - 6th floor units excluding 601.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Jan-10	MS - 14th level (2) shafts with coreboard: Ok pending fill under north shaft track.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Jan-10	MS - 11th and 12th floor.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	CO	N	11-Jan-10	MS - 10th level: Rejected, must provide UL plug detail and correct caulking, all else ok. MS - Unit 601: Rejected, must provide threshold approval on structure and concrete cover on exposed rebar, remove form and touch up fireproofing on structural steel.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	13-Jan-10	MS - 14th floor (2) shafts: North shaft ok, west shaft rejected, must remove non-related electric box.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Jan-10	MS - 9th and 10th floors. MS - Existing Bldg: 5th floor units walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Jan-10	MS - 14th floor (2) shafts: Corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Jan-10	MS - Existing Bldg: 5th floor corridor walls only. MS - Existing Bldg: 6th floor corridor walls only and unit 601. MS - Existing Bldg: 7th floor kitchen and corridor walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	21-Jan-10	MS - Existing Bldg: 5th floor unit ceilings: Rejected, finish 1130. MS - Existing Bldg: 7th floor corridor ceiling: Rejected, finish 1130. MS - Existing Bldg: 7th floor kitchen corridor shaft: Rejected, remove electric box.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Jan-10	MS - Existing Bldg: 5th floor unit ceilings. MS - 7th floor corridor ceiling exclude at 706. MS - 7th floor unit 709 ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Feb-10	MS - Existing Bldg 6th floor west corrido ceiling. MS - Existing Bldg 5th floor rooms 507 and 509 excluding shaft, walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	12-Feb-10	MS - Existing Bldg 6th floor east corrido ceiling: Rejected, finish firestopping. MS - Existing Bldg 6th floor back of house walls only: Rejected, finish firestopping. MS - Existing Bldg 4th floor units walls and ceiling: Rejected, finish firestopping and provide firesprinkler rough approval. MS - Existing Bldg 4th floor back of house walls only: Rejected, finish firestopping.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Feb-10	MS - Existing Bldg: 4th floor units walls and ceiling corrected with 1137 ok. MS - Existing Bldg: 5th floor rooms 507 and 509 exterior walls. MS - Existing Bldg: 4th floor back of house exterior walls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	17-Feb-10	EC-Existing Building:Framing on demising walls inside the North and West corridors at the 4th floor,as per U410.Pending fire stopping on top section of the deming walls and rough trades. New Building:Framing on demising and interior walls inside the units# 620 and 621,except shower walls inside the unit# 620.Pending fire stopping on top section of the deming walls and rough trades.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Feb-10	MS - Existing Bldg: 6th and 7th floor trash chute infills. MS - Existing Bldg: 4th and 6th floor back of house ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	02-Mar-10	MS - Lobby perimeter soffit: Rejected, must remove to install 2hr rated partition from slab to slab per plans (A.7.3a) and FBC.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	11-Mar-10	MS - Existing Bldg: 7th floor elevator lobby 1 and 3 walls only. MS - Existing Bldg: 6th floor elevator lobby 1 walls only. MS - Existing Bldg: Unit 602 shower. MS - Existing Bldg: 5th floor (2) shafts at rooms 507 and 508 with coreboard. MS - Existing Bldg: 4th floor (2) shafts at rooms 407 with coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	11-Mar-10	MS - Existing Bldg: 4th and 5th floor trash chute infill: Must provide window inspection approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Mar-10	MS - Existing Bldg: 4th floor (2) shafts at rooms 507 and 508 completed. MS - Existing Bldg: 5th floor (2) shafts at room 407 completed.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	17-Mar-10	MS - Existing Bldg: 4th floor elevator lobby #1 walls only: Rejected, must finish firestopping. MS - Existing Bldg: 4th floor west corridor ceiling: Rejected, must finish firestopping. MS - Existing Bldg: 6th floor north corridor ceiling: Rejected, must finish firestopping. MS - Existing Bldg: 5th floor north corridor ceiling: Rejected, must finish firestopping.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Mar-10	MS - Existing Bldg: 6th floor elevator 3 walls only, includes 1130. MS - Existing Bldg: 5th floor elevator 1 and 3 walls only, includes 1130. MS - Existing Bldg: 5th floor west corridor ceiling, includes 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Mar-10	MS - Existing Bldg: 4th floor west corridor ceiling. MS - Existing Bldg: 4th floor elevator lobby 3: Walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	23-Mar-10	MS - Existing Bldg: 5th floor north corridor ceiling: Rejected, must finish 1130 at electric room all else ok. MS - Existing Bldg: 6th floor north corridor ceiling: Rejected, must finish 1130 at electric room all else ok. MS - Existing Bldg: 7th floor elevator lobby 1 ceiling: Rejected, must finish 1130. MS - Existing Bldg: 6th floor elevator lobby 1 ceiling: Rejected, must finish 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Mar-10	MS - Existing Bldg: 6th floor elevator lobby 1 ceiling. MS - Existing Bldg: 7th floor elevator lobby 1 ceiling. MS - Existing Bldg: 4th floor north corridor ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	24-Mar-10	MS - New Bldg: Club Bar ceiling: Exterior framing: Must provide City approved plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Mar-10	MS - Existing Bldg: 6th floor elevator lobby 1 walls only. MS - Existing Bldg: 6th floor north corridor ceiling corrected. MS - Existing Bldg: 6th floor units 607 and 608. MS - Existing Bldg: 5th floor north corridor ceiling corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	29-Mar-10	MS - Existing Bldg: 5th floor elevator lobby 1 ceiling: Rejected, must finish 1130. MS - New Bldg: Club bar ceiling: Rejected, plans incomplete, must provide details for all framing and must provide architect's plan for location and extent, must provide 20 ga hihats, 3 tapcons per clip and all else per plans.	4385	COLLINS AV		IN	32260012140



B0702784	Building	BUILSCHM	CO	N	01-Apr-10	MS - Existing Bldg: 4th floor elevator lobby 1 ceiling: Rejected, must finish firestopping. MS - New Tower: Unit 521: Rejected, must finish firestopping. MS - New Tower: 7th floor elevator lobby 4: Rejected, must finish firestopping.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	01-Apr-10	MS - Existing Bldg: 5th floor elevator lobby 1 ceiling. MS - Existing Bldg: Unit 508. MS - New Tower: Unit 520. MS - New Tower: 8th floor west shaft with coreboard one side open.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Apr-10	MS - New Tower: 8th floor west shaft with coreboard completed. MS - Existing Bldg: 4th floor elevator lobby 1 ceiling: Corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Apr-10	MS - New Tower: Units 720 and 721. MS - New Tower: Unit 521 exclude corridor. MS - New Tower: 4th level west shaft coreboard completed.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	07-Apr-10	MS - Existing Bldg: 3rd floor grease shaft one side open with coreboard. MS - New Tower: 5th floor vestibule walls only. MS - New Tower: 5th floor east corridor.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	07-Apr-10	MS - New Tower: 7th floor elevator lobby 4: Rejected, must provide electric panel City approved 5 side detail.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	09-Apr-10	MS - New Tower: 15th floor shaft one side open with coreboard. MS - New Tower: 5th floor vestibule ceiling. MS - Existing Bldg: Trash chute unit 505 infill ok window ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	09-Apr-10	MS - New Tower: 7th floor vestibule ceiling: Rejected, must finish firestopping, MUST PROVIDE ELECTRIC PANEL PLANS APPROVED BY CITY. MS - Existing Bldg: Trash chute unit 405 infill: Rejected, window gaps exceed tolerance, must provide City approved plans for inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Apr-10	MS - New Tower: 16th floor shaft: One side open with coreboard. MS - New Tower: 7th floor vestibule ceiling corrected. MS - Existing Bldg: 3rd floor grease shaft: Closed with coreboard. MS - Existing Bldg: 3rd floor elevator lobby 3 shaft: One side open with coreboard. 1183: MS - Existing Bldg: 7th floor kitchen.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Apr-10	MS - New Tower: 14th floor unit 1422 with vestibule ok pending ELECTRIC PANEL.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Apr-10	MS - New Tower: 15th level shaft closed with coreboard ok. MS - New Tower: 16th level shaft closed with coreboard ok. MS - Existing Bldg: 3rd floor (5) window rated infills preliminary inspection ok, update plans for review.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Apr-10	MS - Existing Bldg: 3rd floor (5) rated window infills with coreboard ok pending plans update.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	20-Apr-10	MS - Existing Bldg: 2nd floor stair 1 with coreboard. MS - Existing Bldg: 3rd floor stair 1 with coreboard. MS - Existing Bldg: 3rd floor room 33301 shaft with coreboard. MS - Existing Bldg: 9th floor machine room 905 shaft with coreboard. NOTE provide 1.5" hand clr at ship ladder.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	21-Apr-10	MS - 1st floor kitchen walls only: Ok pending repair columns rebar and patching. MS - Existing Bldg: 3rd floor elevator 3 shaft closed with coreboard. MS - Existing Bldg: 3rd floor room 33301 shaft closed with coreboard. MS - Existing Bldg: 3rd floor stair 1 AC shaft closed with coreboard. MS - Existing Bldg: 8th floor elevator 1 lobby. MS - Existing Bldg: 8th floor elevator 3 lobby ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	21-Apr-10	MS - Existing Bldg: 4th floor staff restrooms 404, 405 and 406: Ok pending finish 1130 at plumbing. MS - Existing Bldg: 8th floor pool restrooms: Rejected, must provide 2hr ceiling at womens room, all else ok. MS - Existing Bldg: 8th floor pool deck floor framing inspection required.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	03-May-10	MS - Existing Bldg: 3rd floor shaft at unit 318 with coreboard and one side open.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	03-May-10	MS - Existing Bldg: 3rd floor north wing exclude Elevator Lobby 3: Not per permit plans, pending provide City approved plans. MS - Existing Bldg: 3rd floor Elevator Lobby 3: Rejected, see 1130 and 1137.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	06-May-10	Unit 421 shaft and 3rd floor treatment rooms 1-6.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	13-May-10	MS - Existing Bldg: 8th floor vestibule 800-03 ceiling: Must provide 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-May-10	MS - New Tower: 3rd floor south shaft one side open with coreboard. MS - New Tower: 2nd floor Club bar ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-May-10	MS - Existing Bldg: 8th floor vestibule 800-03 ceiling: Corrected with 1130. MS - New Tower: 3rd floor south shaft closed with coreboard. MS - Existing Bldg: 2nd floor kitchen grease shaft one side open with coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	17-May-10	MS - New Tower: Ground floor exterior framing in front of elevator 4: Soffits only: Ok pending masonry infill at opening.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	18-May-10	(Inb) 2nd floor kitchen grease shaft all sides completed.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	20-May-10	MS - New Tower: Ground floor exterior framing in front of elevator 4: Soffits only: Pending fill holes in overhead slab. MS - Existing Bldg: 1st floor kitchen exterior wall: Rejected, must provide threshold approval on repair of columns.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-May-10	MS - Existing Bldg: 1st floor kitchen soffits. MS - New Tower: 16th floor elevator lobby.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-May-10	MS - New Tower: 14th floor elevator lobby.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-May-10	MS - Existing Bldg: 2nd floor Lobby 2hr seperation wall at mechanical room: Shaft wsystem with coreboard: Ok but must remove temporary electric lines.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	28-May-10	MS - Existing Bldg: 3rd floor north wing: Ceilings only at corridor and rooms 306 thru 310 and 313 thru 316. MS - Existing Bldg: 3rd floor elevator lobby 3 walls only exclude north exterior wall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	04-Jun-10	1175: MS - Ground level at elevator 4 lobby at courtyard soffits ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	04-Jun-10	MS - Existing Bldg: 3rd floor elevator lobby 3 north wall corrected.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	08-Jun-10	MS - New Tower - Ground level at elevator 4 lobby at courtyard column covers ok. MS - New Tower - 2nd level club bar (2) east column covers ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	08-Jun-10	MS - New Tower: 2nd floor club bar: Rejected, must provide city approved architectural details, shop coat primer on steel, and add stiffner per plans. MS - New Tower: 2nd floor club bar: West column cover: Rejected, not per plans. MS - New Tower: 2nd floor club bar: Structural columns: Rejected, must provide EOR approval on all chipped out columns for electrical conduit and threshold approval with EOR repair details restoring column cover and capacity as required. MS - Existing Bldg: Stairwell 1: Ground floor with coreboard: Not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	09-Jun-10	MS - Existing Bldg: 3rd floor west wing exclude mezzanine: Ceilings ok. MS - New Tower: 15th floor exclude stair 3: Walls and ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	10-Jun-10	MS - Long bar ceiling: Rejected, not per plans, must provide 20ga hihats and check fastening of same with engineer.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	11-Jun-10	MS - Existing Bldg: Ground floor kitchen corridor furring hihats for top ribs only. MS - Existing Bldg: Stairwell 1, 1st floor shaftwall with coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Jun-10	MS - Long bar ceiling: Ok pending engineer letter approving 22ga hihats. MS - Main Lobby Ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	14-Jun-10	MS - Existing Bldg: 8th floor vestibule 800-03 walls: Rejected, must finish firststopping. MS - NewTower: 16th floor stair 3 shaft assembly ceiling with coreboard and firestopping: Ok but must provide city approved plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Jun-10	MS - New Tower: 2nd floor club bar: Corrected. Note see B0904736. MS - New Tower: 2nd floor club bar walls. MS - Existing Bldg: 8th floor bar. MS - Existing Bldg: 8th floor vestibule 800-03 walls ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Jun-10	MS - Existing Bldg: Main Lobby walls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	18-Jun-10		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	21-Jun-10	3rd floor mezzanine and steam rooms. 15th and 16th floor shaft at stair 3.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	22-Jun-10	15/16 shaft at stair 3.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	23-Jun-10	(Inb) 1ST FLOOR RECEPTION AREA.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	CO	N	24-Jun-10	(Inb) Not per Approved Plans. provide EOR affidavit for bolts.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	25-Jun-10	(Inb) room 420 shaft repair (1135) and coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Jul-10	MS - Existing Bldg: 2nd floor: Screening room 22206: Walls and ceiling: EXCLUDE east wall, must provide engineer approved report for column and patch all chipped concrete. MS - Existing Bldg: 3rd floor: Room 33301 mezzanine ceiling. MS - Existing Bldg: 2nd floor: Office 200-09 ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	09-Jul-10	(Inb) 2nd floorcorridor # 200/06,200/01 walls only, 1st floor kitchen lobby walls, 1st floor elevator # 4 lobby, toilets # 222/04 5A,5B, 5C, 5D walls and ceiling include (1137).	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	CO	N	13-Jul-10	MS - New Tower: 8th floor Dining room, club lounge, restroom, and vestibule, EXCLUDE (2) column framing for AC installation: Must finish vestibule firestopping, must provide city approved revised plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Jul-10	1137: MS - New Tower: 8th floor Dining room restroom ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	14-Jul-10	MS - Boardwalk: Ok pending provide engineer letter for strap and correct slope at 5% max.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	20-Jul-10	MS - Existing Bldg: 2nd floor: Screening room 22206: East wall: Rejected, must patch holes. MS - New Tower: 8th floor Dining room, (2) column covers: Must finish firestopping, must provide city approved revised plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Jul-10	MS - Existing Bldg: 2nd floor: Screening room 22206: East wall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	23-Jul-10	Inb. (1135) and coreboard at shaft in room 10027.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Jul-10	MS - Boardwalk excluding (3) stairs.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	29-Jul-10	(Inb)	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	11-Aug-10	MS - Tiki Bar: Floor framing: Must provide following: City approved plans, electric and plumbing rough approvals, nails and southern pine per plans, note that plans are dated 7-8-10.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	13-Aug-10	MS - Existing Bldg: 8th floor elevator 1 soffit at pool: Ok pending city approved plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	CO	N	23-Aug-10	(Inb) Approved Complete Set of Plans must be Present on Site. For tiki bar.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	30-Aug-10	MS - (3) Boardwalk steps: Ok pending must provide building reviewed permit plans for rear landscaping.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	15-Sep-10	MS - New Tower: Electric panels: 5th floor thru 13th floor: Rejected, must provide city approved details, firestop caulking at all joints, repair framing.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	CO	N	17-Jul-09	Wrong inspection see 1135/1180 for shaft inspections.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Feb-10	MS - Existing Bldg: 4th floor unit 409 ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Apr-10	MS - New Tower: Unit 721.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Apr-10	MS - Existing Bldg: 4th floor staff restrooms 404, 405 and 406. MS - Existing Bldg: 8th floor pool restrooms: Ok pending provide 18" clearance at toilets.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	03-May-10	MS - Existing Bldg: 3rd floor north wing exclude Elevator Lobby 3: Not per permit plans, pending provide City approved plans. MS - Existing Bldg: 3rd floor Elevator Lobby 3: Space, width - not per approved plans, must provide 60" turnaround radius.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	AP	Y	19-May-11	EC-Backing for the gradbars and shower seats for existing and new building. Note:This inspection is based on previous inspections on record,approved plans, and my visual inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-May-10	MS - Existing Bldg: 8th floor vestibule 800-03 ceiling. MS - New Tower: 2nd floor club bar ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Jun-10	MS - Long bar ceiling: Ok pending engineer letter approving 22ga hihats. MS - New Tower - Ground level at elevator 4 lobby at courtyard column covers ok.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	17-Jun-10	MS - New Tower: 2nd floor Club Bar walls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	07-Jul-10	(Inb) 2nd. floor club bar.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	08-Jul-10	(Inb) tongue and groove ceiling at club bar.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	17-Aug-10	(Inb) 8th. floor pool deck area.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	AP	Y	19-May-11	EC-This inspection is based on previous inspections on record,approved plans, and my visual inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Jun-09	MS - Unit 601: Wall between elevator and unit only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	21-Dec-09	7th floor units excluding unit 709 ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Dec-09	MS - 13th floor unit R8 in walls: Must provide design requirement. MS - 7th floor units excluding 709 ceiling: Must provide desing requirement.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	29-Dec-09	MS - 6th floor units excluding 601: Rejected, not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	04-Jan-10	MS - 6th floor ok. Note R13 in walls and R19 in ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Jan-10	MS - 12th level ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Jan-10	MS - 9th, 10th and 11th floors.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Jan-10	MS - Existing Bldg: 5th floor units.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Jan-10	MS - 7th floor kitchen.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	27-Jan-10	MS - Existing Bldg: 7th floor corridor ceiling with 706 corrected and 709 ceiling ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Feb-10	MS - Existing Bldg: 5th floor rooms 507 and 509 exterior walls. MS - Existing Bldg: 4th floor back of house exterior walls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	19-Feb-10	EC-Existing Building: Exterior and interior insulation inspection on units from 401 to 406 and 409/410. New Building: Exterior and interior insulation inspection inside the units 620 and 621.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	01-Mar-10	Unit 507 and 607 at trash chute location.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	30-Mar-10	MS - Existing Bldg: Units 607 and 608. Note partywall 1130 ok at unit 607.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Apr-10	MS - Existing Bldg: Unit 508.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	07-Apr-10	MS - New Tower: Units 720 and 721. MS - New Tower: Unit 521.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	09-Apr-10	MS - New Tower: 5th, 6th and 7th floors, Elevator lobby 4.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	19-Apr-10	MS - New Tower: 14th floor unit 1422.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Apr-10	MS - Existing Bldg: 1st floor kitchen exterior walls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Apr-10	MS - Existing Bldg: 8th floor: Elevator lobby 1. MS - Existing Bldg: 8th floor: Elevator lobby 3 ceiling. MS - Existing Bldg: 8th floor pool men's room walls only. MS - Existing Bldg: 8th floor: Pool women's room. MS - Existing Bldg: 4th floor staff restrooms 404, 405 and 406.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Apr-10	MS - Existing Bldg: 4th floor unit 405 trash chute infill. MS - Existing Bldg: 5th floor unit 505 trash chute infill.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	04-May-10	MS - Existing Bldg: 3rd floor north wing. 1135: MS - Existing Bldg: 3rd floor unit 321 and 322 shafts with coreboard and one side open. 1135: MS - Existing Bldg: 3rd floor unit 318 shaft closed with coreboard. 1135: MS - Existing Bldg: 3rd floor north corridor east end shaft with coreboard and one side open. 1135: MS - Existing Bldg: 4th floor unit 421 shaft with coreboard and one side open. 1135: MS - Existing Bldg: 8th floor women's room ceiling pending finish masonry.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	10-May-10	MS - Existing Bldg: 3rd floor treatment rooms 1 thru 6.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-May-10	MS - New Tower: 16th floor elevator lobby.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	CO	N	26-May-10	MS - New Tower: 14th floor elevator lobby: Must extend to top of wall.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	CO	N	10-Jun-10	MS - See 1135.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	10-Jun-10	MS - New Tower: 15th floor excluding stair 3.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILPRIR	PA	N	22-Jun-10	420/421 and steam rooms.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILBACL	PA	N	25-Jun-10	(Inb) room 420 shaft repair (1135) and core board.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILBACL	PA	N	25-Jun-10	(Inb) 1st floor reception area room 100/02.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Jul-10	MS - Existing Bldg: 2nd floor: Office 200-09 walls.	4385	COLLINS AV	IN	32260012140
B0702784	Building	Inb	PA	N	07-Jul-10	(Inb) screening room south wall.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Jul-10	MS - New Tower: 8th floor Dining room, club lounge, restroom, and vestibule.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	30-Jul-10	MS - Existing Bldg: 1st floor south exterior wall. MS - New Tower: 3rd floor.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILCARE	NI	N	19-May-11	EC-No inspection was performed at this time due to insufficient time.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILCARE	NI	N	20-May-11	EC-Reschedule for another day due to insufficient time.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	20-May-11		4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILCARE	CL	N	19-May-11	EC-Inspection not required.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	08-Jun-10	MS - Existing Bldg: 8th floor vestibule 800-03 ceiling.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Jun-10	MS - Existing Bldg: 8th floor vestibule 800-03 walls.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILBACL	PA	N	29-Jun-10	(Inb) long bar ceiling.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Aug-10	MS - New Tower: 1st floor: (4) Pool restrooms 10024A thru 10024D.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILCARE	AP	Y	20-May-11	EC-Inspection was based on previous inspections record, approved plans, and my visual inspection.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILPRIR	PA	N	22-May-09	2nd floor electrical rooms.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	03-Jun-09	MS - Unit 601: Wall between elevator and unit only: 2 layers on elevator side only, ok pending joint caulking.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Jul-09	MS - 4th, 5th and 6th floor electric room demising wall: One side only ok pending joint caulking.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Aug-09	MS - Exist. Bldg 7th floor units exterior walls only for rippers.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Aug-09	MS - 4th thru 7th floor shafts coreboard see field plans for locations.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Sep-09	MS - New tower shafts 2 per floor at 5th, 6th, and 9th thru 12th floors: See 1135. MS - Existing Bldg 7th floor kitchen: See 1135.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	CO	N	02-Sep-09	MS - Existing Bldg 6th floor room 606 shaft coreboard: See 1135.	4385	COLLINS AV	IN	32260012140

B0702784	Building	BUILSCHM	CO	N	08-Sep-09	1104: MS - 9th floor slab with beams at west end: Rejected, not ready, recall inspection when ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Sep-09	MS - New Tower: 9th thru 12th floors both shafts 1st outer, 8th floor north shaft only 1st layer, 5th thru 7th south shaft only 1st layer, note tracks corrected for coreboard. MS - Existing Bldg shaft by elevator 1st layer at 6th and 7th floors, 4th floor 2nd layer pending caulking.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Sep-09	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Sep-09	MS - New Tower 5th, 6th and 7th floor north shaft only 1st outer layer.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Sep-09	MS - New Tower 5th, 6th and 7th floor north shaft only final outer layer with caulk. MS - New Tower 13th floor both shafts 1st outer layer.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	28-Sep-09	MS - New Tower 13th floor 2nd layer both shafts: Ok pending remove pipe at north shaft to install drywall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	18-Nov-09	MS - Existing Bldg: Shaft at 7th floor kitchen mechanical: 2 sides 2nd outer ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	03-Dec-09	2nd shaft inspection @ floors 3-7.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	21-Dec-09	7th floor 2nd shaft, 5th and 6th floors 1st shaft.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Dec-09	MS - 7th floor units excluding 709 ceiling. MS - 13th floor unit one side drywall. MS - 6th floor units excluding 601 one side drywall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	04-Jan-10	MS - Existing Bldg: Kitchen exhaust shaft: 4th, 5th and 6th levels all sides complete with coreboard ok. MS - Existing Bldg: 6th floor units excluding unit 601: Partywalls. MS - Existing Bldg: 7th floor excluding 709 ceiling and all showers. MS - Existing Bldg: 13th floor excluding shower.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Jan-10	MS - Existing Bldg: 6th floor units exclude 601: Exclude tubs and showers.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	21-Jan-10	MS - 14th floor (2) shafts: Rejected, must remove conduit from shaft wall. MS - 13th floor shower: Rejected, must use corrosion resistant screws.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Jan-10	MS - 9th thru 12th floors excluding showers.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Jan-10	MS - New Tower 7th floor and 9th thru 13th floor shower areas corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Jan-10	MS - Existing Bldg: 5th level unit partywalls with joint system ok. MS - Existing Bldg: 6th level unit 601. MS - Existing Bldg: 6th level unit showers.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	27-Jan-10	MS - Existing Bldg: 7th floor kitchen walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Jan-10	MS - Existing Bldg: 7th floor west corridor ceiling and walls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	01-Feb-10	MS - Existing Bldg: 5th floor unit walls and ceilings final ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	04-Feb-10	7th floor corr and 4th floor grease duct shaft.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Feb-10	MS - Existing Bldg: 6th floor west corridor walls and ceiling. MS - Existing Bldg: 5th floor rooms 507 and 509 exclude shaft walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	16-Feb-10	MS - Existing Bldg: 4th floor units walls and ceiling corrected with 1137 ok. MS - Existing Bldg: 5th floor rooms 507 and 509 exterior walls. MS - Existing Bldg: 4th and 6th floor back of house walls only: Rejected, must remove drywall to inspect firestopping.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILCARE	PA	N	19-Feb-10	EC-Existing Building: One lay of drywall on demising wll inside the units 401 to 406,409,and 410. New Building: One layer of drywall on demising wall inside the unit# 621. Note:No drywall inside the shower wall in unit# 620.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILCARE	PA	N	22-Feb-10	EC-New building: Final drywall inspection inside the unit# 621 and foyer,except one side of the shower wall because of the missing corner stud and screws.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Feb-10	MS - Existing Bldg: 5th floor east and west corridor walls only. MS - Existing Bldg: 6th floor east corridor walls only. MS - Existing Bldg: 6th floor back of house. MS - New Bldg: Unit 620 exclude shower. MS - New Bldg: Unit 621 shower.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	25-Feb-10	MS - Existing Bldg: 4th floor all unit walls and corridor walls.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Mar-10	MS - 6th and 7th floor trash chute infill.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Mar-10	MS - Existing Bldg: 4th floor (2) shafts at rooms 507 and 508 coreboard completed. MS - Existing Bldg: 5th floor (2) shafts at room 407 coreboard completed.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Mar-10	MS - Existing Bldg: 7th floor elevator lobby 3 walls only. MS - New Bldg: 6th floor unit 602 shower. MS - Existing Bldg: 5th floor room 507 and 508 (2) shafts. MS - Existing Bldg: 4th floor room 407 (2) shafts.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Mar-10	MS - Existing Bldg: 5th floor west corridor walls and ceiling. MS - Existing Bldg: 5th floor elevator lobby 3: Walls only. MS - Existing Bldg: 5th floor west corridor walls and ceiling. MS - Existing Bldg: 6th floor elevator lobby 3: Walls only.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Mar-10	MS - Existing Bldg: 5th floor north corridor ceiling: Ok pending 1130. MS - Existing Bldg: 6th floor north corridor ceiling: Ok pending 1130. MS - Existing Bldg: 4th floor west corridor ceiling.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Mar-10	MS - Existing Bldg: 4th floor north corridor ceiling. MS - Existing Bldg: 4th floor elevator lobby 3 walls only. MS - Existing Bldg: 7th floor elevator lobby 1 walls and ceiling.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	30-Mar-10	MS - Existing Bldg: 6th floor elevator lobby 1 walls and ceiling.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	31-Mar-10	MS - Units 607 and 608 ok. NOTE: Must repair honeycomb concrete in circular column at 1st floor in front of elevator.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Apr-10	MS - Existing Bldg: 5th floor elevator lobby 1 ceiling.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Apr-10	MS - Existing Bldg: Unit 508. MS - Existing Bldg: 4th floor elevator lobby 1.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	09-Apr-10	MS - New Tower: 5th floor units 520 and 521.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	12-Apr-10	MS - New Tower: 7th floor units 720 and 721. MS - New Tower: 7th floor elevator lobby 4: Pending ELECTRIC PANEL. MS - New Tower: 6th floor elevator lobby 4: Pending ELECTRIC PANEL. MS - New Tower: 5th floor elevator lobby 4: Pending ELECTRIC PANEL.	4385	COLLINS AV	IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Apr-10	MS - New Tower: 15th floor shaft 1st outer layer. MS - New Tower: 16th floor shaft 1st outer layer.	4385	COLLINS AV	IN	32260012140



B0702784	Building	BUILSCHM	PA	N	19-Apr-10	MS - New Tower: 15th floor shaft 2nd outer layer. MS - New Tower: 16th floor shaft 2nd outer layer. MS - Existing Bldg: (5) window infills 1st outer layer, update plans. MS - Existing Bldg: Grease shaft 2nd layer.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	INFO	N	20-Apr-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Apr-10	MS - Existing Bldg: 3rd floor (5) window infills 2nd layer pending 1130. MS - Existing Bldg: 3rd floor stair 1 first outer layer. MS - Existing Bldg: 9th floor machine room 905 1st outer layer. MS - New Tower: Unit 1422.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Apr-10	MS - Existing Bldg: 2nd floor stair 1 1st outer layer. MS - Existing Bldg: 3rd floor stair 1 2nd outer layer. MS - Existing Bldg: 3rd floor stair 1 AC shaft 1st outer layer.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	23-Apr-10	MS - Existing Bldg: 9th floor machine room 905: Shaft 1st outer layer. MS - Existing Bldg: 2nd floor stair 1: 2nd layer pending caulking.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Apr-10	MS - Existing Bldg: 3rd floor: Room 33313 rated door infill with coreboard.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	28-Apr-10	MS - Existing Bldg: 8th floor: Elevator lobby 3 ceiling. MS - Existing Bldg: 8th floor pool men's room walls only. MS - Existing Bldg: 8th floor: Pool women's room. MS - Existing Bldg: 1st floor kitchen walls. MS - Existing Bldg: 4th floor staff restrooms walls only 404, 405 and 406. MS - Existing Bldg: 3rd floor: Room 33313 rated door infill 1st layer. MS - Existing Bldg: 9th floor machine room 905: Shaft 2nd outer layer pending 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	29-Apr-10	MS - Existing Bldg: 8th floor elevator lobby 1.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	03-May-10	MS - Existing Bldg: 4th floor unit 405 at trash chute infill. MS - Existing Bldg: 5th floor unit 505 at trash chute infill.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	19-May-10	MS - Existing Bldg: 2nd floor kitchen grease shaft 2nd layer ok, pending 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-May-10	MS - Existing Bldg: 1st floor kitchen: Soffit sides only and corridor walls only. MS - New Tower: 16th floor elevator lobby.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-May-10	MS - See 1135 and 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-May-10	MS - Existing Bldg: 2nd floor Lobby 2hr separation wall at mechanical room: 2nd layer ok pending 1130 and remove temporary power.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	28-May-10	MS - New Tower: 14th floor elevator lobby, 1140 corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	01-Jun-10	1139: MS - New Tower: 2nd floor club ceiling completed. MS - Existing Bldg: 2nd floor Lobby separation at mechanical room: Temporary power removed coreboard ok. MS - Existing Bldg: 3rd floor north wing exclude showers: Walls and ceilings ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	04-Jun-10	MS - Existing Bldg: 3rd floor north wing showers walls and ceilings, pending steam rooms. MS - Existing Bldg: 3rd floor north wing corridor ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	08-Jun-10	MS - See 1175.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	11-Jun-10	MS - Existing Bldg: 3rd floor west wing treatment rooms 1 thru 4 only, walls and ceilings.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Jun-10	MS - Existing Bldg: 3rd floor west wing treatment room 5, walls and ceilings. MS - Existing Bldg: Stairwell 1, 1st floor, 1st outer layer.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Jun-10	MS - Existing Bldg: 1st floor stair 1 2nd layer pending 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Jun-10	MS - Existing Bldg: Main Lobby ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	16-Jun-10	MS - New Tower: 16th floor stair 3 shaft assy ceiling 1st layer ok pending city approved plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Jun-10	1175: MS - New Tower ground level elevator 4 lby at courtyard: Walls lath ok. 1139: MS - Existing Bldg: 8th floor vestibule 800-03 wall sheathing ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	17-Jun-10	MS - Existing Bldg: 3rd floor elevator 3 lobby walls. MS - Existing Bldg: 3rd floor west wing treatment room 6 walls and ceiling.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	17-Jun-10	MS - New Tower: 16th floor stair 3 shaft assembly ceiling 2nd layer ok pending city approved plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILPRIR	PA	N	18-Jun-10	1st floor lobby ceiling, 4th floor and 15th floor walls and ceilings.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	23-Jun-10	(Inb) 420/ 421, STAIR # 1 SHAFT 1ST LAYER, 15TH TO 16TH FLOORS. (1140) 2ND FLOOR COWSHED.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	25-Jun-10	(Inb) 2nd floor cowshed # 222/01/03, 3rd floor cowshed #333/01.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	29-Jun-10	(Inb) 2nd layer shaft # 3 15/16 floors. (1135) club bar completed, general offices#204/210 walls only.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Jul-10	MS - Existing Bldg: 3rd floor: Steam rooms 33311 and 33317. MS - Existing Bldg: 2nd floor: Office 22207 walls.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	07-Jul-10	(Inb) 3rd. floor mezz. ceiling #33301	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	09-Jul-10	(Inb) office #333/06 B, and #200/09 exterior wall.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Jul-10	MS - Existing Bldg: 2nd floor north wing excluding corridor ceiling, screening room east wall and projection room. NOTE: Must inspect unit 402 shaft.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	INFO	N	19-Jul-10	MS - See 1130, 1115 and 1130.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	20-Jul-10	MS - New Tower: 8th floor exclude (2) column covers. MS - New Tower: Ground floor elevator 4 lobby. MS - New Tower: Ground floor kitchen corridor.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Jul-10	MS - New Tower: 8th floor west column cover.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	INFO	N	21-Jul-10	MS - See 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Jul-10	MS - New Tower: 8th floor west column cover. 1135: MS - Existing Bldg: Room 10026 ground floor shaft with coreboard. NOTE must provide city approved revised plans bulletin 30 (RFI 849).	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	23-Jul-10	Inb. 2nd layer at shaft room 10026	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	26-Jul-10	MS - Existing Bldg: Shaft in room 10026 2nd layer ok. MS - Existing Bldg: Shaft in room 10027 1st layer ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	29-Jul-10	(Inb) 1st floor shaft 10027.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	PA	N	02-Aug-10	MS - New Tower: 1st floor: (4) Pool restrooms 10024A thru 10024D walls. MS - New Tower: 1st floor: Elevator 4 lobby walls. MS - Existing Bldg: 1st floor: Wine bar room 10028 with resrooms 10026 and 10027. MS - Existing Bldg: 1st floor: Main lobby lounge area rooms 10002 and 10003. MS - Existing Bldg: 2nd floor: South wing offices 22207 and 33306. MS - Existing Bldg: 2nd floor: Corridor 20006 ceiling and elevator 3 and 4 lobbies. MS - New Tower: 3rd floor.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	AP	Y	20-May-11		4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Jul-10	MS - Existing Bldg: 4th and 5th floor back of house.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	03-Aug-10	MS - Existing Bldg: 4th floor: Elevator 3 lobby.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	03-Aug-10	MS - Existing Bldg: 5th, 6th and 7th floors: Elevator 3 lobby: Rejected, must finish firestopping.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	05-Aug-10	MS - Existing Bldg: 5th 6th and 7th floor elevator 3 lobby: Corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	17-Aug-10	(Inb) 1st floor kitchen area.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	AP	Y	20-May-11	EC-This inspection was based on previous inspections on record, approved plans, and my visual inspection. Note: Main runners and angles without rivets.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	NO	N	26-Feb-09	MS - Must provide City approved Notice of Special Inspector for glazing.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	NI	N	20-May-11	EC-Special inspector is required for the following items: 1.- Sliding glass and swing glass doors, windows, store front system, railing on balcony, spiral stair, louvers, cable railing, and glass railing if required.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	23-May-11	EC-Pending the following items: 1.- Ground floor doors 1-22, 1-23, 1-24, 1-25, 1-26, and 1-28, as per Special Inspector report. These doors do not have wind calculation and NOA. 2.- Verify the window sill high. Note: See BMS1000800.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	18-Dec-07	EC-Shoring installation at the east side of the building from first floor to seven floor, between grid lines 11-9.1 and A-E, as per Engineer inspection log.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	27-Feb-08	MS - 8th floor shoring: Approved per shoring inspector's approval on site.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Jul-09	MS - Structural steel: Welding tests onsite, must provide welder certs, must provide City approved fireproofing with special inspection approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	27-Apr-10	MS - Existing Bldg: 8th floor pool deck framing ok, pending decking.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	01-Sep-10	1195: MS - Stair 2, 3 and historic stair: Must provide railing plans, fire inspection approval, and firestopping. 1130: North ground level MEP rooms: Ok pending finish patching and firestopping. 1195: Emergency generator: Must provide plans, elevation cert., and anchorage per plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	02-Sep-10	MS - Emergency generator room: Rejected, must provide slab elevation certificate and anchorage details from EOR for final approval.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	CO	N	06-Apr-11	MS: Emergency Generator: Rejected, not per plans (E.4), must provide City approved plans showing required elevation height of generator and anchorage details for tank and generator, and elevation certificate verifying that generator is located at required elevation.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	CO	N	23-Jun-11	(Inb) Not ready for Inspection. Mechanical room on 2nd floor (1130) incomplete, generator elevation certificate required also verify if walls are rated.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	12-Jul-11	Inb. stairs approved.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	13-Jul-11	(Inb) Generator and 2nd floor mechanical room (1130)complete	4385	COLLINS AV		IN	32260012140
B0702784	Building	MS	INFO	N	19-Nov-08	GS WAIVER FROM THE FBC OBTAINED FOR VERTICAL ACCESSIBILITY TO EXISTING BUILDING	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	28-Jul-09	MS - Wrong inspection called see 1135.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	INFO	N	30-Jul-10	MS - Discussed accessibility requirements of hotel rooms, inspections to follow.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	12-Aug-10	MS - Units 403 and 721: Must provide the following: Room signage, grabs bars, shower seat, toilet control on accessible side, sink knee clearance with drain cover, accessible sliding door handle, sliding door ramp to balcony, and furniture. MS - Units 409, 509 and 609: Not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	INFO	N	19-Aug-10	(Inb) this inspection is for Glayds.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	01-Sep-10	MS - Stair 2, 3 and historic stair: Must provide all braille signage.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	15-Sep-10	MS - Stair 4: Not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	27-Sep-10	MS - 1st floor Lobby: Must provide: City approved accessibility plans, restroom stall signage. MS - 1st floor Wine Bar: Must provide: City approved accessibility plans. MS - Ground level exterior: Must provide: Dining Terrace city approved accessibility plans, and mirrors in pool restrooms. MS - Front entrance: Must provide posted directional signage for accessible route.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	28-Sep-10	(Inb) 8th floor exterior bar missing tables and chairs.mirrors at 41.5" in ADA bathrooms (8806 A) and (8806 B). 1st. floor (2) pool bathrooms missing mirrors.push plate not working. 32" clearance required at male ADA bathroom passageway. front entrance directional sign installed.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	29-Sep-10	MS - Cancelled at jobsite by GC Jeremy.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	01-Apr-11	MS: 3rd floor corridor widths not per plans, must provide 60" turnarounds per plans, check other floors, discuss with Chief G Salas.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	05-Apr-11	MS: 4th and 7th floor corridor widths not per plans, built 4'-9", turnaround ok at south and west ends, no turnaround at east end. MS: Unit 721 (43): Pending accessible room signage and provide sliding door ramp with correct transitions. MS: Units 509 and 609: Must provide accessible room signage, visual doorbell, visual alarm clock, and visual telephone.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	CO	N	06-Apr-11	MS: 1st floor lobby: Rejected, must provide accessible front desk and reception counter, must provide accessible tables with signage per plans. MS: 1st floor wine bar: Rejected, must provide accessible tables with signage per plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	08-Apr-11	MS: MS: Long bar: Must provide accessible tables with signage per plans. MS: MS: Tiki Bar: Must provide accessible tables with signage per plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	12-Apr-11	MS: 8th floor bar: Rejected, must provide accessible tables with signage per plans. MS: 8th floor dining room: Rejected, must provide accessible table with signage and accessible clearance per plans. MS: 2nd floor restaurant: Rejected, must provide accessible tables with signage per plans.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	13-Apr-11	MS: Front entrance: Add (1) sign to provide direction from main entrance to accessible ramp.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	13-Apr-11	MS: 1st floor Lobby: Restroom stalls corrected. MS: 1st floor Pool restrooms corrected. MS: 1st floor wine bar corrected, plans accessibility plans approved by City. MS: 8th floor bar restrooms corrected, mirrors at correct height.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	NI	N	13-May-11	EC-Contractor needs to provide approved plans for any failed inspections that need to be corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	AP	Y	23-May-11	EC-This inspection was based on previous inspector's comments, approved plans, my visual inspection and the best of my knowledge.	4385	COLLINS AV		IN	32260012140
B0702784	Building	MS	PA	N	17-Apr-08	MS - Pile Log by RM Pina PE50771 dated 2-29-08 on file, still pending final statement of approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	LAM	AP	Y	09-Sep-11	FINAL LETTER RECEIVED FROM DOUGLAS WOOD, p.e.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Feb-10	MS - Unit 2 ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	02-Sep-10	MS - North wing ground level MEP rooms, beer cooler room, storage and trash room.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	08-Sep-10	MS - Stair 3: Ok pending must install 15th to 16th floor rails and provide fire inspection approval.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	09-Sep-10	MS - Stair 1 and 2.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	15-Sep-10	MS - Stair 4: Not ready. MS - Main Entrance Canopy: Not ready.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	17-Sep-10	MS - Penthouse: Must provide stair railings, finish exterior sink and tighten all guardrail cables.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	16-Sep-10	MS - 9th thru 14th floors.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	22-Sep-10	MS - 5th, 6th and 7th floor units excluding 1193 units.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	22-Sep-10	MS - 5th, 6th and 7th floors: Corridors not per plans, must provide 60" clear for 1193 turnaround. MS - 5th, 6th and 7th floors: Electric rooms and communication room: Not finished firestopping. MS - 5th, 6th and 7th floors: 1193: Units 509, 609 and 721: Not ready.	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILSCHM	CO	N	24-Sep-10	MS - Ground floor thru 3rd floor: Not ready, must provide all permit plans for inspection. MS - 4th floor: Ok pending remove must provide 60" turnaround in staff locker rooms.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	24-Sep-10	MS - Ok to stock building and train staff.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	08-Apr-11	MS: Partial Threshold log submitted for review, pending ground floor doors.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	14-Apr-11	MS: Stair #3 ok.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	14-Apr-11	MS: Penthouse: Pending check spa permit, repair exterior sink and remove projecting concrete moulding > 4" at doorway.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	15-Apr-11	MS: 7th floor communications room: Rejected, finish firestopping. MS: Stair 4: Must provide 12" handrail extensions at bottom.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	15-Apr-11	MS: Electric rooms at 5th, 6th and 7th floors ok. MS: Note: Check fence requirement for ground level public pool.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CA	N	19-Apr-11	MS: Cancelled by Ceeta.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	20-Apr-11	MS: Cancelled on jobsite.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	PA	N	21-Apr-11	MS: 3rd floor ok except 1193 turnaround at east end elevator lobby.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	21-Apr-11	MS: 2nd floor: Electrical and mechanical rooms: Check wall ratings and hole in corridor wall at mechanical room.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	26-Apr-11	MS: 2nd floor: Repair hole in mechanical room, repair firestopping in elevator 3 lobby and both electric rooms. Note check 2nd floor finishes.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	29-Apr-11	MS: Check status of Tiki bar permit, must provide finish paint on all bare metal railings (carbon steel) and ornamental iron, must provide fire protection on structural steel bracket near pool restrooms, and provide all pool permits in final status, provide 1st floor pool plans for inspection of fence requirements.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	NI	N	13-May-11	EC-Contractor needs to provide approved plans for any failed inspections that need to be corrected.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	AP	Y	23-May-11	EC-To close this item only because there is no additional TCO. Note: Any pending failed inspections under this code will be reinspected during 1199 inspection.Contractor must call for inspection 1199 as soon as he can.	4385	COLLINS AV		IN	32260012140
B0702784	Building	builcare	CO	N	26-May-11	EC-Reopen because the contractor fails to correct the previously failed inspections. Stair# 4 rejected because the handrails need to be extended ,as per details on approved plans-sheet A-5.3.Also,contractor needs to provide shop drawing of installation for next inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	PA	N	27-May-11	EC: Penthouse: Pending repair of the exterior cabinets and concrete moulding that was removed 4" away front the doorway,as per M. Schad previous inspection.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	16-Jun-11	(Inb) Items that have been corrected (1) 7th floor comm. room (1130), (2) 4th floor service corridor ceiling corrected, (3) penthouse moulding and counter, (4) 2nd floor mechanical room (1130), (5) 2nd floor electrical room (1130).	4385	COLLINS AV		IN	32260012140

B0702784	Building	BUILBACL	CO	N	12-Jul-11	(Inb) Not ready for inspection. Pump room and mechanical room (1130) incomplete.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	PA	N	13-Jul-11	(Inb) See (1190)	4385	COLLINS AV		IN	32260012140
B0702784	Building	MS	INFO	N	19-Nov-08	1-Swimming pools must be done under separate permit. 2-THIS PROJECT IS A PRIVATE PROVIDER AND NEEDS TO BE EXPEDITED IMMEDIATELY PER ALEXIS GIVINGS. 3-VALUATION FORMS PENDING TO BE CHECKED BY ACCESSIBILITY AND ENGINEERING 4-GS WAIVER FROM THE FBC OBTAINED FOR VERTICAL ACCESSIBILITY TO EXISTING BUILDING	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CA	N	01-Sep-10	MS - Not ready for final.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	24-Sep-10	(Inb) 1st floor push plate not working at one ADA bathroom, also missing mirrors in some bathrooms. screen on 2nd floor to be locked, bar on 2nd floor incomplete, 2nd floor ADA toilet flush covers missing.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	27-Sep-10	MS - 1st floor: Must provide: 1193 AP. MS - Ground level exterior: Must provide: Permit plans for Tiki bar or construction barrier, 1193 AP, pool gate at adults only bar, structural steel finish paint, steel railings finish paint, lock gate to pool,	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	28-Sep-10	(Inb) Stair 3 ok, main entrance canopy installed.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	29-Sep-10	MS - Cancelled at jobsite by GC Jeremy.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILSCHM	CO	N	28-Mar-11	MS: Must provide 1137 AP, 1193 AP, emergency generator elevation cert and anchorage details, correct all 1199 previous comments, provide special inspection logs for glazing and threshold, provide fire final approval and all sub-permits in final status.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILCARE	CO	N	26-May-11	EC-See my comments under 1195.	4385	COLLINS AV		IN	32260012140
B0702784	Building	BUILBACL	CO	N	08-Sep-11	(Inb) As per letter of compliance by EOR about louver doors on north side, the walls behind these doors must be firestopped.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	PA	N	08-Sep-11	Inb. (1130) for louvered doors on north side, completed.	4385	COLLINS AV		IN	32260012140
B0702784	Building	Inb	AP	Y	13-Sep-11	Inb.	4385	COLLINS AV		IN	32260012140
B0702784	Building	rjn	INFO	N	16-Sep-10	Assisted Inspector Mills	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	PA	N	16-Sep-10	Performed Smoke Testing and Test & Balance Inspections -OK Contractor needs to revise plans for approval prior to receiving final approval	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	AP	Y	24-Sep-10	Smoke Control and Test & Balance Revision approved by fire section	4385	COLLINS AV		IN	32260012140
B0702784	Building	rjn	INFO	N	16-Sep-10	Assisted Inspector Mills	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	AP	Y	17-Sep-10		4385	COLLINS AV		IN	32260012140
B0702784	Building	rjn	INFO	N	17-Sep-10	Assisted Inspector Mills	4385	COLLINS AV		IN	32260012140

B0702784	Building	FIREMILS	CO	N	16-Sep-10	Performed Emergency Lighting Inspection during Generator Testing. The following deficiencies noted: 1)Roof (17th Flr) missing emergency lighting 2)No emergency lighting in Chiller Room, 8th Flr 3)Furniture blocking emergency lighting at 8th Flr Bar 4)No emergency lighting at 8th Flr Lounge 5)Need emergency lighting at stair to OAV-1 area, 8th Flr 6)Need emergency lighting at EF9 Mech area 7)Need emergency lighting at near cooling tower 8)Missing emergency lighting at Stair to Elev Machine Room 9)Missing emergency lighting at Men & Womens Restroom, 8th Flr 10)Stair emergency lighting not working at 8th Flr 11)Need emergency lighting at 2nd Flr Bar 12)Need emergency lighting at 2nd Flr Mech Room North 13)Need emergency lighting at 2nd Flr Mech Room South 14)Need emergency lighting at Projector Room, 2nd Flr 15)Need emergency lighting at Spiral Stair in Cow Shed 16)Need emergency lighting at Barber Shop in Cow Shed 17)Need emergency lighting at lower area of Cow Shed 18)Need emergency lighting at lobby south of pool deck	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	AP	Y	20-Sep-10		4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	29-Sep-09	Contractor at a meeting away from jobsite and unavailable. He will recall inspection	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	01-Oct-09	Reviewed the Contractors concerns with stair handrails, future location of booster panels, and wet standpipes at all levels including highest level of construction (16th flr)	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	23-Feb-10	Discused with Contractor Pull Station locations in Ktichen	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	05-Mar-10	Reviewed with Contractor the life safety requirements (as agreed by with the Owner, Contractor, & Architect - See Shulman & Associates signed letter) for having the scheduled furniture install for four mock-up units (Units 601,621,704 & the unit on the 13th flr) at this 4385 Collins Avenue construction site location. Discussed the need for operational fire extinguishers at all of these floors, clear egress paths to exits, exit signs posted, & security guards in place for fire watch during this period of time. Contractor told to call in daily inspections as 3090's and Inspector will revisit daily.	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	08-Mar-10	Inspected Mock Up Floors for furniture install. Life Safety requirements being met. Fire Watch Packet given & Bldg Contractor informed to submit paperwork daily	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	09-Mar-10	Inspected Mock up Floors for furniture installation (6th, 7th & 13 Floors) for Life Safety -OK Fire Watch in progress, logbook being faxed into fire dept daily	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	10-Mar-10	Inspected Mock-Up Floors for furniture install. Life Safety Requirements being met. Fire Watch In Progress. Fire Watch Logs being faxed into Fire Dept as required.	4385	COLLINS AV		IN	32260012140



B0702784	Building	FIREMILS	INFO	N	11-Mar-10	Inspected Mock-Up Floors for furniture install. Life Safety Requirements being met. Fire Watch Log updated and faxed to Fire Dept.	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	12-Mar-10	Inspected Mock-Up Floors for furniture install. Extension Cord running across exit corridor to stair on 13th Flr - removed during visit. All other life safety requirements met. Fire Watch Log faxed daily to Fire Dept.	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	05-Apr-10	Walked Flrs 5 -6 where Contractor wants to use units for office space. Discussed the need & locations for emergency lighting, exit sign placement, and fire extinguishers. Contractor will recall inspection when ready	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	06-Apr-10	Re-Inspection of Flr 5 & 6 Office Units: 1)Missing operational emergency lighting 2) Mount fire extinguishers to wall in offices	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	PA	N	24-Sep-10	Recommend request for bringing staff for training to be approved except in Club Lounge & Screening Room at 2nd Flrs- still underconstruction	4385	COLLINS AV		IN	32260012140
B0702784	Building	SRM	INFO	N	11-Aug-09	Contractor request this inspection visit to be rescheduled for tommorrow, 8/12 -Rollover	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	02-Sep-10	Approved for Furniture, Fixture, equipment (FF &E) for this building in the following areas: Floors 7-4 = Bedroom Units Floors 14-9 = Bedroom Units Floor 3 = Gym Equipment	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	14-Sep-10	Approved for Furniture, Fixture, Equipment (FF & E) for 8th & 15th Floors	4385	COLLINS AV		IN	32260012140
B0702784	Building	JCB	INFO	N	16-Sep-10	tested the generator on 9/16/10 til 5:51 pm	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	INFO	N	16-Sep-10	Approved for Furniture, Fixture, Equipment (FF & E) at Lobby level	4385	COLLINS AV		IN	32260012140

B0702784	Building	FIREMILS	CO	N	20-Sep-10	<p>Performed Life Safety Inspection from Roof to 5th Floor. The following deficiencies noted:</p> <ol style="list-style-type: none"> <li>1)Need to have selected outside company to perform flame spread testing in conjunction with MBFD</li> <li>2)Need to have F/A approval- missing plan revision approval</li> <li>3)Need Sprinkler Final approval - heads missing in unit a/c closets</li> <li>4)Need to have Smoke Control, Test &amp; Balance Plans revised &amp; approved</li> <li>5)Verify Life Safety Elevator Recall</li> <li>6)Install directional chevron at exit sign on roof</li> <li>7)Provide tagged fire extinguisher in elev machine room</li> <li>8)Unit 50 on 16th Flr needs handrail at stair</li> <li>9)Fire caulk holes in unit stair wall (unit 50,16th Flr)</li> <li>10)Unit 50 on 15th Flr - step needs striping</li> <li>11)Remove locks from exit doors in stair</li> <li>12)Install directional chevrons at 12th Flr Stair exit sign</li> <li>13) Portable fire extinguisher missing tag on 12th Flr</li> <li>14)Install directional chevron at 10th Flr Stair exit sign</li> <li>15)Provide fire extinguisher w/tag on 10th Flr</li> <li>16)Unit 45 on 10th Flr has painted sprinkler cover plate at unit entrance</li> <li>17)Install directional chevron on 9th Flr exit sign</li> <li>18)8th Flr , Stair 2 exit door to stair doesnt latch</li> <li>19)Men/Womens Restroom doors missing strike plate &amp; doesnt close/latch</li> <li>20)8th Flr walls in elev corridor not finished</li> <li>21)Remove construction supplies from elev corridors</li> <li>22)8th Flr Lounge walls not finished</li> <li>23)8th Flr Lounge a/c closets (2) missing doors</li> <li>24)Remove construction equipment &amp; supplies in 8th Flr Lounge</li> <li>25)Missing exit sign inside Lounge area</li> <li>26)Handrails at bottom of stair near outside bar have pointed edges</li> </ol>	4385	COLLINS AV	IN	32260012140
----------	----------	----------	----	---	-----------	---	------	------------	----	-------------

B0702784	Building	FIREMILS	CO	N	21-Sep-10	<p>Performed Life Safety Inspection from 1st Floor (Lobby) to 4th Floor. The following deficiencies noted:</p> <ol style="list-style-type: none"> <li>1)Mark/Strip or place signs at driveup area where fdc is located to prevent vehicles blocking fdc location</li> <li>2)Front entrance handrail (south) less than 34"</li> <li>3)Front entrance lobby awning needs to be flame retardant -provide documentation</li> <li>4)Repair hole penetration at front lobby entrance (above exterior awning)</li> <li>5)Install FF key boxes at designated locations</li> <li>6)Broken tile (outside of wine bar) at exit egress path</li> <li>7)Remove construction equipment from behind lobby long bar</li> <li>8)Exposed electrical outlets at long bar</li> <li>9)Courtyard strobes blocked by landscaping</li> <li>*10)Court yard awning (connected to f/a) is broken and not retracting when f/a is activated</li> <li>11)Verify handrail location for stair at long bar -doesnt meet life safety requirements</li> <li>*12)Verify handrail location for stair at pool -doesnt meet life safety requirements</li> <li>*13)Large tree blocking exit &amp; exit egress from courtyard into Lobby</li> <li>*14)Large tree blocking exit sign in courtyard into Lobby</li> <li>15)Strobe blocking exit sign in courtyard</li> <li>*16)Additional emergency lighting needed at long bar &amp; courtyard</li> <li>17)Exit signs needs chevron at long bar stair</li> <li>18)Remove exit signs from long bar gate that cause an exiting conflict -follow approved life saftey plan for exiting</li> <li>19)South lawn needs a minimum of 36" of exit egress path</li> <li>20)South lawn missing emergency lighting</li> <li>21)South lawn missing illuminated exit signs</li> </ol>	4385	COLLINS AV	IN	32260012140
----------	----------	----------	----	---	-----------	---	------	------------	----	-------------

B0702784	Building	FIREMILS	CO	N	22-Sep-10	<p>Performed Life Safety Re-Inspection of Bldg. The following deficiencies noted:</p> <ol style="list-style-type: none"> <li>1)Need Sprinkler Final Approval to include: 1) Unit 25, 6th Flr pendant head needs to be lowered 2)Unit 15, 5th Flr cannot provide adequate inside a/c closet 3)Unit 5, 4th Flr cannot provide adequate cover inside a/c closet.</li> <li>2)Remove locks from stair exit doors</li> <li>3)Remove construction supplies &amp; equipment from lounge</li> <li>4)Front entrance south handrail less than 34"</li> <li>5)Courtyard awning connecting to f/a is broken &amp; doesnt retract when f/a activated</li> <li>6)Verify handrail replacements at pool &amp; long bar -must be uniform &amp; consistent</li> <li>7)Large tree blocking exit egress from courtyard</li> <li>8)Large tree blocking illuminated exit sign from courtyard</li> <li>9)Tiki Bar on seperate permit - need minimum fire protection</li> <li>10)Maintain minimum egress path at back of house to beach (both primary &amp; secondary)</li> <li>11)Remove wooden handrails from Stair #5</li> <li>12)Provide documentation of sprinkler analysis from engineer identifying adequate coverage for wood on 1,2,3,&amp; 8 th flrs, as requested by fire marshal</li> <li>13)Major construction in screening room -2nd flr</li> <li>14)Remove construction supplies &amp; equipment -2nd Flr</li> <li>15)Walls in Screening Room not finished</li> <li>16)Spiral Stair missing extensions &amp; returns at final stair</li> <li>17)Misisng door (removed) at Stair 3 on 4th Flr of unit 10 corridor</li> <li>18)Unit 10 not ready - under construction due to water damage</li> </ol>	4385	COLLINS AV	IN	32260012140
B0702784	Building	FIREMILS	CO	N	23-Sep-10	<p>Re-inspection (overtime) for life safety performed. The following deficiencies noted as per 9/22/10 inspection:</p> <p>#'s 7,8,12,13,14 &amp; 15</p> <p>Recommend function request be granted for this evening. This would allow the use of Flrs 1, 2, 3 with the exception of the Club Bar &amp; Screening Room. These areas are under construction and need to be locked off from public access and a security guard placed during this event.</p>	4385	COLLINS AV	IN	32260012140
B0702784	Building	FIREMILS	PA	N	24-Sep-10	<p>Re-Inspection for Life Safety &amp; Sprinkler Final Inspections</p> <p>The following deficiencies noted:</p> <p>#'s 7,8,12,13,14,15</p> <p>Sprinkler Final -OK</p> <p>Smoke Control Revision approved by Plan Review-OK</p> <p>Recommend request for bringing staff for training to be approved except in Club Lounge &amp; Screening Room at 2nd Flrs- still underconstruction</p>	4385	COLLINS AV	IN	32260012140
B0702784	Building	FIREMILS	CO	N	23-Mar-11	Not Ready	4385	COLLINS AV	IN	32260012140

B0702784	Building	FIREMILS	CO	N	24-Mar-11	Not Ready- F/A System had 5 troubles on panel. Hotel Engineering contacted Simplex Grinnel for repair. Have troubles corrected immediately and submit documentation of correction within 24 hrs	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	25-Mar-11	Revisited Bldg- Simplex Grinnel corrected troubles noted yesterday on f/a panel. Noted blocked exits in lobby & 1st flr restaurant. Reviewed with General Hotel Manager and items blocking exits were immediately removed during visit. I discussed with Manager the need to provide immediate training to all employess concerning exits and exit egress. He agreed to have training set up and documentation to the MBFD by Weds, 3/30/11 addressing training performed, signatures of all attending, and an agressive effort to immediately resolve this ongoing problem at this hotel.	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	28-Mar-11	Not Ready for Fire Final Inspection. Hotel Mgr provided documentation from Simplex Grinnel visit to correct troubled f/a panel. Discussed exit egress hotel employee training to be given by hotel management tomorrow 3/29.	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	30-Mar-11	Performed Fire Final inspection of Lobby Level. The following deficiencies were noted: 1)Provide interior finish documentation for all interior finish items (on all floors) for CMBFD review & approval 2)Missing panic hardware for north exit door, near fire command room 3)Remove locks on all lobby exit doors 4)Provide sprinkler coverage for renovated covered storage at south end of Cecconi's Restaurant Bar (including permit) 5)Additional large canopies installed(over 4') at hotel/restaurant & need sprinkler coverage 6)Remove extension cords placed throughout restaurant, bars & dining areas 7)Maintain minimum required exit egress of 44" in hotel lobby, restaurant, pools, tiki bar, & all areas of lobby level 8)Provide documentation from Engineer of Record concerning wood lockers built after TCO on pool bath areas - not included in approval of wood for Cow Shed & floors above 9)Provide cage for sprinkler head in 1st Flr combustibile storage room 10)Remove Washer/Dryer from 1st Flr combustibile storage room 11)Missing signage for 1st Flr cumbustibile storage room 12)Missing exit signs at newly fenced bathroom areas & back of house (renovation from TCO) 13)Keep all exit paths open & accessible - back of house towel area, back of house north 14)Verify life safety plans with actual exiting from bldg 15)Missing fire extinguisher at rear of bldg near exits/tiki bar 16)Remove delivery ramp placed at bottom of Stair#2 stairwell. Do not used any stairs for delivery or storage 17)Missing panic hardware at Restaurant northwest exit 18)Remove old non-operational fdc at front north corner of bldg	4385	COLLINS AV		IN	32260012140

B0702784	Building	FIREMILS	CO	N	31-Mar-11	<p>Performed Fire Final Inspection of 2nd Flr to Roof Level. The following deficiencies were noted:</p> <ol style="list-style-type: none"> <li>1)Provide all updated &amp; completed annual documentation given to Hotel Management two weeks ago showing all system updates (ex. fire alarm cert, sprinkler cert., fire pump cert., generator, cert, ect)</li> <li>2)Remove table placed in Stair #3, 2nd Flr</li> <li>3)Stair #2, 2nd Flr doesnt latch when closed</li> <li>4)2nd Flr Electrical Room missing threshold at door</li> <li>5)Remove all misc audio/visual equipment (&amp; misc articles) from HVAC Room on 2nd Flr</li> <li>6)Remove combustibles stored in Womens Spa Steam Generator Room on 3rd Flr</li> <li>7)Enclose Womens Spa Steam Generator Room on 3rd Flr</li> <li>8)Provide signage for both Men &amp; Womens Spa Steam Generator Rooms at 3rd Flr</li> <li>9)Remove extension cords from kitchen Cafe on 4th Flr</li> <li>10)Remove combustibles (paints) &amp; misc articles stored in 5th Flr Electrical Room</li> <li>11)Do not store liquor ( or any other articles) inside elevator corridor</li> <li>12)Placed storage cabinets blocking f/a strobes inside elevator corridor</li> <li>13)Maintain minimum exit egress path in elevator corridor (remove shelving)</li> <li>14)Do not store liquor inside of grease trap room on 6th Flr</li> <li>15)Large flourescent lighting blocking sprinkler coverage in grease trap room on 6th Flr</li> <li>16)Remove audiovisual equipment &amp; misc storage articles from 6th Flr Electrical Room</li> <li>17)Cover J Box in Unit 23 of 6th Flr</li> <li>18)Remove misc storage articles from 7th Flr Electrical Room</li> <li>19)Remove shelving placed in Elevator Service Corridor on 7th Flr</li> </ol>	4385	COLLINS AV	IN	32260012140
B0702784	Building	FIREMILS	CO	N	13-Apr-11	<p>Performed Fire Final Re-Inspection (from 3/30/11) of Lobby for CO</p> <p>The following defienicies noted: #s 1,4,6,8,12,14</p> <p>The following defienicies noted today:</p> <ol style="list-style-type: none"> <li>1)Combustible Storage Room door doesnt self close &amp; latch</li> <li>2)Generator Room &amp; Fire Pump Room missing permanent signs</li> <li>3)Provide flame spread documentation (interior finish) for back reception office</li> </ol>	4385	COLLINS AV	IN	32260012140
B0702784	Building	FIREMILS	CO	N	13-Apr-11	<p>Performed Fire Final Re-Inspection (from 3/31/11) of Flrs 2 to 16 Penthouse for CO</p> <p>The following defienicies noted: 1,4,8,16,17,22,25,27,35</p> <p>The following defienicy noted during this inspection visit: Remove extension cords from 7th Flr, Kitchen</p>	4385	COLLINS AV	IN	32260012140
B0702784	Building	FIREMILS	CA	N	14-Apr-11	Cancelled By Contractor	4385	COLLINS AV	IN	32260012140

B0702784	Building	FIREMILS	CO	N	19-Apr-11	Perform Fire Final Re-Inspection. The following deficiencies noted: 1)Provide annual documentation within 7days upon receiving CO 2)8th Flr Plunge Bar emergency lighting needs to be tested 3)Provide interior finish documentation for all interior finish items 4)Provide documentation for Engineer of Record concerning wood lockers at 1st floor for Fire Marshal review & approval 5)Contractor removed then relocated previously approved exit signs at back of house. Needs to be illuminated & tested 6)Missing exit signs at north rear exits (including beach & alley way)	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	21-Apr-11	Performed Fire Final Re-Inspection. The following deficiencies noted: 1)Provide annual documentation within 7 days upon receiving CO 2)8th Flr Plunge Bar emergency lighting needs to be tested under emerg power 3)Relocated exit signs at back of house needs to be dual sided 4)Missing exit signs at north rear exits (including beach & alley) 5)Provide interior finish documentation for 8th Flr drapes at private dining & Unit 46 dining room chairs	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	26-Apr-11	Unable to inspect newly installed emergency lighting at 8th Flr Plunge Bar & Lobby Back of House because generator did not turn on within 10 seconds upon power shutoff	4385	COLLINS AV		IN	32260012140
B0702784	Building	ZZ0000130588	CA	N	27-Apr-11	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	28-Apr-11	Performed inspection of emergency lighting added at 8th Flr Plunge Bar & Lobby Pool, Back of House, Kiki Bar, & Beach Egress.  Generator turned over in 9 seconds-OK  The added emergency lighting at 8th Flr Plunge Bar works on emergency power-OK  During the emergency lighting inspection, the following deficiencies noted (changes have tbeen made to bldg or emergency lighting in bldg since TCO approval & approval of emergency lighting for TCO on 9/20/10): 1)Inadequate emergency lighting in 8th Flr Pool area 2)Emergency lighting on 8th Flr Prep (between bar & pool) cannot be turned on by switch 3)Missing emergency lighting at front of 2nd Flr Rest stair 4)Missing emergency lighting at kiki bar egress & beach exiting 5)Emergency lighting at North outside stair (near beach)  *This is not a complete punchlist but deficiencies noted during this inspection visit	4385	COLLINS AV		IN	32260012140
B1002941	Building	BUILBACL	PA	N	17-Mar-11	(Inb) Pending (3099) and (7005).	4385	COLLINS AV		IN	32260012140
B1002941	Building	BUILSCHM	AP	Y	15-Apr-11		4385	COLLINS AV		IN	32260012140
B1002941	Building	FIREMILS	CO	N	22-Dec-10	Not Ready	4385	COLLINS AV		IN	32260012140
B1002941	Building	FIREMILS	AP	Y	17-Mar-11		4385	COLLINS AV		IN	32260012140

B1002941	Building	MJP	INFO	N	18-Mar-11	Denied - Permit numbers B1101313 and B1002941 have to be reviewed by Richard Lorber prior to receiving a final inspection	4385	COLLINS AV		IN	32260012140
B1002941	Building	MJP	AP	Y	14-Apr-11	Approved - Installation of retractable awning. - As per RL	4385	COLLINS AV		IN	32260012140
B1300148	Building	BUILCARE	CO	N	03-Jan-13	EC-Section of the wood fence with steel columns next to the open restaurant are concealed. Contractor wants to submit an Special Inspector Log, but it is not approved by the City. Also, steel columns connections don't match detail on approved plans-sheet 3/A-4.01. Wood louvers and joists on top of the existing trellis were inspected by the Special Inspector, but he doesn't have City approval.	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	PA	N	21-Jul-99		4385	COLLINS AV		IN	32260012140
B9703176	Building	1120	CO	N	31-Mar-99	ADDTL COMMS - **** MP	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	CO	N	01-Apr-99	ADDTL COMMS - **** 2 COLS AT FRONT PORCH	4385	COLLINS AV		IN	32260012140
B9703176	Building	1120	RI	N	31-Mar-99	****	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	AP	Y	01-Apr-99	**** 2 COLS AT FRONT POR	4385	COLLINS AV		IN	32260012140
B9703176	Building	1125	CO	N	07-Apr-99	ADDTL COMMS - **** MP **** NEED ENG APP ON STRUCTREP	4385	COLLINS AV		IN	32260012140
B9703176	Building	1125	RI	N	07-Apr-99	****	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	CO	N	07-Apr-99	**** NEED ENG APP ON STR	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	31-Oct-97	ADDTL COMMS - **** MISSING FIER STOPING **** NO ACCESS INSPECTION	4385	COLLINS AV		IN	32260012140
B9703176	Building	BUILD	CO	N	10-Dec-97	ADDTL COMMS - **** FRAMING INSPECTION JG	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	CO	N	11-Dec-97	ADDTL COMMS - **** 7FL INT UNITS WALL/CIEL	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	CO	N	12-Dec-97	ADDTL COMMS - **** METAL STUD WALLS ONLY 6FL	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	17-Dec-97	ADDTL COMMS - **** 5TH FL.INT.METAL STUDS **** (NOT INCLUDING CORRIDORS	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	31-Dec-97	ADDTL COMMS - **** 4 FLOOR INT UNITS ONLY	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	09-Jan-98	ADDTL COMMS - **** 3RD.FLOOR ROOMS,ONLY	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	22-Mar-99	ADDTL COMMS - **** 1ST FLR NW COR ROOM ONLY	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	31-Oct-97	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	CO	N	31-Oct-97	**** MISSING FIER STOPIN	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	CO	N	31-Oct-97	**** NO ACCESS INSPECTIO	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	19-Nov-97	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	CO	N	19-Nov-97	**** NEED ACCESS INSP	4385	COLLINS AV		IN	32260012140
B9703176	Building	BUILD	RI	N	10-Dec-97	**** FRAMING INSPECTION	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	PA	N	11-Dec-97	**** 7FL INT UNITS WALL/	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	PA	N	12-Dec-97	**** METAL STUD WALLS ON	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	17-Dec-97	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	DL	PA	N	17-Dec-97	**** 5TH FL.INT.METAL ST	4385	COLLINS AV		IN	32260012140
B9703176	Building	DL	PA	N	17-Dec-97	**** (NOT INCLUDING CORR	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	31-Dec-97	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	PA	N	31-Dec-97	**** 4 FLOOR INT UNITS O	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	09-Jan-98	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	LAM	PA	N	09-Jan-98	**** 3RD.FLOOR ROOMS,ONL	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	22-Mar-99	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	PA	N	22-Mar-99	**** 1ST FLR NW COR ROOM	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	AP	Y	22-Mar-99		4385	COLLINS AV		IN	32260012140



B9703176	Building	LJ	PA	N	24-Jun-99	6 AND 7TH FLOORS,FRAMING FOR AC DUCT COVER	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	19-Nov-97	ADDTL COMMS - **** NOT READY: REVISED PLANS **** REQUIRED GS	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	19-Nov-97	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	BUILD	CO	N	10-Dec-97	ADDTL COMMS - **** ACCESSIBILITY ROUGH JG	4385	COLLINS AV		IN	32260012140
B9703176	Building	JG	CO	N	11-Dec-97	ADDTL COMMS - **** APPROVED JG	4385	COLLINS AV		IN	32260012140
B9703176	Building	GS	CO	N	19-Nov-97	**** NOT READY: REVISED	4385	COLLINS AV		IN	32260012140
B9703176	Building	GS	CO	N	19-Nov-97	**** REQUIRED	4385	COLLINS AV		IN	32260012140
B9703176	Building	BUILD	RI	N	10-Dec-97	**** ACCESSIBILITY ROUGH	4385	COLLINS AV		IN	32260012140
B9703176	Building	JG	PA	N	11-Dec-97	PA APPROVES	4385	COLLINS AV		IN	32260012140
B9703176	Building	JDO	PA	N	01-Jul-99	Backing for grab bars unit 717,617,517,417,317 only	4385	COLLINS AV		IN	32260012140
B9703176	Building	JDO	PA	N	13-Jul-99	Partial for backing grab bars bathrooms 1st floor	4385	COLLINS AV		IN	32260012140
B9703176	Building	JDO	CO	N	13-Jul-99	Public bathrooms 1st floor : 12" min maneuvering clearance space (push side) for doors 18" from adjacent wall to center line of water closet	4385	COLLINS AV		IN	32260012140
B9703176	Building	JDO	PA	N	10-Aug-99	Partial for backing grab bars for cabana only	4385	COLLINS AV		IN	32260012140
B9703176	Building	JDO	CO	N	10-Aug-99	Cabana accessible bathrooms: provide 48" min. width for maneuvering clearance space for doors hinge side approaches and latch side approaches, push side (swinging doors)	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	03-May-99	ADDTL COMMS - **** NOT READY LJ	4385	COLLINS AV		IN	32260012140
B0904736	Building	BUILSCHM	PA	N	13-Sep-10	MS - 7th floor kitchen.	4385	COLLINS AV		IN	32260012140
B0904736	Building	BUILSCHM	PA	N	13-Sep-10	MS - 7th floor kitchen: Ok pending fire final approval, must provide NOC for this stand alone permit.	4385	COLLINS AV		IN	32260012140
B0904736	Building	BUILBACL	PA	N	17-Mar-11	(Inb) Pending (3099) and (7005).	4385	COLLINS AV		IN	32260012140
B0904736	Building	RP	AP	Y	06-Sep-11		4385	COLLINS AV		IN	32260012140
B0904736	Building	FIREMILS	PA	N	24-Sep-10		4385	COLLINS AV		IN	32260012140
B0904736	Building	FIREMILS	AP	Y	25-Aug-11		4385	COLLINS AV		IN	32260012140
B0904736	Building	MJP	AP	Y	01-Sep-11	Inspected and approved - 1ST FLOOR & 7TH FLOOR KITCHEN	4385	COLLINS AV		IN	32260012140
B1403299	Building	FIREMILS	CO	N	01-May-14	Need to change lock on 2nd gate	4385	COLLINS AV		IN	32260012140
BCO10273	Certificate of Occupancy	LAM	CO	N	20-Sep-10	Not ready	4385	COLLINS AV		IN	32260012140
BCO10273	Certificate of Occupancy	CAM	CO	N	20-Sep-10	Final inspection approval must be documented for all electrical and fire permits for the areas requested.	4385	COLLINS AV		IN	32260012140
BCO10273	Certificate of Occupancy	builblal	CO	N	20-Sep-10	mechanical permit in approved status	4385	COLLINS AV		IN	32260012140
BCO10273	Certificate of Occupancy	JA	AP	Y	17-Sep-10	N/A	4385	COLLINS AV		IN	32260012140
BCO10273	Certificate of Occupancy	JJE	AP	Y	20-Sep-10	Approved for interior work only.	4385	COLLINS AV		IN	32260012140
BCO10273	Certificate of Occupancy	MJP	AP	Y	21-Sep-10	Inspected - TCO is for burning the equipment in the 1st and 7th floor kitchens only. 30 People Only. - This approval is only for the "Burning of equipment"	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	LAM	CO	N	27-Sep-10	1st floor push plate not working at one ADA bathroom, slso missing mirrors in some bathrooms. screen on 2nd floor to be locked, bar on 2nd floor incomplete, 2nd floor ADA toilet flush covers missing.	4385	COLLINS AV		IN	32260012140

BCO10274	Certificate of Occupancy	BUILLEGJ	AP	Y	28-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	LAM	CO	N	27-Sep-10	See pendings under 1193	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	BUILLEGJ	AP	Y	28-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	CAM	CO	N	27-Sep-10	Permanent lighting must be complete and permits final	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	CAM	AP	Y	01-Oct-10	Temp lighting is in place and shall remain until permanent system is approved by electrical and fire.	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	JZ	CO	N	22-Sep-10	Related Plumbing permits require final inspections.	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	JZ	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	builblal	CO	N	22-Sep-10	RELATED PERMITS IN APPROVED STATUS SMOKE CONTROL PASSED , PENDING FINAL REPORT SIGN AND SEAL BY HUGHES ENGINEER SHOWING CHANGES OF THE ORIGINAL SMOKE CONTROL SEQUENCE REVISION FOR CHANGES WAS APPROVED, ALSO PENDING CERTIFICATE OF COMPLAINE OF THE BOILERS FROM STATE	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	builblal	CO	N	27-Sep-10	SEAL BY HUGHES ASSOCIATES PENDING A LIST OF THREE DEFICIENCIES FOUND IN THE REPORT THAT NEED TO BE CORRECT ONE OF THE ITEMS IS THE INSTALLATION PENDING OF FSD ON THE EMERGENCY ELECTRICAL ROOM.	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	builblal	AP	Y	28-Sep-10	FINAL REPORT ON FILE FROM ENGENIEER ALL CORECTIONS MADE	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	JA	AP	Y	28-Sep-10	Subject to following: Elevator No. 4: Correct Door Open Indicator Cab Interior finish test data and permit required Machine room door lock  Elevator No. 1: Provide A/C on emergency power Lights on top lobby shall not be controlled by switch/dimmer Increase counterweight runby machine room door not self closing Cab interior finish data + permit required  Car No. 2: Provide A/C in machine room on emergency power Cad interior data and permit required  Car No. 3: Same as car No. 2.	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	cef	INFO	N	23-Sep-10	- Need to provide new Elevation Certificate	4385	COLLINS AV		IN	32260012140

BCO10274	Certificate of Occupancy	hr	INFO	N	28-Sep-10	The following documents were submitted at TCO BCO10280: 2 final elevation certificates 2 final boundary survey A/E affidavits for final job valuation Fire penetration affidavit	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	FIREMILS	AP	Y	28-Sep-10	Approved for TCO. Some items still pending for CO approval as documented by Inspector Mills.  Today's inspection of the interior finish resulted in some fabric failing the field flame tests. These items were removed from the premises and must remain out of the building until the product successfully passes the field test.	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	FIREMILS	AP	Y	29-Sep-10	Approved for TCO as noted by Fire Marshal. The following deficiencies noted during this inspection that need corrected prior to CO: 1.Performed Interior Finish Testing with Govmark. All areas passed testing except the following noted below. The failed verticals were removed from bldg and will not be replaced in units until re-inspected and approved. a)All east units verticals (except floors 6 & 7) failed testing. The following east units verticals were removed - #s 9,10,10,21,44,45,46,47,48,49) b)8th Flr Pool Bed Drapes-failed & removed c)Screening Room Drapes- failed & removed d)All Flr Sheer Drapery- failed & removed e)3rd Flr Women Dressing Room Valence- failed & removed f)4th Flr Unit 7 Drapery- failed & removed  2. Interior Finish Books missing some documentation. Owner's Rep & Architect will provide updated by Friday, 10/1/10	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	JJE	AP	Y	22-Sep-10	Approved for interior work only.	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	rgl	AP	Y	01-Oct-10	Paid \$53,303.35 in 2007 and \$28,121.04 in 2009	4385	COLLINS AV		IN	32260012140
BCO10274	Certificate of Occupancy	MJP	AP	Y	28-Sep-10	Approved for TCO -  TCO for Renovation of existing 8 story building with 35 units, 8th floor bar and swim spa, 7th floor kitchen, 3rd and 2nd floor spa, 1st floor kitchen, 1st floor bar, and restaurant replacing a 105 unit and 59 seat restaurant and exterior 1st floor pool area and New 17 story tower with 15 units, 3rd floor gym, 2nd floor bar, new pool, landscape and hardscape.  Pending punch list	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	BUILLEGJ	AP	Y	24-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	BUILLEGJ	AP	Y	24-Sep-10	Ok to stock building and train staff.	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	CAM	AP	Y	24-Sep-10	Common areas and all life safety complete as per inspector Darion Garcia.	4385	COLLINS AV		IN	32260012140

BCO10280	Certificate of Occupancy	JZ	AP	Y	24-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	builblal	CO	N	23-Sep-10	SMOKE CONTROL PASSED,TEST AND BALANCE REPORT OK, GENERATOR TEST OK:PENDING FINAL REPORT SIGN AND SEAL BY HUGHES ENGINEER SHOWING CHANGES OF THE ORIGINAL SMOKE CONTROL SEQUENCE REVISION FOR CHANGES WAS APPROVED, ALSO PENDING CERTIFICATE OF COMPLAINE OF THE BOILERS FROM STATE	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	builblal	AP	Y	24-Sep-10	RELATED PERMITS IN APPROVED STATUS SMOKE CONTROL PASSED , PENDING FINAL REPORT SIGN AND SEAL BY HUGHES ENGINEER SHOWING CHANGES OF THE ORIGINAL SMOKE CONTROL SEQUENCE REVISION FOR CHANGES WAS APPROVED, ALSO PENDING CERTIFICATE OF COMPLAINE OF THE BOILERS FROM STATE TCO APPROVED WITH THE CONDITIONS OF NOT USE THE BOILERS UNTIL RECEIVED CERTIFICATE OF COMPLAINE	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	JA	AP	Y	24-Sep-10	Temporary tenant use only for 30 days pending small items.	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	hr	AP	Y	24-Sep-10	This TCO is for training purposes only with a maximun occupants of 150 people also it will expired on Monday Sept. 27th 2010. All inspections approved and all fees collected, pending corrected copy of elevation certificate which it will be submitted on Monday the 27th	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	hr	AP	Y	28-Sep-10	Engineering inspection results: Base flood elevation: 7.00' NGVD Top of Bottom floor: 7.4' NGVD Top of Next higher floor: 9.2' NGVD Lowest elevation of Machinery servicing the Bldg: 7.4' NGVD (mechanical room) Bldg is above base flood elevation	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	FIREMILS	AP	Y	24-Sep-10	Recommend request for bringing staff for training to be approved except in Club Lounge & Screening Room at 2nd Flrs- still underconstruction	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	EHC	AP	Y	24-Sep-10	APPROVED FOR INTERIOR WORK ONLY.	4385	COLLINS AV		IN	32260012140
BCO10280	Certificate of Occupancy	MJP	AP	Y	23-Sep-10	Inspected and approved - Applicant must address all pending issued prior to receiving a final CO	4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	LAM	CO	N	23-Sep-10	NO INSPECTION CALLED YET FOR THE AREA.	4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLDGJ	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLEGJ	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	LAM	CO	N	23-Sep-10	NO INSPECTION CALLED YET FOR THE AREA. FIRE DEPARTMENT PUNCH LIST HAS MORE THAN FIFTY ITEMS.	4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLDGJ	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLEGJ	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLDGJ	AP	Y	23-Sep-10	Per verbal from C. Martinez.	4385	COLLINS AV		IN	32260012140

BCO10281	Certificate of Occupancy	BUILLEGJ	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLDGJ	AP	Y	23-Sep-10	Per verbal from J. Zeigler.	4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLEGJ	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	builblal	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CA	N	13-May-11	Cancelled By Contractor	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	CO	N	23-Jun-11	Missing documentation showing meets weight requirement of paved alley	4385	COLLINS AV		IN	32260012140
B0702784	Building	FIREMILS	AP	Y	28-Jun-11	Alley between Soha Beach & Fountainbleau is on a seperate permit # B1100779 belonging to the Fountainbleau. At the present, the alley has been paved for temporary access (approved by MBFD Fire Marshal)	4385	COLLINS AV		IN	32260012140
B1505305	Building	FIREMILS	CO	N	06-Jan-16	Missing flame spread documentation for fabric (retractable screen)	4385	COLLINS AV		IN	32260012140
B1505305	Building	FIREMILS	CO	N	15-Mar-16	Missing flame spread documentation for fabric (retractable awning) from manufacturer, or letter from architect of record indicating the materical meets code requirements or have it tested with results from national lab	4385	COLLINS AV		IN	32260012140
B1505305	Building	AA	AP	Y	15-Mar-16	Inspected and approved a retractable screen.	4385	COLLINS AV		IN	32260012140
BE080301	Electrical	BUILARDJ	CO	N	26-Nov-07	work not complete .need additional info about portable generator hook up	4385	COLLINS AV		IN	32260012140
BE080301	Electrical	BUILARDJ	CO	N	07-Dec-07	NEED APPROVED SET OF PRINTS FOR TEMPORARY SERVICE	4385	COLLINS AV		IN	32260012140
BE080301	Electrical	BUILARDJ	CO	N	19-Dec-07	approved set of plans not in site	4385	COLLINS AV		IN	32260012140
BE080301	Electrical	BUILARDJ	AP	Y	20-Dec-07		4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	AP	Y	15-Oct-10	AP this inspection is for close this category alking with angel.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-Jul-09	PA underground from column5 to 7.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	07-Aug-09	underground conduits for fpl feeders and l.v. slab conduits at reception area	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	21-May-08	slab not ready	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	j.a	PA	N	22-May-08	3rd floor slab.contractor was supposed to schedulle this inspection for 05/22/08 inspection did nit came in .concrete was ready to been pour so j.a was authorize by c.m to performed inspection	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	ZZ0000102179	CA	N	04-Jun-08	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CA	N	04-Jun-08	on site by contractor not ready	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	05-Jun-08	4th floor slab	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	17-Jun-08	5th floor slab	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILMONR	PA	N	30-Jun-08	6th floor t-beam ready poured. contractor warned do not pour concrete w/o insp.rm	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	builgard	PA	N	12-Jul-08	PA roughing deck 7th floor slab.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	23-Jul-08	8th floor slab	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	05-Aug-08	PA 9th floor slab.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	j.a	PA	N	18-Aug-08	10th floor slab only	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	02-Sep-08	PA 11th floor slab only.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	22-Sep-08	12th floor slab	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CA	N	06-Oct-08	BY CONTRACTOR VIA PHONE	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	10-Oct-08	13th floor slab	4385	COLLINS AV		IN	32260012140

BE081548	Electrical	BUILBELJ	PA	N	27-Oct-08	PA SLAB 14th floor.....JB	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILBELJ	PA	N	17-Nov-08	PA SLAB 15th floor.	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	10-Dec-08	16TH FLOOR SLAB ONLY	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	30-Dec-08	17th floor slab	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	30-Jun-09	PA underground for conduits from electrical ro to lelev 1 and 2.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	02-Jul-09	PA underground conduit from main electrical room to columm 13,,,dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	09-Jul-09	PA underground from eleva to ductbank west side of building.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	03-Aug-09	PA for steel bondnid and grounding electrode conductor (2) ground rod.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	07-Oct-09	PA for undergroundcafeteria area ,feeder and panels.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	23-Nov-09	PA for underground conduits for main entrance west.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	03-Dec-09	main entrance step lights	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	AP	Y	15-Oct-10	AP this inspection is for close this category alking with angel.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	06-May-08	2ND LEVEL POUR #1 ONLY	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	12-Dec-08	contractor has been advise that they need a separate permit for a mac up unit. Also need empty conduit permit for l.v and f/a	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	13-Jan-09	as per james legget is ok to do inspections on macup units with out other electrical permits provided,eventually this unit will be demo.contractor says this unit is not going to be demo,is going to stay as a room for the hotel in the future construction and this is not what jammes legget was told,contractor needs to xplain if this unit is going to be demo in the future or no he needs to clarify this matter to mr legget.j.a	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	22-Jan-09	contractor advice several times about adquiring empty conduit permits for lv and f/a	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-Jan-09	PA for roof top slab.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	06-Mar-09	PA 2nd floor slab and steel bonding for elect room on 2nd floor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	01-Apr-09	CO not ready.dg contect # Pedro-561-441-1568.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	NI	N	15-Jun-09	courtesy walk only	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-Jul-09	PA slab 2nd floor section 2.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	18-Aug-09	CO need set of app plans on site ...BMS0900996 IS ON APPLIED STATUS.DG	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	17-Sep-09	PA for 7th floor units701,702,703,704,705,706,709 and 710,...NOTE CONTRACTOR WAS ADVISED TO GET EMPTY CONDUIT FOR FUTURE F/A,BG AND LV PERMIT,NO FURTHER INSPECTIONS TO BE DONE UNTIL THIS MATTER IS RESOLVED.DG	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	05-Oct-09	PA for 6th floor WALLS ONLY, units 601,2,3,4,5,6,7,9,10.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Oct-09	PA for 2nd floor club bar ,underground.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	23-Oct-09	PA for units 1022,1122,1222,and 1322 ,walls only.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	23-Oct-09	CO On 8th floor mechanical room, DUCT WORK OVER MCC AND PANEL BOARD SHALL BE REMOVED ACCORDING NEC -110.26(F) AND 110-26( F)(1).DG	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	10-Dec-09	PA for 7 and 6th floor all units ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	10-Dec-09	CO for final rough some A/C fan coil require #10 wire.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	15-Dec-09	PA for 13th floor unit series(one unit).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILBELJ	PA	N	18-Dec-09	PA WALL rough for 7th floor kitchen.....JB	4385	COLLINS AV		IN	32260012140

BE081548	Electrical	BUILGARD	PA	N	24-Dec-09	PA for 5th floor walls and ceiling also 13 to 9th floor for units series 22 and hallway.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	11-Jan-10	PA for rough inspection MDP1,MDP2 and EM disconnect.	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Jan-10	PA for 5th floor walls only(hallway),,,6th floor ceiling and walls (hallway) except lobby,,,,,7th floor hallway ceiling and walls(except lobby). also fire pump.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Jan-10	PA for units walls only 20 and 21 6th floor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	20-Jan-10	CO conduit enter on fire pump controller shall be rated for this location(hub).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	21-Jan-10	PA for 4th floor units (hotel) walls and ceiling 1,2,3,4,5,6,9..... also back of house (walls only),,,also unit 10 walls only,,,dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	21-Jan-10	CO pending 4th floor hallway need fire stoping.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	26-Jan-10	PA for panels 5LT,6LT,7LT,3LT,2LT,NH1A,NL1A,LS ,,,ALSO for units 9 and 10 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-Jan-10	PA for 7th floor backof the house walls kitchen,also panel K7,EH7A,EL7A,ET7A,NL3A,B ANDNT3A.DG	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	01-Feb-10	PA for underground court yard conduits and 5th floor back of the house walls only.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	02-Feb-10	PA for 8th floor pool bar walls anceiling also exhoust fans next to pool (8th floor only ).also 5th floor for units 20 and 21 (walls only),dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	JB	CO	N	16-Feb-10	Contractor has not obtained the low voltage permits for the EMS/Mechanical cables and junction boxes as requested from inspector D.GARCIA.....JB	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	19-Feb-10	PA for 4th floor hallway east and south,unit 625 ceiling only,,,,unit 620,621,608 walls and ceiling also 508 walls and ceilin also 521,520 walls only.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	11-Mar-10	PA for underground conduit wine bar (ground floor) also underground conduits betwee court yard and pool.also 7th floor kitchen ceiling,2nd floor panelEHDP and wall lobby,4,5,6,7.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	17-Mar-10	PA for long bar south,lights for rooms (gen,fire pump,frezzer ,beer domstic pump),also for 4thfloor to7th floor all small lobby (walls only) and lobby elevator all from 4 to 7th ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	24-Mar-10	PA for 1st floor kitchen area north side walls only also hallway south wall,,,,5th ,,6th and 7th hallway walls and ceiling also 5th floor back of the house and 5th floor units 20 and 21 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	01-Apr-10	PA for underground conduits south cabanas,also 8th floor pool deck (LV lights north wall and recept) for final lights shall be on gfci ,also 7th floor units series 20,21.walls and ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	07-Apr-10	PA for underground conduit for south cabana,14th floor unit1422 walls and ceiling,also 8th floor pool area lights ,bathroom,chiller,lobby employee ,lobby general.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	14-Apr-10	PA for 8th floor club dinner(walls only),southside dinner, also 1st floor westside kitchen (walls only), 8th floor (roof) south side decck recept.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	29-Apr-10	PA for 2nd floor club house(wall women and men also corridor spa walls and ceiling),3rd floor SPA also 3rd floor treatment rooms.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	29-Apr-10	CO hallway 2nd floor not ready (fire protection).dg	4385	COLLINS AV		IN	32260012140

BE081548	Electrical	BUILGARD	PA	N	04-May-10	PA for 3rd floor hallway (walls only).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	13-May-10	PA for 2nd floor reception area,hallway,front elevator also,proyector room,spining room,and bathrooms.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILMARC	PA	N	14-May-10	16th floor hall failed. Not ready for inspection and contractor advised that access panels must be framed for rough. PA for the 8th floor south dining room furniture wall only.	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	19-May-10	PA for 16th floor hallway(front elev) ,alsopenthouse unit walls only,also 3rd floor celing dressing room (men and women).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	19-May-10	CO hallway front elev(3rd floor )not ready fire stoping.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	24-May-10	14th floor elevator lobby ceelings only	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-May-10	and ceiling front elev.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	03-Jun-10	PA for 2nd floor projection room(ceiling) and machanical room AHU 1,2,3 and 5 also 3rd floor hallway ceiling and treatment room 1,,2,3,4 and 5.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	04-Jun-10	PA for walking coolers (seal off) conduits,also underground north side for tiki bar and next to panels.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	07-Jun-10	PA for 3rd floor hallway ceiling treatment room.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	08-Jun-10	PA for ground floor main lobby walls ,coffe bars,women and men bathroom,2nd floor,office,treatment room,3rdalls only (shower spa) floor treatment room 4th floor for units21 and 20 walls and ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	09-Jun-10	PA for long bar ceiling (fan boxes OK)also 4th floor hallway front ela ceiling also 3rd floor treatment room #5 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	10-Jun-10	PA for main lobby ceiling and walls.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	14-Jun-10	nothing to inspect at this time as per contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILBELJ	CA	N	15-Jun-10	Cancelled by Daryl, nothing ready at this time.....JB	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	17-Jun-10	PA for 1st floor kitchen hallway ceiling,2nd floor club bar counter,bathroom 2nd floor ceiling,2nd floor mezzanine ceiling and steam rooms (women and men) walls and ceiling dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	22-Jun-10	PA for 2nd floor ceiling mezzanine,treatment room #6 and 4th floor unit 20 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	30-Jun-10	PA for fire pump room (wires OK according to plans) also fire pump,also 8th floor dinning room ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	builgard	CO	N	16-Jun-10	CO nothung to inspct.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	01-Jul-10	PA for fire pump ,pending specs from manufacture and engineer app.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	09-Jul-10	CO 1st floor hallway lobby by front elev need remove drywall (ceiling) for inspection.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	13-Jul-10	PA for 1stfloor poolside water closet walls and ceiling)except closet #1 pending fire penetration),also1st floor hallway lobby by pool walls only) also 3rd floo gym walls only ,2nd floor maini electrical room transformer kitchen andground floor trasformer beer rack .dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	13-Jul-10	CO closet #1 (watercloset) not ready fire proofing),dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	14-Jul-10	COfor 6th floor DATA ROOM ,,,pending for final all rack shall be bonding #6 wire.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	15-Jul-10	PA for mainlobby reception area ceiling ,coffe bar walls and lobby ceiling by pool front elev also ceiling water closet #1.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	16-Jul-10	PA for 1st floor coffe bar hallway ceiling ,lobby,ceiling next to pool (front elev) also3rd floor east side walls and ceiling.dg	4385	COLLINS AV		IN	32260012140



BE081548	Electrical	BUILGARD	CO	N	19-Jul-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	23-Jul-10	CO nothing to inspected,contractor was advised to secured site job due to incoming storm.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	26-Jul-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-Jul-10	PA for 1st floor ceiling,office,baging,foyer,reception,hallway front elev 1,2 and 3 also2nd floor panelEH2-A,ET-2A,also 3rd floor panel EL3A,also 8th floorpanel NRAC,NL8A and NT-8 also panels fromm 14th floor(14LT) trhu 12floor(12LT),,,NOTE PENDING NEW PANEL FOR UNIT (PH) AND OUTSIDE DECK ON ROOF.DG	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	28-Jul-10	PA for underground conduits for LV and power for tiki bar also ceiling for 3rd floor ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	29-Jul-10	PA for 1st floor walls long bar also underground cables for LV rated for wet location.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	30-Jul-10	PA for underground conduit NE steps lights	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	02-Aug-10	PA for panels(kitchen)K.K!and K2.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	04-Aug-10	CO moter for awni not ready need disconnect in sight for motors.(for service).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	05-Aug-10	CA cancell by contr.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	06-Aug-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	09-Aug-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	NI	N	10-Aug-10	NI courtesy inspection.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	11-Aug-10	need to removed all temp wires,install bonding bushings in mechanical rooms disconnects,cover all open j-boxes,support boxes in ceelings	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	12-Aug-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	13-Aug-10	CO disconnect for steam room shall have 3'clearmce.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	16-Aug-10	PA for kitchen ceiling and disconnect for dishwasher.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	17-Aug-10	CO 4th floor electrical room not ready,also 5,6,7 not ready for LV (fire stoping) conduit.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	18-Aug-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	19-Aug-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Aug-10	PA For 2nd floor mechanical room discnn,also1st floor domestic water room.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	23-Aug-10	need bonding bushings on 277v disconnects,need double lug for grounds and no self tappers for grounds lugs	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	24-Aug-10	3rd floom steam room generators	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	25-Aug-10	7th floor kitchen pending: panel schedulles,cover open boxes in ceelings,support box by cooler,gfci at sink,secure lights	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	26-Aug-10	cancelled on site by contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	27-Aug-10	on site by contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	30-Aug-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	14-Sep-10	CO missing bonding for all chandelier(units).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	15-Sep-10	NI	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	16-Sep-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	17-Sep-10	CO not ready ,need open lights(front cannopy).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	20-Sep-10	CA ,,NI.dg	4385	COLLINS AV		IN	32260012140

BE081548	Electrical	BUILARDJ	NI	N	21-Sep-10	go over logs with contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	AP	Y	15-Oct-10	AP this inspection is for close this category walking with angel.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	30-Jun-10	CO contractor must contact engineer about main breaker for fire pump control(engineer ask for 1000 amps) contractor install 250 amps,must revised plans for final.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	01-Jul-10	CO pending especs from manufacture for main breake fire pump.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	02-Jul-10	PA for fire pump Ok for test, specs Ok from engineer.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	09-Jul-10	PA for chef panel(contractor was advised to connect this panel to fire shutdown hud),also 2nd floor hallway(ceiling)except east side also panelB.dg,and underground conduit for sing.front building.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	13-Jul-10	PA for kitchen rough .dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	14-Jul-10	PA for 6th floor DATA ROOM ,,,,pending for final all rack shall be bonding #6 wire.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	15-Jul-10	PA for mainlobby reception area ceiling ,coffe bar walls and lobby ceiling by pool front elev also ceiling water closet #1.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	16-Jul-10	PA for 1st floor coffe bar hallway ceiling ,lobby,ceiling next to pool (front elev) also3rd floor east side walls and ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Jul-10	PA for 2nd floor eastside hallway ceiling and walls.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	21-Jul-10	cancelled on site by contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	22-Jul-10	PA for 1st floor ceiling coffe bar and 2nd floor back of the house,also for final 14th thru 9th floor all units series 22,20 also 6th floor all units 20,21 and 5th floor all units (excepts chandelier need check bonding) also except all hallways.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	23-Jul-10	CO nothing to inspected,contractor was advised to secured site job due to incoming storm.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-Jul-10	PA for 1st floor ceiling,office,baging,foyer,reception,hallway front elev 1,2 and 3 also2nd floor panelEH2-A,ET-2A,also 3rd floor panel EL3A,also 8th floorpanel NRAC,NL8A and NT-8 also panels fromm 14th floor(14LT) thru 12floor(12LT),,,,NOTE PENDING NEW PANEL FOR UNIT (PH) AND OUTSIDE DECK ON ROOF.DG	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	28-Jul-10	PA for underground conduits for LV and power for tiki bar also ceiling for 3rd floor ceiling.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	29-Jul-10	PA for 1st floor walls long bar also underground cables for LV rated for wet location.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	30-Jul-10	PA for underground conduit NE steps lights,and panels K,K1.and K3.dg..	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	02-Aug-10	PA for panels(kitchen)K.K!and K2.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	04-Aug-10	PA for underground conduit front building for lighting,dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	05-Aug-10	PA for motors and disconnect awni outside patio.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	06-Aug-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	09-Aug-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	NI	N	10-Aug-10	NI courtesy inspection.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	11-Aug-10	need to removed all temp wires,install bonding bushings in mechanical rooms disconnects,cover all open j-boxes,support boxes in ceelings	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	12-Aug-10	CA cancel by contractor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	13-Aug-10	CO disconnect for steam room shall have 3'clearmce.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	16-Aug-10	PA for kitchen ceiling and disconnect for dishwasher.dg	4385	COLLINS AV		IN	32260012140

BE081548	Electrical	BUILGARD	CO	N	17-Aug-10	CO 4th floor electrical room not ready,also 5,6,7 not ready for LV (fire stoping) conduit.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	18-Aug-10	CA	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	19-Aug-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Aug-10	PA For 2nd floor mechanical room discnn,also1st floor domestic water room.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	23-Aug-10	need bonding bushings on 277v disconnects,need double lug for grounds and no self tappers for grounds lugs	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	24-Aug-10	3rd floom steam room generators	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	25-Aug-10	7th floor kitchen pending: panel schedulles,cover open boxes in ceelings,support box by cooler,gfci at sink,secure lights	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	26-Aug-10	cancelled on site by contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	27-Aug-10	on site by contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	30-Aug-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	14-Sep-10	CO missing bonding for all chandelier(units).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	15-Sep-10	CO As per chief electrical Candelario Martinez is OK to do the rough inspection under electrical permit for this generator(they need BG permit for this proyect),ATS don't match with plans (ask for 400 apms) ,also generator shall be UL listed(2200),contractor was advise to get manufactor specification for this generator.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	16-Sep-10	PA for rough inspection (generator) this is for letter from cummins company referent to UL listingUL2200,THATDFEG -979049 INORDER NUMBER 7024792 IS UL 2200 LISTING FOR THIS EQUIPMENT,also enginner already sumit new plans for ATS 260 amps.,but also there is not BG permt yet.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	NI	N	17-Sep-10	NI.	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	20-Sep-10	CO lights for life safety next to pool shall be on GFCl.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	NI	N	21-Sep-10	go over logs with contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	AP	Y	15-Oct-10	AP this inspection is for close this category alking with angel.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	05-Aug-08	PA steel bonding and ground rods.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	03-Feb-09	steel bonding for spa at 16th floor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	17-Feb-10	CO wrong call.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Aug-10	PA For 2nd floor mechanical room discnn,also1st floor domestic water room.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	14-Sep-10	CO missing bonding for all chandelier(units).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	15-Sep-10	NI	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	AP	Y	15-Oct-10	AP this inspection is for close this category alking with angel.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	ZZ0000102179	CA	N	07-Jun-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	08-Jun-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	09-Jun-10	PA for 7th floor all units,except 20 and 21.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	09-Jun-10	CO units 20 and 21 not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	10-Jun-10	PA for 13th floor unit 22.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	14-Jun-10	nothing to inspect at this time as per contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILBELJ	CA	N	15-Jun-10	Cancelled by Daryl, nothing ready at this time.....JB	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	22-Jun-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140

BE081548	Electrical	BUILGARD	PA	N	23-Jul-10	PA for 4th floor all units also hotel,,except chandelier and hallways.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	26-Jul-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-Jul-10	PA 2ndfloor panelEH2-A,ET-2A,also 3rd floor panel EL3A,also 8th floorpanel NRAC,NL8A and NT-8 also panels fromm 14th floor(14LT) thru 12floor(12LT),,,NOTE PENDING NEW PANEL FOR UNIT (PH) AND OUTSIDE DECK ON ROOF.DG	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	28-Jul-10	CO wrong call.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	29-Jul-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	30-Jul-10	C A cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	02-Aug-10	PA for 9th floor thru 14th hallways also 7th floor tower and hotel hallway and 6th hotel hallway .dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	04-Aug-10	PA for stair well 1and 2,also 4th floor back of the house and bath,5th floor backof the house and hallway ,5th floor tower hallway,and 7th floor kitchen.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	05-Aug-10	PA for stair well #1 hotel.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	06-Aug-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	09-Aug-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	NI	N	10-Aug-10	NI courtesy inspection.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	11-Aug-10	need to removed all temp wires,install bonding bushings in mechanical rooms disconnects,cover all open j-boxes,support boxes in ceelings	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	12-Aug-10	CA cancell.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	13-Aug-10	CO disconnect for steam room shall have 3'clearmce.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	16-Aug-10	PA for kitchen ceiling and disconnect for dishwasher.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	17-Aug-10	PA for electrical room 5,6 and 7.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	18-Aug-10		4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	19-Aug-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Aug-10	PA For 2nd floor mechanical room discnn,also1st floor domestic water room.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	23-Aug-10	need bonding bushings on 277v disconnects,need double lug for grounds and no self tappers for grounds lugs	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	PA	N	24-Aug-10	3rd floom steam room generators	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	25-Aug-10	7th floor kitchen pending: panel schedulles,cover open boxes in ceelings,support box by cooler,gfci at sink,secure lights	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	26-Aug-10	cancelled on site by contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	CO	N	27-Aug-10	on site by contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	30-Aug-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
B0706017	Building	builcare	PA	N	15-Aug-08	EC-Courtesy inspection for temporary fence.This inspection was requested on 08/14/08.	4385	COLLINS AV		IN	32260012140
B0706017	Building	RP	AP	Y	20-Aug-08		4385	COLLINS AV		IN	32260012140
B1500367	Building	BUILALVI	CO	N	30-Nov-15	ia no permit on site	4385	COLLINS AV		IN	32260012140
B1500367	Building	BUILALVI	AP	Y	22-Feb-16	ia	4385	COLLINS AV		IN	32260012140
B1500367	Building	FIREMILS	CO	N	22-Feb-16	Long Bar restoration & fence at interior dining areas need to be fire retardant. Provide letter from architect of record indicating the fire rating of the restoration & fencing within the dining areas along with fire retardant documentation for approval	4385	COLLINS AV		IN	32260012140

B1501085	Building	BUILALVI	PA	N	25-Nov-15	ia long bar o.k. but need special inspector's approval for structural connections and pool gates need opening devise at 54"	4385	COLLINS AV		IN	32260012140
B1501085	Building	BUILALVI	CO	N	22-Feb-16	ia need engineer's letter addressing all structural connections	4385	COLLINS AV		IN	32260012140
B1501085	Building	firebacj	RO	N	25-Nov-15	roll-over	4385	COLLINS AV		IN	32260012140
B1501085	Building	FIREMILS	CO	N	22-Feb-16	Courtyard & Long Bar Trusses & Pergola at interior dining areas need to be fire retardant. Provide letter from architect of record indicating the fire rating of the wood trusses & pergola along with fire retardant documentation for approval	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	05-Oct-09	PA for 6th floor WALLS ONLY, units 601,2,3,4,5,6,7,9,10.,also 7th floor 701,2,3,4,5,6,9,10 walls only.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	23-Oct-09	PA for units 1022,1122,1222,and 1322 ,walls only.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	16-Dec-09	PA for 6,7th floor a(all units and 13th floor unit and hallway13th floor.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILBELJ	PA	N	18-Dec-09	PA WALL rough for 7th floor kitchen.....JB	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	23-Dec-09	PA for 13th ,12,11,10,9 floor units and hallway(series 22),also6,7 ceiling all units and 5 walls all units.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	20-Jan-10	floor hallway ceiling and walls(except lobby). also fire pump,and units 20 and 21 6th floor walls only.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	21-Jan-10	PA for 4th floor units (hotel) walls and ceiling 1,2,3,4,5,6,9..... also back of house (walls only),,,,also unit 10 walls only,,,dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	02-Feb-10	PA for back of the house (5th floor),,and 8th floor pool bar.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	JB	CO	N	16-Feb-10	Contractor has not obtained the low voltage permits for the EMS/Mechanical cables and junction boxes as requested from inspector D.GARCIA.....JB	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	19-Feb-10	PA for 4th floor hallway east and south,unit 625 ceiling only,,,,unit 620,621,608 walls and ceiling also 508 walls and ceilin also 521,520 walls only.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	11-Mar-10	yard and pool.also 7th floor kitchen ceiling,2nd floor panelEHDP and wall lobby,4,5,6,7.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	17-Mar-10	PA for long bar south,lights for rooms (gen,fire pump,frezzer ,beer domstic pump),also for 4thfloor to7th floor all small lobby (walls only) and lobby elevator all from 4 to 7th ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	24-Mar-10	PA for 1st floor kitchen area north side walls only also hallway south wall,,,,5th ,6th and 7th hallway walls and ceiling also 5th floor back of the house and 5th floor units 20 and 21 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	01-Apr-10	PA for underground conduits south cabanas,also 8th floor pool deck (LV lights north wall and recept) for final lights shall be on gfci ,also 7th floor units series 20,21.walls and ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	07-Apr-10	PA for underground conduit for south cabana,14th floor unit1422 walls and ceiling,also 8th floor pool area lights ,bathroom,chiller,lobby employee ,lobby general.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	14-Apr-10	PA for 8th floor club dinner(walls only),southside dinner, also 1st floor westside kitchen (walls only), 8th floor (roof) south side decck recept.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	29-Apr-10	PA for 2nd floor club house(wall women and men also corridor spa walls and ceiling),3rd floor SPA also 3rd floor treatment rooms.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	04-May-10	PA for 3rd floor hallway (walls only).dg	4385	COLLINS AV		IN	32260012140

BE092882	Electrical	BUILGARD	PA	N	13-May-10	PA for 2nd floor reception area,hallway,front elevator also,projector room,spining room,and bathrooms.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILMARC	PA	N	14-May-10	16th floor hall failed. Not ready for inspection and contractor advised that access panels must be framed for rough. PA for the 8th floor south dining room furniture wall only.	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	19-May-10	PA for 16th floor hallway(front elev) ,alsopenthouse unit walls only,also 3rd floor celing dressing room (men and women).dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILARDJ	PA	N	24-May-10	14th floor elevator lobby ceelings only	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	27-May-10	PA for underground conduit for TIKI BAR,also ground rod for stand,also15th floor ceiling and ceiling front elev.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	03-Jun-10	PA for 2nd floor projection room(ceiling) and machanical room AHU 1,2,3 and 5 also 3rd floor hallway ceiling and treatment room 1,,2,3,4 and 5.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	07-Jun-10	PA for 3rd floor hallway ceiling treatment room.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	08-Jun-10	PA for ground floor main lobby walls ,coffe bars,women and men bathroom,2nd floor,office,treatment room,3rdalls only (shower spa) floor treatment room 4th floor for units21 and 20 walls and ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	09-Jun-10	PA for long bar ceiling (fan boxes OK)also 4th floor hallway front ela ceiling also 3rd floor treatment room #5 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	10-Jun-10	PA for main lobby ceiling and walls.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILARDJ	CO	N	14-Jun-10	nothing to inspect at this time as per contractor	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILBELJ	CA	N	15-Jun-10	Cancelled by Daryl, nothing ready at this time.....JB	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CA	N	16-Jun-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	17-Jun-10	PA for 1st floor kitchen hallway ceiling,2nd floor club bar counter,bathroom 2nd floor ceiling,2nd floor mezzanine ceiling and steam rooms (women and men) walls and ceiling dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	22-Jun-10	PA for 2nd floor ceiling mezzanine,treatment room #6 and 4th floor unit 20 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	20-Jul-10	PA for 2nd floor eastside hallway ceiling and walls.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILARDJ	CO	N	21-Jul-10	cancelled on site by contractor	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	22-Jul-10	PA for 1st floor ceiling coffe bar and 2nd floor back of the house,also for final 14th thru 9th floor all units series 22,20 also 6th floor all units 20,21 and 5th floor all units (excepts chandelier need check bonding) also except all hallways.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CO	N	23-Jul-10	CO nothing to inspected,contractor was advised to secured site job due to incoming storm.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CO	N	26-Jul-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CO	N	14-Sep-10	CO missing bonding for all chandelier(units).dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CA	N	15-Sep-10	NI	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CA	N	16-Sep-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	NI	N	17-Sep-10	NI.	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CA	N	20-Sep-10		4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILARDJ	NI	N	21-Sep-10	go over logs with contractor	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CO	N	26-Jul-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CO	N	14-Sep-10	CO missing bonding for all chandelier(units).dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CA	N	15-Sep-10	NI	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CA	N	16-Sep-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140

BE092882	Electrical	BUILGARD	CO	N	17-Sep-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	CA	N	20-Sep-10		4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILARDJ	NI	N	21-Sep-10	go over logs with contractor	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	22-Sep-10	PA for 12th floor unit 47(gfci OK allways on).dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	23-Sep-10	PA for floors15th to 9th (gfci ok),also from 7th to4th all units ,,Except for unit 403,503,603 need j/b for splices....also Pending 520,,506,420,406,620,606,720,706 fot head board,dg also pending PH unit(outside).dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	24-Sep-10	PA for lights on pool deck(are on gfci).dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	PA	N	27-Sep-10	PA for 2nd floor screening room,wine bar,also head board units and pancake boxes units.dgNote still pending outside lighting(pool area are temporary also panels on 2nd floor and UL for chandeliers.dg	4385	COLLINS AV		IN	32260012140
BE092882	Electrical	BUILGARD	AP	Y	28-Sep-10		4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	05-Oct-09	PA for 6th floor WALLS ONLY, units 601,2,3,4,5,6,7,9,10.,also 7th floor 701,2,3,4,5,6,9,10 walls only.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	23-Oct-09	PA for units 1022,1122,1222,and 1322 ,walls only.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILBELJ	CO	N	17-Dec-09	Must call in under the Fire Alarm permit. This permit does not include any wiring.....JB	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILBELJ	PA	N	18-Dec-09	PA WALL rough for 7th floor kitchen.....JB	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	23-Dec-09	PA for 13th ,12,11,10,9 floor units and hallway(series 22),also6,7 ceiling all units and 5 walls all units.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	20-Jan-10	floor hallway ceiling and walls(except lobby). also fire pump. and units 20 and 21 6th floor.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	21-Jan-10	PA for 4th floor units (hotel) walls and ceiling 1,2,3,4,5,6,9..... also back of house (walls only),,,also unit 10 walls only,,,dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	02-Feb-10	PA for back of the house (5th floor),,and 8th floor pool bar.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	JB	CO	N	16-Feb-10	Contractor has not obtained the low voltage permits for the EMS/Mechanical cables and junction boxes as requested from inspector D.GARCIA.....JB	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	19-Feb-10	PA for 4th floor hallway east and south,unit 625 ceiling only,,,,unit 620,621,608 walls and ceiling also 508 walls and ceilin also 521,520 walls only.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	11-Mar-10	yard and pool.also 7th floor kitchen ceiling,2nd floor panelEHDP and wall lobby,4,5,6,7.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	17-Mar-10	PA for long bar south,lights for rooms (gen,fire pump,frezzer ,beer domstic pump),also for 4thfloor to7th floor all small lobby (walls only) and lobby elevator all from 4 to 7th ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	24-Mar-10	PA for 1st floor kitchen area north side walls only also hallway south wall,,,,5th ,6th and 7th hallway walls and ceiling also 5th floor back of the house and 5th floor units 20 and 21 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	01-Apr-10	PA for underground conduits south cabanas,also 8th floor pool deck (LV lights north wall and recept) for final lights shall be on gfci ,also 7th floor units series 20,21.walls and ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	07-Apr-10	PA for underground conduit for south cabana,14th floor unit1422 walls and ceiling,also 8th floor pool area lights ,bathroom,chiller,lobby employee ,lobby general.dg	4385	COLLINS AV		IN	32260012140

BE092930	Electrical	BUILGARD	PA	N	14-Apr-10	PA for 8th floor club dinner(walls only),southside dinner, also 1st floor westside kitchen (walls only), 8th floor (roof) south side decck recept.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	29-Apr-10	PA for 2nd floor club house(wall women and men also corridor spa walls and ceiling),3rd floor SPA also 3rd floor treatment rooms.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	04-May-10	PA for 3rd floor hallway (walls only).dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	13-May-10	PA for 2nd floor reception area,hallway,front elevator also,projector room,spining room,and bathrooms.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILMARC	PA	N	14-May-10	16th floor hall failed. Not ready for inspection and contractor advised that access panels must be framed for rough. PA for the 8th floor south dining room furniture wall only.	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	19-May-10	PA for 16th floor hallway(front elev) ,alsopenthouse unit walls only,also 3rd floor celing dressing room (men and women).dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILARDJ	PA	N	24-May-10	14th floor elevator lobby ceelings only	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	27-May-10	and ceiling front elev.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	03-Jun-10	PA for 2nd floor projection room(ceiling) and machanical room AHU 1,2,3 and 5 also 3rd floor hallway ceiling and treatment room 1,,2,3,4 and 5.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	07-Jun-10	PA for 3rd floor hallway ceiling treatment room.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	08-Jun-10	PA for ground floor main lobby walls ,coffe bars,women and men bathroom,2nd floor,office,treatment room,3rdalls only (shower spa) floor treatment room 4th floor for units21 and 20 walls and ceiling.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	09-Jun-10	PA for long bar ceiling (fan boxes OK)also 4th floor hallway front ela ceiling also 3rd floor treatment room #5 ceiling.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	10-Jun-10	PA for main lobby ceiling and walls.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILARDJ	CO	N	14-Jun-10	nothing to inspect at this time as per contractor	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	16-Jun-10	PA for main lobby and hallway.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	17-Jun-10	PA for 1st floor kitchen hallway ceiling,2nd floor club bar counter,bathroom 2nd floor ceiling,2nd floor mezzanine ceiling and steam rooms (women and men) walls and ceiling dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	22-Jun-10	PA for 2nd floor ceiling mezzanine,treatment room #6 and 4th floor unit 20 ceiling.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	30-Jun-10	PA for 8th floor dinning room ceiling.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	01-Jul-10	CO pending specs for main breaker for fire pump.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	02-Jul-10	PA for under ground conduit (ramp),8yh floor ceiling dinning room and bathroom also8th floor transsformer NL8A.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	09-Jul-10	PA for chef panel(contractor was advised to connect this panel to fire shutdown hud),also 2nd floor hallway(ceiling)except east side also panelB.dg,and underground conduit for sing.front building.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	13-Jul-10	PA for 1stfloor poolside water closet walls and ceiling)except closet #1 pending fire penetration),also1st floor hallway lobby by pool walls only) also 3rd floo gym walls only ,2nd floor maini electrical room transformer kitchen andground floor trasformer beer rack .dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	14-Jul-10	PA for 6th floor DATA ROOM ,,,,pending for final all rack shall be bonding #6 wire.dg	4385	COLLINS AV	IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	15-Jul-10	PA for mainlobby reception area ceiling ,coffe bar walls and lobby ceiling by pool front elev also ceiling water closet #1.dg	4385	COLLINS AV	IN	32260012140



BE092930	Electrical	BUILGARD	PA	N	16-Jul-10	PA for 1st floor coffe bar hallway ceiling ,lobby,ceiling next to pool (front elev) also3rd floor east side walls and ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	19-Jul-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	20-Jul-10	PA for 2nd floor eastside hallway ceiling and walls.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILARDJ	CO	N	21-Jul-10	cancelled on site by contractor	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	22-Jul-10	PA for 1st floor ceiling coffe bar and 2nd floor back of the house,also for final 14th thru 9th floor all units series 22,20 also 6th floor all units 20,21 and 5th floor all units (excepts chandelier need check bonding) also except all hallways.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	23-Jul-10	CO nothing to inspected,contractor was advised to secured site job due to incoming storm.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	26-Jul-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	27-Jul-10	PA for 1st floor ceiling,office,baging,foyer,reception,hallway front elev 1,2 and 3 also2nd floor panelEH2-A,ET-2A,also 3rd floor panel EL3A,also 8th floorpanel NRAC,NL8A and NT-8 also panels fromm 14th floor(14LT) trhu 12floor(12LT),,,NOTE PENDING NEW PANEL FOR UNIT (PH) AND OUTSIDE DECK ON ROOF.DG	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	01-Sep-10	CO missing goofring (main lobby lights fixtures).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	02-Sep-10	PA for lights fixtures main lobby,reception area and hallway by kitchen...pending art frame(lights).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	14-Sep-10	CO missing bonding for all chandelier(units).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	15-Sep-10	NI	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	16-Sep-10		4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	17-Sep-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	20-Sep-10	PA for front landscamping light and lights under canopy entrance.dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILARDJ	NI	N	21-Sep-10	go over logs with contractor	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	j.a	PA	N	22-Sep-10	INSPECTION DONE IN OT: 15,14,13 floor - pending ul listing for chandeliers only. 12,11,10 floor -pending ul listing and removed dimmer from gfci outlets 9 floor-ul listings and replace bad gfci 7 floor-units 43- pending ul listings unit 42-ul listings,bad gfci,outlets behind head boards,extension rings need to be flush with head boards,no goof rings unit 41-pending gfci outles at bathroom and ul listings unit 40-pending ul listing unit 39-pending outlets behind head boards,extension rings need to be flush with head boards,no goof rings,ul listings units 38,37,36 and 34 pending ul listings unit 35-pending gfci and ul listigs.	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	22-Sep-10	PA for 12th floor unit 47(gfci OK allways on).dg	4385	COLLINS AV		IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	23-Sep-10	PA for floors15th to 9th (gfci ok),also from 7th to4th all units ,,Except for unist 403,503,603 need j/b for splices....also Pending 520,,506,420,406,620,606,720,706 fot head board,dg also pending PH unit(outside).dg	4385	COLLINS AV		IN	32260012140

BE081548	Electrical	builgard	PA	N	23-Sep-10	PA for 1st 2nd and 3ed floor ,also pool area and back landscaping AND 15 TH FLOOR UNIT(dg,NOTE LIGHTS AROUND THE POOL AREA ARE TEMPORARY ,THEY NEED CALL FOR INSPECTION WHEN THEY INSTALLED THE LIGHTS FIXTURES ACCORDING TO BLUE PRINT (ALL THIS LIGHTS FIXTURES WERE INSTALLE FOR THIS SPECIAL EVENT.DG	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	24-Sep-10	PA for lights on pool deck(are on gfci).dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	27-Sep-10	PA for 2nd floor screening room,wine bar,also head board units and pancake boxes units.dgNote still pending outside lighting(pool area are temporary also panels on 2nd floor and UL for chandeliers.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	28-Sep-10	PA pending for final 8th floor exterior lights and 1stfloor by pool area.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	builgard	PA	N	28-Sep-10	PA for underground cables for malibu lights,before final contractor need call for inspection when the permanent lights are installed ,but the temporary light request for Fire Marshall for egress shall be stay until he approved the new lights(don't remove temporary lights before final).dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	29-Sep-10	CA cancell by contractor .dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	ZZ0000102179	CA	N	29-Dec-10	IVRS - RI canceled	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	24-Feb-11	CO need new set of app plans for lights around pool(this was the same comments for light safety).all wires UF shall be 18" deep also need reflect all light in blue print and all lights shall be on GFCL.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	16-Mar-11	CO wrong call.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	builgard	CO	N	27-Apr-11	CO receipt in bed(patio setby pool 6th floor shall be bell box bubble cover and protected by gfci also still pending inspection all lights by pool 1st floor(need full inspection ubderground,rouhg.also need revised plans.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	builgard	CO	N	02-May-11	CO generator Ok ,must of exterior and some interior exits light don't work.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	ZZ0000102179	CA	N	12-Jul-11	IVRS - RI canceled	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	CA	N	13-Jul-11	CA cancell by contractor.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	14-Jul-11	PA for north side of pool area(lightind and back side.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	14-Jul-11	CO south side of pool deck cable must comply wit NEC..dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	CO	N	15-Jul-11	CO nt ready.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	PA	N	18-Jul-11	PA for light and conduit (pool area also bubble covers for recpt 8th floor) ,,,,NOTE PENDING FOR FINAL INSPECTION (LIGHTS INPATIO RESTAURAT NEED PERMIT AND APP PLAN.DG	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	BUILGARD	INFO	N	24-Aug-11	INF about pending comment for lighting in restaurant,,,now is under new permit BE112742 and new plan for this work.dg	4385	COLLINS AV	IN	32260012140
BE081548	Electrical	builgarc	AP	Y	01-Sep-11	AP Per candelario Martinez this permit can be closed new permit BE112742 is for new lights in restaurant.dg	4385	COLLINS AV	IN	32260012140
BEL41298	0	NQ	CO	N	06-Dec-93	ADDTL COMMS - COMPLIED RJ	4385	COLLINS AV	IN	32260012140
BEL41298	0	NQ	AP	Y	06-Dec-93	COMPLIED	4385	COLLINS AV	IN	32260012140
BL092654	0	rj	AP	Y	23-Jun-11	INSTALL A TRACTION ELEVATOR - PASSED	4385	COLLINS AV	IN	32260012140
BL092654	0	FCS-398-A1	PA	N	27-Mar-13	SEE IMAGES	4385	COLLINS AV	IN	32260012140
BL092654	0	SB-563-A1	PA	N	28-Jan-14	SEE IMAGES	4385	COLLINS AV	IN	32260012140
BL092654	0	JDG-521	AP	Y	07-Aug-14	MB-2654 COMPLIANCE 8-5-2014 BY A-1	4385	COLLINS AV	IN	32260012140
BL092654	0	SB 563 A1	AP	Y	05-Aug-14		4385	COLLINS AV	IN	32260012140
BL092654	0	FK 483	AP	Y	17-Jun-15	MB2654 PASSED	4385	COLLINS AV	IN	32260012140

BL092654	0	FCS-398-A1	PA	N	13-Aug-12	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL092654	0	WR-531-A1	AP	Y	27-Jun-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL092654	0	WR-531-A1	AP	Y	13-Aug-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL092654	0	WR 531 A1	AP	Y	14-May-14	IMAGES	4385	COLLINS AV		IN	32260012140
BL092654	0	JDG-521	AP	Y	16-Sep-14	MB-2654 GENERATOR TEST PASSED 8-5-14	4385	COLLINS AV		IN	32260012140
BL092654	0	SB 0563-A-1	AP	Y	05-Aug-14	SEE IMAGE	4385	COLLINS AV		IN	32260012140
BL092654	0	FK 483	AP	Y	17-Jun-15	MB-2654 PASSED	4385	COLLINS AV		IN	32260012140
BL102679	0	rj	AP	Y	23-Jun-11	Install a traction elevator - passed	4385	COLLINS AV		IN	32260012140
BL102679	0	FCS-398-A1	PA	N	27-Mar-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102679	0	SB-563-A1	PA	N	28-Jan-14	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102679	0	JDG-521	AP	Y	07-Aug-14	MB-2679 COMPLIANCE 8-5-2014 BY A-1	4385	COLLINS AV		IN	32260012140
BL102679	0	SB 563 A1	AP	Y	05-Aug-14		4385	COLLINS AV		IN	32260012140
BL102679	0	FK 483	AP	Y	17-Jun-15	MB2679 PASSED	4385	COLLINS AV		IN	32260012140
BL102679	0	FCS-398-A1	PA	N	13-Aug-12	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102679	0	WR-531-A1	AP	Y	27-Jun-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102679	0	WR-531-A1	AP	Y	13-Aug-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102679	0	WR 531 A1	CO	N	14-May-14	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102679	0	JDG-521	AP	Y	16-Sep-14	MB-2679 GENERATOR TEST PASSED 8-5-14	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	03-May-99	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	CO	N	03-May-99	**** NOT READY	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	PA	N	16-Jun-99	SPRAY INSULATION OF STEEL BEAMS	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	CO	N	03-May-99	ADDTL COMMS - **** NOT READY LJ	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	AP	Y	21-Jul-99		4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	AP	Y	09-Aug-99		4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	02-Jan-98	ADDTL COMMS - **** 5TH & 6TH FLOORS UNITS	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	20-Jan-98	ADDTL COMMS - **** 3FL INT UNITS WALLS ONLY	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	29-Mar-99	ADDTL COMMS - **** SCREWS ON NW CORNER,1ST.F	4385	COLLINS AV		IN	32260012140
B9703176	Building		CO	N	24-May-99	ADDTL COMMS - **** COMPUTER RM/AC CLSET/KITC	4385	COLLINS AV		IN	32260012140
B9703176	Building	BUILD	RI	N	17-Dec-97	**** 7TH FL. SCREWS	4385	COLLINS AV		IN	32260012140
B9703176	Building	DL	PA	N	17-Dec-97	**** 7TH FL.ONLY	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	02-Jan-98	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	DL	PA	N	02-Jan-98	**** 5TH & 6TH FLOORS UN	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	20-Jan-98	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	PA	N	20-Jan-98	**** 3FL INT UNITS WALLS	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	29-Mar-99	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	LAM	PA	N	29-Mar-99	**** SCREWS ON NW CORNER	4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	11-May-99	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	CA	N	11-May-99		4385	COLLINS AV		IN	32260012140
B9703176	Building		RI	N	24-May-99	RIIVR CGC048539 C	4385	COLLINS AV		IN	32260012140
B9703176	Building	ARV	PA	N	24-May-99	**** COMPUTER RM/AC CLSE	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	PA	N	10-Jun-99	6 AND 7TH FLOORS, 4 FIREPROOF SHAfts	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	PA	N	15-Jun-99	NEED CLARAFICATION ON FIRESTOPPING THESE OPENINGS THU FLOORS	4385	COLLINS AV		IN	32260012140
B9703176	Building	ZZ0000109924	CA	N	25-Jun-99	IVRS - Ri canceled	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	AP	Y	09-Jun-00	INSPECTED 5/7/99, FINAL WINDOWS,DOORS 6/9/00	4385	COLLINS AV		IN	32260012140
B9703176	Building	BUILD	CO	N	07-Apr-99	ADDTL COMMS - **** STRUCTURAL REPAIR LJ	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	CO	N	08-Apr-99	ADDTL COMMS - **** NEED ENG APPROVAL LJ	4385	COLLINS AV		IN	32260012140

B9703176	Building	BLDG	CO	N	06-May-99	ADDTL COMMS - **** INSP. FOR FRAMING-KITCHEN **** &COMPUTER ROOM-KITCHEN **** COULMNS 1&2 FL FOR WINDOW	4385	COLLINS AV	IN	32260012140
B9703176	Building	BUILD	RI	N	07-Apr-99	**** STRUCTURAL REPAIR	4385	COLLINS AV	IN	32260012140
B9703176	Building	LJ	CO	N	08-Apr-99	**** NEED ENG APPROVAL	4385	COLLINS AV	IN	32260012140
B9703176	Building	BLDG	RI	N	06-May-99	**** INSP. FOR FRAMING-K	4385	COLLINS AV	IN	32260012140
B9703176	Building	BLDG	RI	N	06-May-99	**** &COMPUTER ROOM-KITC	4385	COLLINS AV	IN	32260012140
B9703176	Building	BLDG	RI	N	06-May-99	**** INSTALLATION-	4385	COLLINS AV	IN	32260012140
B9703176	Building	LJ	CO	N	07-May-99	ADDTL COMMS - **** LJ	4385	COLLINS AV	IN	32260012140
B9703176	Building	BLDG	RI	N	06-May-99	**** COULMNS 1&2 FL FOR	4385	COLLINS AV	IN	32260012140
B9703176	Building	BLDG	RI	N	06-May-99	**** AND DOOR OPENNING.	4385	COLLINS AV	IN	32260012140
B9703176	Building	LJ	PA	N	07-May-99	****	4385	COLLINS AV	IN	32260012140
B9703176	Building	jdo	CO	N	21-Jan-00	Acc. ramp: provide 72" long level landing (bottom of ramp); 1 1/2" clear space between handrail & wall. Provide slip resistant test for terrazo floors. Final elevator approval Bar area: provide at least 2 acc. tables. Provide knee clearance for water fountain Administration area (acc. unisex bathroom) : offset w/c; relocate toilet disp. Provide vertical accessibility for north side outdoor terrace. Lobby area acc. bathroom: lavatory pipe insulation; offset w/c ; relocate toilet paper disp.; relocate acc. stall door not to interfere with lavatory clear space. Directional signage for entrance to buffet area. Provide hi-low water fountain for pool area. Acc. bathroom pool area: lavatory pipe insulation; relocate shower controls to longest side of shower . Acc. ramp pool area: slope 1:12 with handrails at both sides; level landing	4385	COLLINS AV	IN	32260012140
B9703176	Building	JDO	CO	N	26-Jan-00	IN ADDITION TO COMMENTS ON 01/21/00 CONTRACTOR SHALL PROVIDE: Lever type hardware for balcony doors. 10 notification devices. Accessible bathroom (2nd floor): offset w/c; w/c flush control wide side of bathroom. Units 204, 206, 317, 417, 517, 617, 717 : lavatory pipe insulation; offset w/c ; w/c flush control; raise lavatory; knee clearance for desk. Contractor shall open wall to check backing grab bars units 204 & 206. Bathroom door for all units shall provide 32" clear opening or provide letter from architect stating technically infeasibility	4385	COLLINS AV	IN	32260012140
B9703176	Building	jdo	PA	N	08-Feb-00	partial for TCC pending to acc. ramp (pool area)	4385	COLLINS AV	IN	32260012140
B9703176	Building	jdo	CO	N	23-Feb-00	provide 18" min. handrail extension for ramp to the beach	4385	COLLINS AV	IN	32260012140
B9703176	Building	SPEC/HS	CO	N	13-May-99	ADDTL COMMS - **** LYUBKIN FOR DEMO,REINF., **** NEW FTNG,COL. AND BEAM	4385	COLLINS AV	IN	32260012140
B9703176	Building	SPEC/HS	PA	N	13-May-99	**** LYUBKIN FOR DEMO,RE	4385	COLLINS AV	IN	32260012140
B9703176	Building	SPEC/HS	PA	N	13-May-99	**** NEW FTNG,COL. AND B	4385	COLLINS AV	IN	32260012140

B9703176	Building	LAM/DL	PA	N	04-Feb-00	PARTIAL FOR TCO ONLY. CHECK COMPUTER FOR PREVIOUS INSPECTIONS, OTHER TRADES, PERMITS /	4385	COLLINS AV		IN	32260012140
B9703176	Building	LJ	AP	Y	27-Apr-00		4385	COLLINS AV		IN	32260012140
B9703176	Building	sm	PA	N	09-Feb-00	fire punch list in bldg folder and with contractor	4385	COLLINS AV		IN	32260012140
B9703176	Building	sm rs	CO	N	02-Feb-00	see punch list contractor has punch list as well	4385	COLLINS AV		IN	32260012140
B9703176	Building	sm	AP	Y	27-Apr-00	fire final ok	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	ELEC	CO	N	20-Oct-97	ADDTL COMMS - **** PA ROUGH 7 FLOOR WALL JC	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	JC 1	CO	N	21-Oct-97	ADDTL COMMS - **** PA ROUGH 7 FLOOR WALL JC	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	ELEC	CO	N	11-Dec-97	ADDTL COMMS - **** PA ROUGH FLOOR 6 UNIT JC	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	JC 4	CO	N	12-Dec-97	ADDTL COMMS - **** UNIT ONLY FLOOR 6 JC	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	ELEC	RI	N	20-Oct-97	**** PA ROUGH 7 FLOOR WA	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	JC 1	PA	N	21-Oct-97	**** PA ROUGH 7 FLOOR WA	4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLDGI	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	BUILLEGJ	AP	Y	23-Sep-10		4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	FIREMILS	PA	N	23-Sep-10	Approved for function on 1st,2nd, 3rd Floors with the exception of the Club Lounge & Screening Room at 2nd Floors. These areas need to remain locked and no access to public and security guard placed during event.	4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	JEJ	AP	Y	27-Sep-10	Approved for interior work only.	4385	COLLINS AV		IN	32260012140
BCO10281	Certificate of Occupancy	MJP	AP	Y	23-Sep-10	Inspected and approved - Applicant must address all pending issued prior to receiving a final CO	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	IA	CO	N	20-Dec-10	BCO11054	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	ia	CO	N	31-Aug-11	ia need to close open permits	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	LAM	AP	Y	13-Sep-11		4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	IA	CO	N	20-Dec-10	BCO11054	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	LAM	CO	N	21-Dec-10	Not ready. Call for Finals.	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	LAM	CO	N	30-Aug-11	Call for final building under master permit and under generator permit. Electrical permit is pending too.	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	ia	CO	N	31-Aug-11	ia need to close open permits	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	LAM	AP	Y	13-Sep-11		4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	CAM	CO	N	17-Dec-10	Related permits are not final	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	CAM	CO	N	13-Jul-11	Related permits are not final	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	CAM	CO	N	30-Aug-11	Related permits are not final	4385	COLLINS AV		IN	32260012140

BCO11054	Certificate of Occupancy	CAM	CO	N	31-Aug-11	Related permits are not final	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	CAM	AP	Y	01-Sep-11	As per administration the pending work in the resteraunt area is not major and shall be completed with a stand alone permit.	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	JZ	AP	Y	20-Dec-10		4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	pq	DN	N	17-Dec-10	Pending mechanical finals	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	pq	AP	Y	12-Jul-11	related mechanical permits are finaied	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	JA	DN	N	17-Dec-10	Elevator permits BM100006, BM100145, BM100146, BM100147 are not in final status	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	JA	DN	N	09-Jun-11	Please call Inspector Simon for FINAL inspection with elevator contractor present.	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	JA	AP	Y	24-Jun-11		4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	HR	INFO	N	01-Sep-11	All documents previously collected under TCO BCO10280	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	HR	AP	Y	13-Sep-11	All inspections approved and all fees and documents collected and on file	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	FIREMILS	CO	N	20-Dec-10	Not Ready	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	FIREMILS	AP	Y	28-Jun-11	From B0702784	4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	CGO	AP	Y	15-Jul-11		4385	COLLINS AV		IN	32260012140
BCO11054	Certificate of Occupancy	rgl	AP	Y	28-Mar-11		4385	COLLINS AV		IN	32260012140

BCO11054	Certificate of Occupancy	rgl	AP	Y	<p>CO being approved conditionally by Planning. 4 outstanding punch list items being transferred to building permit B1100002 for "OUTDOOR TRUSSES &amp; PERGOLA @ SOHO BEACH HOUSE COURT YARD AND LONG BAR", including:</p> <ol style="list-style-type: none"> <li>1. Completion of Fontainebleau South Road Access formally known as North Road Access.</li> <li>2. Planter and window furniture at Club Bar and Penthouse.</li> <li>3. Pergola.</li> <li>4. Solid white at Club Bar ceiling in lieu of current finish.</li> </ol> <p>Soho House must file a Historic Preservation Board application in connection with the pergola by May 1, 2011, as per letter from attorney Michael Larkin dated March 24, 2011.</p> <p>Additionally:</p> <ol style="list-style-type: none"> <li>1. By May 1, 2011, Applicant must present to the City code options for replacement of the artificial turf that has been installed in the area of the Property covered by the Dune Overlay District. The Applicant will apply for a permit to install artificial turf for the area within the property outside of the Dune Overlay District.</li> <li>2. The canopies and hanging Christmas-type lights in the tiki hut area in the rear of the Property shall be removed by May 1, 2011.</li> <li>3. The hanging Christmas-type lights in the Club Bar area shall be removed by May 1, 2011. The fans in the Club Bar area will be added to Comment No.2 above.</li> <li>4. There is a wooden fence installed with a permit separating Cecconi's restaurant from the ground floor pool area. Applicant agrees to remove the additional fencing that was installed on top of the previously installed wood fencing by May 1, 2011.</li> <li>5. By May 1, 2011, Applicant agrees to remove the bi-fold doors from the area</li> </ol>	4385	COLLINS AV	IN		32260012140
----------	--------------------------	-----	----	---	---	------	------------	----	--	-------------

BCO11054	Certificate of Occupancy	RGL	AP	Y	16-Jun-11	<p>CO being approved by Planning with the following conditions: Outstanding punch list items being transferred to building permit B1100002 for "OUTDOOR TRUSSES &amp; PERGOLA @ SOHO BEACH HOUSE COURT YARD AND LONG BAR", including:</p> <ol style="list-style-type: none"> <li>1. Completion of Fontainebleau South Road Access formally known as North Road Access.</li> <li>2. Planter and window furniture at Club Bar and Penthouse.</li> <li>3. Pergola.</li> <li>4. Solid white at Club Bar ceiling in lieu of current finish.</li> <li>5. The additional wooden fencing installed above the original fence separating Cecconi's restaurant from the ground floor pool area.</li> </ol> <p>Additionally: by June 20, 2011, Applicant must permanently remove the artificial turf that has been installed in the area of the Property covered by the Dune Overlay District.</p> <p>Soho House must file a Historic Preservation Board application in connection with the pergola by July 15, 2011, for the September 13, 2011 HPB meeting as per revised letter from attorney Michael Larkin dated June 16, 2011.</p> <p>RGL 6/16/2011</p>	4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	LAM	CO	N	24-Aug-11		4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	LAM	AP	Y	07-Sep-11		4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	LAM	CO	N	24-Aug-11	Kitchen permit is still open	4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	LAM	AP	Y	07-Sep-11		4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	CAM	AP	Y	16-Feb-11	Related permits are final	4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	JZ	AP	Y	18-Feb-11		4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	pq	AP	Y	16-Feb-11	related mech permits finalized	4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	JA	INFO	N	18-Feb-11	Not applicable. No elevator in this area.	4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	HR	AP	Y	09-Sep-11	All inspection approved and all fees and documents and paperwork collected and on file	4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	FIREMILS	AP	Y	18-Feb-11		4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	CGO	AP	Y	17-Feb-11	N/A - Interior	4385	COLLINS AV		IN	32260012140



BCO11101	Certificate of Occupancy	JD	DN	N	18-Feb-11	Inspected but not yet approved for CO for new 28 seats Tiki bar - interior build aout completed according to approved plans - before final approval contractor must install landscaping on the roof of a Tiki Hut - total seats=28 ( 8 stools + 20 seats outside).	4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	RGL	DN	N	16-Jun-11	May be approved once applicant permanently removes the artificial turf that has been installed in the area of the Property covered by the Dune Overlay District.	4385	COLLINS AV		IN	32260012140
BCO11101	Certificate of Occupancy	MJP	AP	Y	19-Aug-11	Re-inspected and approved - CO for new 28 seats Tiki bar interior built out. - applicant addressed all prior listed comments	4385	COLLINS AV		IN	32260012140
BE101506	0	BUILGARD	PA	N	22-Apr-10	PA for SPA conduits from 14th floor to 16th floor(wires and conduits).dg	4385	COLLINS AV		IN	32260012140
BE101506	0	BUILGARD	PA	N	07-Jun-10	PA for bonding (gas) also stainlees steel cover.dg	4385	COLLINS AV		IN	32260012140
BE101506	0	BUILGARD	PA	N	30-Jun-10	PA for perimeter bonding,four point steel bonding equipment bonding and interior wet niche bonding and epoxy.dg	4385	COLLINS AV		IN	32260012140
BE101506	0	BUILGARD	PA	N	25-May-10	PA for interior wet niche bonding and apoxy,equipment bonding four pointsteel bobding(pig tail only).dg	4385	COLLINS AV		IN	32260012140
BE101506	0	BUILGARD	CO	N	25-May-10	CO missing perimeter bonding,need bonding steel frame,dg	4385	COLLINS AV		IN	32260012140
BE101506	0	BUILGARD	PA	N	23-Jul-10	PA for perimeter bonding,equipment bonding and frame bonding.dg	4385	COLLINS AV		IN	32260012140
BE101506	0	BUILGARD	AP	Y	26-Jul-10		4385	COLLINS AV		IN	32260012140
BE101519	0	BUILARDJ	PA	N	14-Jun-10	3rd floor corridors locker rooms and therapy rooms,not including east unit.pending straping of wires on steam rooms,2nd floor bar.	4385	COLLINS AV		IN	32260012140
BE101519	0	BUILARDJ	CO	N	14-Jun-10	15th floor PH not ready,need to provided support for wires and install groomets when cable crossing metal stus	4385	COLLINS AV		IN	32260012140
BE101519	0	BUILGARD	PA	N	22-Jun-10	PA for ceiling mainloby,2nd floor treatment room #6,2nd floor bar area,2nd floor bathroom,2nd floor outside ,3rd floor SPA rooms women and men,fmezzanine ,treaments room 3rd floor,8th floor pool area and bar,also PH unit and outside,also 1st floor kitchen hallway and ground floor pool area.dg	4385	COLLINS AV		IN	32260012140
B0901498	Building	BUILSCHM	AP	Y	21-Sep-10	MS - Pending fire final approval.	4385	COLLINS AV		IN	32260012140
B0901498	Building	FIREMILS	AP	Y	03-Feb-11		4385	COLLINS AV		IN	32260012140
B0902808	Building	BUILMEDE	PA	N	17-Jun-09	1 ply in prog 8 fl see plans for location	4385	COLLINS AV		IN	32260012140
B0902808	Building	LAM	CA	N	27-Oct-09	By phone at 10:30 AM	4385	COLLINS AV		IN	32260012140
B0902808	Building	BUILPRIR	PA	N	28-Oct-09	8th floor tower.	4385	COLLINS AV		IN	32260012140
B0902808	Building	BUILPRIR	PA	N	30-Oct-09	8th floor	4385	COLLINS AV		IN	32260012140
B0902808	Building	BUILMEDE	CO	N	16-Jun-09	bad weather heavy rain	4385	COLLINS AV		IN	32260012140
B0902808	Building	rjm	CA	N	14-Dec-09	no report on job	4385	COLLINS AV		IN	32260012140
B0902808	Building	BUILPRIR	AP	Y	16-Dec-09		4385	COLLINS AV		IN	32260012140
B0902808	Building	RP	AP	Y	16-Dec-09		4385	COLLINS AV		IN	32260012140
B9904383	Building	LJ	AP	Y	21-Jan-00	1 FRONT, 10 SMALL ONES REAR	4385	COLLINS AV		IN	32260012140
BCC05124	Certificate of Completion	B9703176	AP	Y	04-May-05		4385	COLLINS AV		IN	32260012140
BCC05124	Certificate of Completion	B9703176	AP	Y	04-May-05		4385	COLLINS AV		IN	32260012140
BCC05124	Certificate of Completion	BE991059	AP	Y	04-May-05		4385	COLLINS AV		IN	32260012140
BCC05124	Certificate of Completion	BP980038	AP	Y	04-May-05		4385	COLLINS AV		IN	32260012140

BCC05124	Certificate of Completion	BM971145	AP	Y	04-May-05		4385	COLLINS AV		IN	32260012140
BCC05124	Certificate of Completion	MJ	AP	Y	04-May-05		4385	COLLINS AV		IN	32260012140
BCC05124	Certificate of Completion	B9703176	AP	Y	04-May-05		4385	COLLINS AV		IN	32260012140
BCC05124	Certificate of Completion	BCC000148	AP	Y	04-May-05		4385	COLLINS AV		IN	32260012140
BD070131	Demolition	lnb	PA	N	06-Nov-07	lnb. pending MEPS.	4385	COLLINS AV		IN	32260012140
BD070131	Demolition	BUILBISJ	PA	N	04-Dec-07	JB-PENDING TRADES	4385	COLLINS AV		IN	32260012140
BD070131	Demolition	JB	AP	Y	04-Dec-07		4385	COLLINS AV		IN	32260012140
BD070131	Demolition	MS	AP	Y	25-Apr-08		4385	COLLINS AV		IN	32260012140
BE131021	0	BUILMONR	AP	Y	28-Oct-15		4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC 3	CO	N	08-Mar-99	ADDTL COMMS - **** NEED CIRCUIT BATH ROOM JC	4385	COLLINS AV		IN	32260012140
BE991059	Electrical		CO	N	16-Mar-99	ADDTL COMMS - **** NEW OFFICES CONSTRUCTION	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC 2	CO	N	03-May-99	ADDTL COMMS - **** KITCHEN WALL,COMPUTER R/M	4385	COLLINS AV		IN	32260012140
BE991059	Electrical		RI	N	05-Mar-99	RIIVR ECA000080 C	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC 3	CO	N	08-Mar-99	**** NEED CIRCUIT BATH R	4385	COLLINS AV		IN	32260012140
BE991059	Electrical		CA	N	15-Mar-99	CAIVR ECA000080 C	4385	COLLINS AV		IN	32260012140
BE991059	Electrical		RI	N	16-Mar-99	RIIVR ECA000080 C	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC 2	PA	N	16-Mar-99	**** NEW OFFICES CONSTRU	4385	COLLINS AV		IN	32260012140
BE991059	Electrical		RI	N	30-Apr-99	RIIVR ECA000080 C	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC 2	PA	N	03-May-99	**** KITCHEN WALL,COMPUT	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	AP	Y	16-Jun-99	PA ROUGH FLOOR 5 6 6 UNIT ONLY	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	PA	N	13-Jul-99	PA ROUGH 2 FLOOR UNITS	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	PA	N	13-Jul-99	PA ROUGH OFFICE LOBBY	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	PA	N	13-Jul-99	PA ROUGH BATH ROOM AND KITCHEN	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	PA	N	13-Jul-99	PA ROUGH HALL WAY ELEVATOR 1 FLOOR	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	AP	N	16-Jun-99	PA ROUGH FLOOR 5 6 6 UNIT ONLY	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	jc	PA	N	22-Jul-99	pa rough floor 3==4 unit only	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	PA	N	11-Aug-99	BATH ROOM POOL AREA	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	PA	N	13-Dec-99	PA FINAL LOBBY TO 7 FLOOR AND HALLWAY	4385	COLLINS AV		IN	32260012140
BE991059	Electrical	JC	AP	Y	10-Jan-00		4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	lfm	PA	N	03-Mar-10	bm080767 1- 7th floor kitchen hood duct wrap ok 2- 14th floor frame for s.f.d in corridor ok 3- 5th floor rough duct inspection approved to close ceiling old bldg. 4- 4th floor access for s.f.d. ok	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	lfm	PA	N	09-Mar-10	bm080767 fire dampers frames approved 7th floor corridor tower new building approved to cover ceiling	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	BUILGONC	CO	N	13-Jan-09	1) UNIT 601. 2) MVD MISSING ON DUCTWORK AS PER PLAN. 3) FCU NOT ACCESSIBLE, AUX DRAIN PAN BLOCKING UNIT. 4) MISSING MVD ON O/A AS PER PLAN.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	CO	N	20-Jan-09	Inspected by Reboiro 1)No approved drawings on site	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	CO	N	22-Jan-09	Inspected by Reboiro No approved plans on site	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	25-Jun-09	SER-4 and SER-5 from 5th, 6th and 7th floor OK to close.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	CO	N	30-Jun-09	Need to complete the shaft framing around ALL FSD's and FD's for rough inspection.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mreboiro	PA	N	14-Jul-09	1) F/S/D's framing "OK" on 4,5, & 6th floors except riser SER #5 on 4th floor (access door too small) 2) 7th floor F/S/D's framing "OK" on risers EAR # 1 & OA #1 ONLY	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	17-Aug-09	1) (9) roof curb to roof deck attachment OK. 2) EAR #3, SER #3, OA #2 on 7th floor OK to close up shaft. 3) EAR #2 and SER #2 riser duct from 4th floor up through 7th floor OK to close up shaft. 4) SER #5 on 5th floor OK to close up shaft.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	JLS	PA	N	25-Aug-09	OAR #3 and EAR #4 ventilation risers from 5th floor up to 12th floor OK.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	JLS	PA	N	31-Aug-09	1) SEF#5 Ducts under the deck on 8th floor OK. 2) OAR#2 roof/8th floor OK. 3) SER#1 FSD framing on 7th floor OK.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILBLAL	PA	N	21-Sep-09	13 floor new tower riser for exhaust toliet and o/a for corridor, old tower 8 floor sundeck rough duct inspection	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mreboiro	PA	N	22-Sep-09	1-ok to build enclosure around exhaust & o/a duct risers on new tower roof. 2- need roof curbs anchoring detail ( not on drawings )	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	lfm	PA	N	30-Sep-09	metal riser EBF#3 and EAR#3 floor 8th and 9th approved to be enclosed	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	19-Oct-09	Light tested grease ducts KEF#6 and KEF#7 from 8th flr down to 2nd floor.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	22-Oct-09	KEF#5 dishwasher exhaust riser and KEF#4 grease duct riser OK from 7th flr yp to roof.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	m.reboiro	PA	N	23-Oct-09	THERE IS AN ISSUE WITH THE GREASE DUCTS ACCESS PANELS 1) THE CONTRACTOR NEED TO CONSULT WITH THE ENGINEER TOMAKE A DESITION ON WHERE TO HAVE THE ACCESS PANELS INSTALLED. 2) A PLAN REVISION WILL BE REQUIRED ON THE GREASE DUCTS.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	17-Nov-09	1) OAR#3 on 7th floor OK to close up shaft 2) OA FSD framing for units on 6th and 7th flr OK.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	24-Nov-09	OA FSD's for units on 4th and 5th floors OK. NOTICE: Need roof stands and roof curb tie down to roof deck details on approved plans before inspection.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	02-Dec-09	Rough duct for grease duct from roof down to 7th floor kitchen and grease duct penetration through shaft and up through roof. PENDING: Light test of same sections.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	03-Dec-09	Light tested grease duct section from hood to riser on 7th floor and grease ducts sections on 8th floor.	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	BUILSARJ	PA	N	07-Dec-09	1) FSD's for unit 22 on 13th floor OK. 2) OA Riser #2 at 8th floor OK to close up shaft.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	09-Dec-09	units 01 02 03 04 05 06 on 7th floor in existing building OK	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	11-Dec-09	Rough duct approved for units 709 and 710 in new building.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	16-Dec-09	Rough duct & ventilation OK for 1322, 601, 02, 03, 04, 05, 09 and 610.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	m.reboiro	CO	N	24-Dec-09	no contractor on site	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	04-Jan-10	Rough OK for the following: 12th flr and 11th floor in New bldg.; 501, 02, 03, 04, 05 and 506 and also 606 all in new bldg.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	11-Jan-10	1) TER #4 and OAR #3 FSD's on 14th floor OK to close shaft. 2) Rough duct and ventilation for 10th floor apartment in new bldg OK. 3) Rough duct and ventilation for apt # 509 and 510 in new bldg. OK. 4) TER #2 FSD on 7th floor OK to close shaft.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	13-Jan-10	1) Rough duct for apt on 9th flr in new bldg. 2) Grease duct access panel and access doors on 7th flr OK. NOTE: Access panel for grease duct at 4th, 5th and 6th floor needs to be as large as the access door in grease duct.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	15-Jan-10	Grease duct access panel/opening OK for 4th floor. EOR Henry Vidal to issue LOA for grease duct access opening issue for 5th and 6th floors.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	JLS	NO	N	15-Jan-10	EOR Mr. Henry Vidal to issue letter of acceptance for grease duct access doors for 5th and 6th floor as agreed to on our meeting on site with EOR, A&M Mechanical and GC on 1/15/10.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	19-Jan-10	Rough duct for corridor OA and toilet exhaust #1 on 7th floor OK.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	25-Jan-10	1) 7th flr corridor ducts OK new bldg. 2) 5th and 6th flr new bldg FSD framing ok. new bldg.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	02-Feb-10	1) Rough duct and ventilation OK for 6th floor corridor EXCEPT: elevator vestibule. 2) Rough duct and ventilation for all apartments on 4th flr existing bldg & corrdor est end only.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	08-Feb-10	1) OK to insulate D/W exhaust duct on 7th flr kitchen. 2) Rough duct for 6th flr apt on 6th flr new bldg. OK. 3) Rough duct 5th flr east corridor OK.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	11-Feb-10	1st flr kitchen: Light tested grease duct section over the hood as highlighted on plans.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	NI	N	16-Feb-10	No inspections will be poerformed until 3rd party inspector has performed inspections for smoke control as per FBC Building section 513.3 and a log is in place on jobsite.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	NI	N	23-Feb-10	no log book or proof of inspection provided for smoke control system.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	lfm	PA	N	03-Mar-10	bm080767 1- 7th floor hood duct wrap approved 2- 14th floor s.f.d. frame in corridor approved to close 3- 5th floor rough duct in corridor old bldg. approved to closed 4- 4th floor access to s.f.d. frame done	4385	COLLINS AV	IN	32260012140

BM080767	Mechanical	lfm	PA	N	10-Mar-10	light test on hood ductwork OK riser test OK towrap insulation dish washer duct OK to close ceiling muffler duct outside bldg to be revised , plan show direct outlet is goin to be change to go up and end in rain cap 8th floo o/a duct unit # 2 OK to insulate old tower duct unit #4 and % OK to close	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILMOJL	CO	N	15-Mar-10	missing bird screen in all louver	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILMOJL	IN	N	22-Mar-10		4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	24-Mar-10	rough duct 6th floor unit 607 , 608 and lobby tower new bldg. rough duct 5th floor lobby old tower and new tower lobby OK rough duct lobby old toer west rough duct OK	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	29-Mar-10	Lobby 7th floor rough duct and unit720 and 721 OK to close ceiling	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	31-Mar-10	for generator exhaust piping to outside with brackets inside room is enough OK	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	builmojl	PA	N	06-Apr-10	8th PA duct work floor SFD frame lobby new bldg. 5th floor unit 508 PA duct old bldg unit 520 and 521 PA ductwork new bldg 4th floor lobby frame SFD riser #3 PA	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	08-Apr-10	1) OAR#3 @ 2nd flr level OK to close up shaft. 2) OAR#3 and EAR#4 @ 15th and 16th floor OK to close up shaft upto ceiling level ONLY. PENDING: FSD at celing level before continuing the shaft upto the deck above. 3) Rough duct for unit 22 @ 14th floor OK for interior of apt unit ONLY. OA duct going into the apt is fiberglass and is not allowed. Need to change to metal ducts. DO NOT CLOSE ceilings outside of this apt.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILBLAL	PA	N	09-Apr-10	7 flror rough duct for kitchen and office annd 5 floor back of the house office	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	lfm	AP	Y	13-Apr-10	courtacy inspection to record inspection in generator room as per mechanical code 2007 all louver intake or exhaust has to have bird screen in this case i 1" opening	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	lfm	PA	N	14-Apr-10	floor 16 riser OAR sfd corridor and elevator lobby OK 15 floor OAR and EA4 riser sfd and elevator lobby OK 8th floor exhaust fan 13 toilet o/a and exhaust evacuation sfd OK rough duct lobby elevator	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	16-Apr-10	1) SER #3 @ 3rd floor OK to close shaft. 2) OAR #1 @ 3rd flr OK to close shaft. 3) TER # 1 @ 3rd flr OK to close shaft. 4) SER #2 @ 3rd flr FSD framing OK at shaft.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	26-Apr-10	3rd floor duct fsd SER# 4 riser OK to cover 1st floor kitchen duct cover OK risers KEF 2 -4 - 6 -7 - # 5 partial missig part of duct to diswasher SER#3	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	lfm	AP	Y	30-Apr-10	3rd floor corridor sfd t0tal 5 shaft EAR-3 OK 14th floor elevator sfd rough duct inside unit 1422 OK OA# 3 EA# 4 all metal duct OK	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	30-Apr-10	first floor duct riser #5 approved to insulate missing connection to hood 3rd floor fsd mechanical room fan coil #312 total 2 - 4th floor fsd nit 2021 riser EAR3 4 OK	4385	COLLINS AV	IN	32260012140

BM080767	Mechanical	lfm	PA	N	12-May-10	tide down units OAU#3 SPF#3 SPF#5 on roof all OK 4th floor framing SFD unit 2021 total 9 3rd floor framing SFD treatming rooms OK 3 rd floor smoke evacuatio riser SER#4 note need more access space to service SFD motor	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	13-May-10	16th floor elevator lobby rough duct 2 a/c drops OK 14th floor lobby duct fire wrap OK rough 2 a/c drops in corridor OK	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	CO	N	19-May-10	1- tiedown cables not as per approved plans (galvanized cables are used instead of stainless steel cables)	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	PA	N	26-May-10	SPF-5 stairs #3 presurization duct riser as per RFI #747 A	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	PA	N	26-May-10	1- SPF-5 stair #3 presurization duct riser as per RFI #747 "ok" (a revision will be require for the above duct) 2- missing drywall on wall at first room south side SPA 3- 3rd floor hallway duct work "OK" from stairs to mechanical room	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	PA	N	27-May-10	1-corridor elev. #1 duct work "OK" 2 FCU #311 supply & return risers from ground floor to 2nd level "OK" (access to F/S/D was relocated from 2nd level to ground floor; revision will be required)- 3- SPA north side bathrooms exhaust "OK"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	PA	N	02-Jun-10	1-APT 421 ROUGH DUCT & BATHROOM VENTILLATION "OK" 2- AHU #1 SUPPLY & RETURN F/D'S INSTALLED AS PER MANUFACTURER INSTRUCTIONS (MISSING INTERIOR ANGLES)	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	PA	N	07-Jun-10	1- 15TH FLOOR PENTHOUSE ROUGH DUCT , VENTILLATION & ELEV. FOYER. 2- 3RD FLOOR ROUGH DUCT, & VENTILLATION ON TREATMENT ROOMS 1, 2, 3, 4 & 5 3- ROOM NEXT TO STAIR # 1 ON 3RD FLOOR IS NOT READY 2-	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	PA	N	10-Jun-10	1- ROUGH DUCT IN ROOM NEXT TO STAIRS #1 ON 3RD FLOOR "OK" 2- OPEN LOBBY LEVEL 2 AHU #1 ROUGH DUCT "OK" 3- 3RD FLOOR TREATMENT ROOM CORRIDORS ROUGH DUCT "OK" 4- SMOKE EVAC. RISER #3 ON 2ND FLOOR (F/D FRAMES ONLY "OK") 5- SMOKE EVAC. RISER # 4 LEVEL 2 OPEN LOBBY F/D & ANGLES "OK"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	PA	N	11-Jun-10	APT 420 ROUGH DUCT "OK"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	PA	N	15-Jun-10	1- STEAM GENERATOR ROOM NEXT TO ELECT. ROOM LEVEL 3 ROUGH DUCT "OK" 2- APTS 922, 1022, 1122, 1222,1322 & 1422 NO ACCESS TO CONTROL VALVES,F/D & F/S/D'S .	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	18-Jun-10	4th floor rough duct in commun are bet. apts 420 & 421 "ok" 2- 4th floor rough duct on elev. lobby "ok"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	23-Jun-10	1- 8TH FLOOR F./D FRAMING "OK" 2- 4TH FLOOR F/D FRAMING IN APT 420 "OK" 3- SCREENING ROOM DUCT WORK "OK" AS MARKED ON PLANS	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	PA	N	24-Jun-10	NOT POSSIBLE TO CHECK ACCESS TO F/S/D DUE TO WET PAINT	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	MR	PA	N	25-Jun-10	1- PERMANENT LADDER IS NOT REQUIRED TO SERVICE PRESSURIZATION FANS SPF 4 & 2 THE TOTAL HIGH IS LESS THAN 16 FT. 2- THE PARAPET AT FANS SPF 4 & 2 IS LESS THAN 42" HIGH, THE CONTRACTOR IS INSTALLING A RAIL TO COMPLY WITH CODE.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	PA	N	30-Jun-10	1- A/C AIR SUPPLY DUCT TOWER 1ST FLOOR ELEV. LOBBY "OK" AS MARKED ON PLANS. 2- BATHROOM EXHAUST DUCT TOWER 1ST FLOOR "OK" FROM STORAGE ROOM TO THE END OF THE DUCT. 3- A/C AIR SUPPLY DUCT AT KITCHEN LOUNGE BEHIND THE COUNTER "OK". 4- AN ACCESS DOOR WILL BE INSTALLED ABOVE A MOVABLE ICE MACHINE TO ACCESS A F/S/D LOCATED IN THE CEILING (LOCATION OF DAMPER MOST BE INDICATED AS PER FMC)	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	01-Jul-10	2nd floor restrooms exhaust ducts & a/c ducts "ok"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	PA	N	02-Jul-10	1- CAWSHED RECEPTION # 222-01 DUCT WORK "OK" SEE NOTE # 1 2- COWSHED # 222-03 DUCT WORK "OK" 3- COWSHED MEZZANINE DUCT WORK "OK" SEE NOTE # 1 4- MECH. ROOM # 300-09 DUCT WORK FOR FAN COIL # 311 & 312 "OK"  NOTE #1: GALVANIZED METAL DUCTS HAVE BEEN SUBSTITUED WITH FIBER BOARD DUCTS (REVISION WILL BE REQUIRE)	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	06-Jul-10	apt 1322 access to f/s/d too small ( need to discuss the location of this access door) 2-apt 1322 access dimention to f/s/d "ok" but the location need to be discussed	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	07-Jul-10	1-apts 1422, 1322, 1222, 1122, 1022 & 922 access to f/s/d now big enough to fit a service man, the access panels are located above the fix dresser, a label indicating the location of the dampers must be installed in a visible place. 2- eight floor smoke evac.fans # 1 & 4 require a gate & steps for service access & railing as per f.m.c 3- eight floor smoke evac. fan # 2 require realing as per f.m.c 4- first floor ladys room next to stair # 1 "luver installation ok"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	08-Jul-10	1- 8th floor tower duct work & bathroom exhaust "ok" 2- 8th floor elev. vestibule duct work "ok"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	14-Jul-10	1- o.a.u #1 duct work "ok" 2- o.a.u #1 titedown cables "ok" 3- o.a.u #2 duct work "ok" 4- o.a.u #2 tite down cables "ok" 5- o.a.u # 2 ---ventillation pipes too close to unit intake (not as per f.m.c	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	BUILREBM	PA	N	16-Jul-10	1- 1st floor wine bar duct work "ok" pending revision 2-1st floor wine bar return plenum not ready 3- 1st floor ladys room f/s/d framing "ok" 4- 2nd floor (hotel) hallway duct work "ok" 5- 2nd floor (hotel) hallway return plenum not ready 2-	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	mr	PA	N	19-Jul-10	1- apts 701, 702, 720 & 721 'ok' for final 2- apts 706, 709 & 710 insulation in return plenum must meet the 25/50 criteria. 3- apts. 703, 704 & 705 access to a/c unit not as per f.m.c 4- mechanical contractor need to provide installation instructions on fan coil 8-1 & 8-2 5- contractor will provide service access door & steps to equipments in south pit	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	MR	PA	N	20-Jul-10	1- 3RD FLOOR GYM A/C DUCTS "OK" 2- 3RD FLOOR ELEV. VESTIBLE #4 DUCT WORK "OK"	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	21-Jul-10	the contractor provided the insulation specs proving the insulation in the return plenum of apts 706, 790 & 710 meet the 25/50 criteria. copy of specs can be found in the log book 2- apts 703, 704 & 705 partial final the mechanical closet door was checked & is possible to remove coil from cabinet	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	22-Jul-10	1st floor women bath. exhaust "ok" 2- 1st floor wine bar a/c return plenum "ok" 3- apts 620, 621, 610, 609, 606, 605, 601 & 604 partial final (can not apply 1499 final, because the entire project will be closed) 4- 608 pending millwork grille 5- 603 return plenum to be seal 100% 6- 602 pending millwork grille 7- need clarification from engineer about mech. rooms 200-03 & 200-07 (f/d only on one wall why ?)	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	23-Jul-10	1- generator room louver ( require installation instructions) 2- generator exhaust connection to louver "ok" 3- exhaust fans # 7 & 8 "ok" 4- supply & return ducts for 5th floor offices 555-1,2 & 3 ( partial duct ) "ok" 5- 4th floor exhaust & supply ducts in offices 444-2,3,4,5 &6 (partial) 6- 6th floor corridors 600-08, 07, 06, 01,& 02 partial final	4385	COLLINS AV	IN	32260012140



BM080767	Mechanical	BUILREBM	PA	N	26-Jul-10	<p>1-ROOMS 100-2, 100-3, 100-5, 100-6 &amp; 100-7 DUCT WORK "OK"</p> <p>2- ACCORDING TO CONTRACTOR, ALL SMOKE EVAC. RISERS HAVE BEEN INSPECTED BY THE SPECIAL INSPECTOR, &amp; THE LOG WILL BE ON SITE TOMORROW FOR US TO CHECH.</p> <p>3- CORRIDORS 200-04 &amp; 200-06 THE RETURN PLENUM NEED TO BE SEALED 100%</p> <p>4- O/A &amp; F/S/D RELOCATION IN APT 420 NEED REVISION</p> <p>5- APTS 922, 1022, 1122, 1222, 1322 &amp; 1422 REQUIRE REVISION REFLECTING THE APT LAYOUT, INCLUDING DUCT WORK , F/S/D % &amp; ACCESS PANELS LOCATION</p> <p>6- AHU CLOSET DOOR TOO NARROW, IN APTS 403,404, 405,503,504,505,603,604,605,703,704 &amp; 705 NOT AS PER FMC</p>	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	26-Jul-10	<p>1-ROOMS 100-2, 100-3, 100-5, 100-6 &amp; 100-7 DUCT WORK "OK"</p> <p>2- ACCORDING TO CONTRACTOR, ALL SMOKE EVAC. RISERS HAVE BEEN INSPECTED BY THE SPECIAL INSPECTOR, &amp; THE LOG WILL BE ON SITE TOMORROW FOR US TO CHECH.</p> <p>3- CORRIDORS 200-04 &amp; 200-06 THE RETURN PLENUM NEED TO BE SEALED 100%</p> <p>4- O/A &amp; F/S/D RELOCATION IN APT 420 NEED REVISION</p> <p>5- APTS 922, 1022, 1122, 1222, 1322 &amp; 1422 REQUIRE REVISION REFLECTING THE APT LAYOUT, INCLUDING DUCT WORK , F/S/D % &amp; ACCESS PANELS LOCATION</p> <p>6- AHU CLOSET DOOR TOO NARROW, IN APTS 403,404, 405,503,504,505,603,604,605,703,704 &amp; 705 NOT AS PER FMC</p>	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	27-Jul-10	<p>1- rooms 222-07 general office &amp; stationary closet 222-06 duct work "ok"</p> <p>2- rooms 501, 502, 506, 509, 510, 520 521 ( partial final )</p> <p>3- room 508 missing millwork grille</p> <p>4- 8th floor vertical fan coil "ok" as per r.f.i # 878 from moss dated 7/20/10</p> <p>5- as per the special inspection report, all the smoke evac. risers have been inspected &amp; also inspected by the city msch. inspectors</p> <p>2-</p> <p>2-</p>	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	28-Jul-10	<p>1- 4TH FLOOR CORRIDORS 400-01, 400-02, 400-05, 400-06 &amp; 400-07 "OK"</p> <p>2-RECEIVED GENERATOR ROOM LUVERS N.O.A</p>	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	29-Jul-10	<p>luver plenum in mech. room 200-03 was installed without luver inspedtion ( plenum "ok" )</p>	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	30-Jul-10	<p>corridor 200-08, B.O.H office &amp; mech. room 200-09 rough duct "ok"</p>	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	02-Aug-10	<p>1- luver installation EF-10 "ok"</p> <p>2- apt 603 return plenum has been sealed, ( access to remove unit still pending )</p>	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	03-Aug-10	<p>1- BOILER ROOM EXHAUST DUCT "OK"</p> <p>2- EXHAUST FAN # 8 "OK"</p> <p>3- LEVEL #2 MECH. ROOM LUVES PLENUM INSULATION "OK"</p> <p>4- GENERATOR ROOM "OK"</p>	4385	COLLINS AV	IN	32260012140

BM080767	Mechanical	mr	PA	N	04-Aug-10	1- 666-01, 666-04 & 600-05 "ok" 2- elev.mach. room # 4 "ok" 3- exhaust fan # 12 "ok"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	CA	N	09-Aug-10	CALLED BY MISTAKE	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	25-Aug-10	1- first floor kitchen dishwasher duct "ok" to insulate 2- s.e.f # 5 on roof require guard rail as per f.m.c	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILBLAL	PA	N	19-Jun-09	pressure test for riser#2 8 floor thru 5 floors,and main risers 7 and 6 floor for chilled water lines ok for insulation	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	JLS	PA	N	25-Jun-09	Pressure test CW piping for 5th floor ONLY.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	26-Jun-09	Pressure test CW riser from 2nd flr up to 7th flr.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MREBOIRO	PA	N	17-Jul-09	4th floor chilled water lines pressure test OK 190 PSI	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	04-Aug-09	PRESSURE TEST NEW TOWER: CW risers from 2nd floor up to 14th floor OK.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	16-Oct-09	PRESSURE TEST: Cond and chill water risers from 8th flr up to 13th flr.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	CO	N	30-Oct-09	ref lines penetration without fire stopping in all floors on the old bldg	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	CO	N	04-Nov-09	same as last inspection.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	12-Nov-09	1) SER#1 OK on 4th, 5th and 6th floors. 2) OAR#2 OK on 3rd floor. OK to close shaft. 3) Fire stopping for CW riser penetrations OK for apts on North face of old building on 4th, 5th, 6th and 7th floors.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	CA	N	13-Nov-09	Canceled by contractor 7:50am	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	16-Nov-09	Fire stopping for CW lines OK for units 503, 504 and 505.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	03-Dec-09	Pressure tested CW piping on 14th and 15th floors in New tower and 3rd floor in Existing tower.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	27-Jan-10	Pressure tested CW piping on 3rd flr. OK.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	12-Feb-10	Pressure tested CW riser from 3rd flr up to 8th flr in new bldg East end for ice machines. OK to insulate.  NOTICE: NO further mechanical inspection until a Special or 3rd party inspector has provide proof of inspection and a log book for inspection of smoke control system as required by FBC Mechanical Section 513.3.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	ZZ0000121065	CA	N	10-Mar-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	15-Mar-10	Ok piping insulation ok for final inspection contractor to install bird screen in allair intake i generator room	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	31-Mar-10	inspection in unit #4 in 4th floor for service this room needs 2 access door one for servicing unit coil and fan motor and another to get inside room for service to smoke and fire damper motor	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	06-Apr-10	Underground CHW piping for longbar and winebar OK to insulate.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	07-Apr-10	Insulation for CHW piping underground OK to cover up.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	16-Apr-10	Pressure tested CW loop for 2nd and 3rd floor existing bldg West side.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILSARJ	PA	N	20-Oct-09	Light tested grease duct risers KEF#5, KEF#4 and dishwasher KEF#2 OK. PENDING: Access doors on every floor on each of the grease duct risers.	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILMOJL	PA	N	12-May-10	GENERATOR ROOM MUFFLER INSULATIO OK	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	BUILREBM	PA	N	28-Jul-10	1- SER # 5 ACCESS PANEL "OK" 2- 2ND FLOOR HALLWAY # 200-04 & 200-06 RETURN CEILING PLENUM "OK"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	29-Jul-10	1- apts 402, 409, 406, & 420 "ok" partial final 2- apts 401 & 421 missing millwork grilles	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	30-Jul-10	elev. vestibules 9,10,11,12,13,14,15, & 16 partial final	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	02-Aug-10	1- apts 602, 607 & 608 partial final 2- apt 521 partial final 3- apts 401 & 421 partial final 4- elev. vestibule partial final 5- kitchen701, 703 &704 partial final 6- elev. vestibule 700-05 partial final 7-0 elev. vestibule 500-05 partial final	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	03-Aug-10	1- GIRLS LOCKER ROOM 333-08, 07, 09A, 09B, 10D, 10B, 10C, 10A PARTIAL FINAL 2- MEN LOCKER ROOM 333-13, 14, 15A, 15B, 16A, 16C, 16B, PENDING 16D PARTIAL FINAL 3- 16D MISSING ACCESS PANEL 4- HALLWAY 333-02 & 333-03 PARTIAL FINAL 5- TREATMENT ROOMS 333-04A, 04B, 04C,04D PARTIAL FINAL 6- TREATMENT ROOMS 333-05A, 06A, 07B, 06B PARTIAL FINAL 7- ROOM 333-05B MISSING RETURN GRILLE 4- HALLWAY 333-02 & 333-03 PARTIAL FINAL	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	PA	N	04-Aug-10	1- exhaust fan # 12 partial final 2- offices 777-03 & 777-04 partial final 3- hallway 301 & 305 partial final	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	05-Aug-10	1- exhaust fan # 10 installation "ok" 2- smoke evac. fan # 2 installation "ok" 3- corridor 300-06 partial final 4- missing a/c diffuser on 3rd floor has been installed	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	05-Aug-10	1- exhaust fan # 10 installation "ok" 2- smoke evac. fan # 2 installation "ok" 3- corridor 300-06 partial final 4- missing a/c diffuser on 3rd floor has been installed	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	06-Aug-10	1- projection room duct work "ok" ( partial ) 2- elevator vestibule 100-01 ( partial final ) 3- elev. maching rooms 1, 2, & 3 mini-split a/c units ( partial final ) 2-	4385	COLLINS AV		IN	32260012140
B1100859	Building	BUILBACL	AP	Y	15-Feb-11	(Inb)	4385	COLLINS AV		IN	32260012140
B1100859	Building	FIREMILS	AP	Y	11-Feb-11		4385	COLLINS AV		IN	32260012140
B1101313	Building	BUILBACL	PA	N	17-Mar-11	(Inb) Pending (3099) and (7005).	4385	COLLINS AV		IN	32260012140
B1101313	Building	BUILSCHM	PA	N	26-Apr-11	MS: Pending fire final approval.	4385	COLLINS AV		IN	32260012140
B1101313	Building	BUILBACL	AP	Y	12-Jul-11	(Inb) Awning complete	4385	COLLINS AV		IN	32260012140
B1101313	Building	FIREMILS	AP	Y	05-May-11		4385	COLLINS AV		IN	32260012140

B1101313	Building	MJP	INFO	N	18-Mar-11	Denied - Permit numbers B1101313 and B1002941 have to be reviewed by Richard Lorber prior to receiving a final inspection	4385	COLLINS AV		IN	32260012140
B1101313	Building	MJP	AP	Y	14-Apr-11	Approved - 2nd floor breeze bar fabric awning. - AS per RL	4385	COLLINS AV		IN	32260012140
B1101686	Building	RP	AP	Y	18-Feb-11	Richard Anese.	4385	COLLINS AV		IN	32260012140
B1101686	Building	em	CO	N	16-Feb-11	WORK IN PROG AND MISSING EMERGENCY SCUPPER	4385	COLLINS AV		IN	32260012140
B1101686	Building	EM	AP	Y	18-Feb-11		4385	COLLINS AV		IN	32260012140
B1101686	Building	EM	AP	Y	22-Feb-11		4385	COLLINS AV		IN	32260012140
B1101686	Building	JD	AP	Y	18-Feb-11		4385	COLLINS AV		IN	32260012140
BD160027	Demolition	BUILALVI	AP	Y	28-Oct-15	ia	4385	COLLINS AV		IN	32260012140
BD160027	Demolition	firebacj	AP	Y	28-Oct-15		4385	COLLINS AV		IN	32260012140
BE940250	Electrical	JC 1	CO	N	25-Jul-94	ADDTL COMMS - JC	4385	COLLINS AV		IN	32260012140
BE940250	Electrical	JC 1	AP	Y	25-Jul-94		4385	COLLINS AV		IN	32260012140
BE940250	Electrical	ELEC	CO	N	25-Jul-94	ADDTL COMMS - JC	4385	COLLINS AV		IN	32260012140
BE940250	Electrical	JC 1	CO	N	27-Jul-94	ADDTL COMMS - NO ACCESS JC	4385	COLLINS AV		IN	32260012140
BE940250	Electrical	**NONE**	CO	N	01-May-95	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BE940250	Electrical	ELEC	RI	N	25-Jul-94		4385	COLLINS AV		IN	32260012140
BE940250	Electrical	JC 1	CO	N	27-Jul-94	NO ACCESS	4385	COLLINS AV		IN	32260012140
BE940250	Electrical	**NONE**	CL	N	01-May-95	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BEL51298	0	RS	CO	N	05-Nov-94	ADDTL COMMS - RJ R. STARK SEE VC SCREEN COND RJ	4385	COLLINS AV		IN	32260012140
BEL51298	0	RS	CO	N	19-Dec-94	ADDTL COMMS - VIOLATIONS CORRECTED RJ	4385	COLLINS AV		IN	32260012140
BEL51298	0	RS	RI	N	05-Nov-94		4385	COLLINS AV		IN	32260012140
BEL51298	0	RS	CO	N	05-Nov-94	R. STARK SEE VC SCREEN C	4385	COLLINS AV		IN	32260012140
BEL51298	0	RS	AP	Y	19-Dec-94	VIOLATIONS CORRECTED	4385	COLLINS AV		IN	32260012140
BG100067	0	BUILSCHM	AP	Y	20-Sep-10		4385	COLLINS AV		IN	32260012140
BG100067	0	ZZ0000102179	CA	N	29-Dec-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BG100067	0	BUILSCHM	CO	N	24-Feb-11	MS: Must provide plans for inspection.	4385	COLLINS AV		IN	32260012140
BG100067	0	BUILPRIR	CO	N	29-Aug-11	Pending Fire final and plans as per previous comments.	4385	COLLINS AV		IN	32260012140
BG100067	0	BUILBACL	AP	Y	01-Sep-11	(Inb) Approved under master permit.	4385	COLLINS AV		IN	32260012140
BG100067	0	BUILGARD	AP	Y	20-Sep-10	AP this inspection was app under electrical permit.dg	4385	COLLINS AV		IN	32260012140
BG100067	0	BUILGARD	AP	Y	20-Sep-10	AP this inspection was app under electrical permit.dg	4385	COLLINS AV		IN	32260012140
BG100067	0	BUILGARD	AP	Y	28-Sep-10		4385	COLLINS AV		IN	32260012140
BG100067	0	BUILGARD	AP	Y	28-Sep-10		4385	COLLINS AV		IN	32260012140
BG100067	0	ZZ0000102179	CA	N	29-Dec-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BG100067	0	builblal	AP	Y	24-Feb-11		4385	COLLINS AV		IN	32260012140
BG100067	0	ZZ0000102179	CA	N	29-Dec-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BG100067	0	ASC	AP	Y	16-May-11	Inspected on 5/16/11 under bm100006 / bm100145 / bm100146 / bm100147	4385	COLLINS AV		IN	32260012140
BG100067	0	ZZ0000102179	CA	N	29-Dec-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BG100067	0	FIREMILS	AP	Y	17-Sep-10		4385	COLLINS AV		IN	32260012140

BM100145	Mechanical	ASC-274	CO	N	01-Jul-10	<ul style="list-style-type: none"> <li>MB-2679 INITIAL / CO</li> <li>-NEED ILLUMINATED LOBBIES W/ NO TRIPPING HAZARD ON LANDING &amp; CAR FLOOR, PROTECTED LIGHTS IN THE CAR FOR TEMP CONSTRUCTION USE</li> <li>-ENSURE M/R ACCESS STAIRS ARE 60 DEGREES</li> <li>-PARTITION ENCROACHES INTO M/R ACCESS STAIR</li> <li>-ENCASE LOOSE INSULATION IN MACHINE ROOM (EXPOSED FIRE PROOFING)</li> <li>-7' CLEARANCE ISSUES IS M/R</li> <li>-FOREIGN PIPING (DRAIN IN M/R)</li> <li>-CONDENSATION AT TOP OF HOISTWAY.</li> </ul>	4385	COLLINS AV		IN	32260012140
BM100145	Mechanical	JAF-353	CO	N	19-Aug-10	<ul style="list-style-type: none"> <li>MB-2679 INITIAL / CO</li> <li>-UNABLE TO ACCESS MACHINE ROOM, NO ACCESS STAIRS, VIOLATIONS ON REPORT DATED 7/1/10 HAVE NOT BEEN CORRECTED.</li> </ul>	4385	COLLINS AV		IN	32260012140
BM100145	Mechanical	ASC-274	PA	N	15-Sep-10	<ul style="list-style-type: none"> <li>MB-2679 INITIAL / PA</li> <li>-WITNESSED FIRE ALARM RECALL TEST, ELEVATORS 1,2,3</li> </ul>	4385	COLLINS AV		IN	32260012140
BM100145	Mechanical	ASC-274	PA	N	20-Sep-10	<ul style="list-style-type: none"> <li>MB-2679 INITIAL / PA</li> <li>-NO A/C ON EMG POWER</li> <li>-MOVE NTS (TOP &amp; BOTTOM) TOWARDS MIDDLE OF BLDG</li> <li>-UCM@125% &amp; BRAKE TESTS OK</li> <li>-ACO OK</li> <li>-CHECK FINALS AFTER SHORTENING BELTS</li> <li>-PROVIDE A/C REMOTES.</li> </ul>	4385	COLLINS AV		IN	32260012140
BM100145	Mechanical	ASC-274	PA	N	23-Sep-10	<ul style="list-style-type: none"> <li>MB-2679 INITIAL / PA</li> <li>-NO A/C ON EMG POWER</li> <li>-LIGHTS ON TOP LOBBY NOT TO BE ON A DIMMER OR A SWITCH</li> <li>-INCREASE CW RUNBY</li> <li>-M/R DOOR NOT FULLY SELF CLOSING</li> <li>-NEED DATA ON INTERIOR.</li> </ul>	4385	COLLINS AV		IN	32260012140
BM100145	Mechanical	ASC-274	PA	N	27-Dec-10	<ul style="list-style-type: none"> <li>MB-2679 TEMPORARY / PA</li> <li>-LEATHER REMOVED, PROVIDE FINISHED CAB PANELS</li> <li>-EXPIRED CERTIFICATES OF OPERATION</li> <li>-NEED 10 FT CANDLE AT LOBBY</li> <li>-FINISH SECURITY SYSTEM INTERFACE (PLUS PREVIOUS VIOLATIONS DATED 09/23/10)</li> </ul>	4385	COLLINS AV		IN	32260012140
BM100145	Mechanical	ASC-274	PA	N	09-May-11	<ul style="list-style-type: none"> <li>MB-2679 TEMPORARY / PA</li> <li>-M/R LIGHTS BLOWN</li> <li>-M/R ACCESS LIGHTS BLOWN</li> <li>-REPAIR M/R LOCK</li> <li>-FIRE RATING OF CAB INTERIOR</li> </ul>	4385	COLLINS AV		IN	32260012140
BM100145	Mechanical	ASC-274	PA	N	16-May-11	<ul style="list-style-type: none"> <li>MB-2679 EMERGENCY POWER TEST / AP</li> <li>-EMERGENCY POWER TESTED OK</li> <li>-ONLY REMAINING ISSUE: FIRE RATING OF LEATHER CAB INTERIORS.</li> </ul>	4385	COLLINS AV		IN	32260012140

BM100145	Mechanical	ASC-274	AP	Y	23-Jun-11	MB-2679 INITIAL / AP -OK TO CLOSE PERMIT -CERTIFICATE OF FLAME RESISTANCE PROVIDED -BUILDING VIOLATION WILL BE OPENED SINCE FLAME RETARDANT EXPIRES IN 5YRS OR WASHED.	4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	MRB	PA	N	14-Jan-10		4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	MRB	AP	Y	20-Jan-10		4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	ASC-274	PA	N	15-Sep-10	MB-2680 INITIAL / PA -WITNESSED FIRE ALARM RECALL TEST, ELEVATORS 1,2,3	4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	ASC-274	PA	N	20-Sep-10	MB-2680 INITIAL / PA -CARS 2 & 3: -NO A/C ON EMG POWER -CAR 4: NO SUMP PUMP ON EMG POWER, 1ST FLOOR WAS OFF -DROPPED CABS 2 & 4 W/ NEW WALL INTERIORS -CAR 4: CLOSE HOLES ON 4X4 BOXES -NEED 10 FT CANDLE @ NIGHT @ SILLS, ELEV 1 & 2 -CAR 3: LOBBY LIGHTS NOT INSTALLED IN DROP CEILINGS -CAR 4: FOREIGN EQUIPMENT IN M/R, DOOR OPEN INDICATOR TO WORK ON EMG POWER PER 2.27.2.4.3	4385	COLLINS AV		IN	32260012140
BL102679	0	SB 0563-A-1	AP	Y	05-Aug-14	SEE IMAGE	4385	COLLINS AV		IN	32260012140
BL102679	0	FK 483	AP	Y	17-Jun-15	MB2679 PASSED	4385	COLLINS AV		IN	32260012140
BL102680	0	rj	AP	Y	23-Jun-11	INSTALL A TRACTION ELEVATOR - PASSED	4385	COLLINS AV		IN	32260012140
BL102680	0	FCS-398-A1	PA	N	27-Mar-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102680	0	SB-563-A1	PA	N	28-Jan-14	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102680	0	JDG-521	AP	Y	07-Aug-14	MB-2680 COMPLIANCE 8-5-2014 BY A-1	4385	COLLINS AV		IN	32260012140
BL102680	0	SB 563 A1	AP	Y	05-Aug-14		4385	COLLINS AV		IN	32260012140
BL102680	0	FK 483	AP	Y	17-Jun-15	MB2680 PASSED	4385	COLLINS AV		IN	32260012140
BL102680	0	FCS-398-A1	PA	N	13-Aug-12	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102680	0	WR-531-A1	AP	Y	27-Jun-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102680	0	WR-531-A1	AP	Y	13-Aug-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102680	0	WR 531 A1	CO	N	14-May-14	IMAGES	4385	COLLINS AV		IN	32260012140
BL102680	0	JDG-521	AP	Y	16-Sep-14	MB-2680 GENERATOR TEST PASSED 8-5-14	4385	COLLINS AV		IN	32260012140
BL102680	0	SB 0563-A-1	AP	Y	05-Aug-14	SEE IMAGE	4385	COLLINS AV		IN	32260012140
BL102680	0	FK 483	AP	Y	17-Jun-15	MB2680 PASSED	4385	COLLINS AV		IN	32260012140
BL102681	0	rj	AP	Y	23-Jun-11	INSTALL A TRACTION ELEVATOR - PASSED	4385	COLLINS AV		IN	32260012140
BL102681	0	FCS-398-A1	PA	N	27-Mar-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102681	0	SB-563-A1	PA	N	28-Jan-14	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102681	0	JDG-521	AP	Y	07-Aug-14	MB-2681 COMPLIANCE 8-5-2014 BY A-1	4385	COLLINS AV		IN	32260012140
BL102681	0	SB 563 A1	AP	Y	05-Aug-14		4385	COLLINS AV		IN	32260012140
BL102681	0	FK 483	AP	Y	17-Jun-15	MB2681 PASSED	4385	COLLINS AV		IN	32260012140
BL102681	0	FCS-398-A1	PA	N	13-Aug-12	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102681	0	WR-531-A1	AP	Y	27-Jun-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102681	0	WR-531-A1	AP	Y	13-Aug-13	SEE IMAGES	4385	COLLINS AV		IN	32260012140
BL102681	0	WR 531 A1	CO	N	14-May-14	IMAGES	4385	COLLINS AV		IN	32260012140
BL102681	0	JDG-521	AP	Y	16-Sep-14	MB-2681 GENERATOR TEST PASSED 8-5-14	4385	COLLINS AV		IN	32260012140
BL102681	0	SB 0563-A-1	AP	Y	05-Aug-14	SEE IMAGE	4385	COLLINS AV		IN	32260012140
BL102681	0	FK 483	AP	Y	17-Jun-15	MB2681 PASSED	4385	COLLINS AV		IN	32260012140

BL951298	0	MRB	CL	N	04-Apr-05	11-29-04	CLOSED / COMPLIED	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CL	N	04-Apr-05	5-24-04	CLOSED / COMPLIED	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	INFO	N	04-Apr-05	D-3138	5 YEAR TEST / PASSED	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CO	N	29-Nov-04	D-3138	5 YEAR TEST / FAILED DROP TEST PENDING SEE REPORT DATED 5-24-04	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CL	N	05-Feb-05	5-24-04	CLOSED RE-INSPECTED	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CL	N	30-Mar-04	07/03/02	- CLOSED - REINSPECTED	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CL	N	24-May-04	8-7-03	CLOSED / RE-INSPECTED	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	AP	Y	04-Apr-05	D-3138	RE-INSPECTION	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CO	N	24-May-04	D-3138	RE-INSPECTION 108- REPAIR A/C IN MACHINE ROOM 132- 5 YEAR TEST FAILED 109- WATER ENTERING MACHINE ROOM 107- REPLACE MISSING DOOR THRESHOLD 117- REPAIR ACCESS STAIRS 132- 24 HOURS TO REPAIR GOVERNOR & 20 DAYS TO REPLACE GOVERNOR HOISTWAY 220- REPLACE HOIST ROPES & TURN AND UNDERCUT SHEAVE PIT 427- REPAIR STRUCTUAL DAMAGE TO PIT AND MACHINE ROOM CAB 519- REPLACE MISSING CALL CANCEL BUTTON	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	INFO	N	24-May-04	D-3138	ANNUAL TEST / FAILED	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CO	N	06-Jul-06	D-3138	RE-INSPECTION E-206/ REPAIR A/C IN MACHINE ROOM E-700/ ANNUAL TEST DUE E-203/ REPAIR MACHINE ROOM LIGHTS E-250/ REPLACE MISSING DOOR LOCK	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CO	N	09-Jul-07	D-3138	RE-INSPECTION BUILDING CLOSED / BOARDED	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CL	N	29-Aug-07	7-6-06	CLOSED / BUILDING BEING DEMO	4385	COLLINS AV		IN	32260012140
BL951298	0	MRB	CL	N	29-Aug-07	7-9-07	CLOSED / BUILDING BEING DEMO	4385	COLLINS AV		IN	32260012140
BL951298	0	JAF	CL	N	20-Jan-09	D-3138	BUILDING HAS BEEN DEMOLISH NO ELEVATOR AT THIS LOCATION	4385	COLLINS AV		IN	32260012140
BL951298	0	RS	CO	N	05-Nov-94	ADDTL COMMS - RJ	R. STARK SEE VC SCREEN COND RJ	4385	COLLINS AV		IN	32260012140
BL951298	0	RS	CO	N	19-Dec-94	ADDTL COMMS - VIOLATIONS CORRECTED	RJ	4385	COLLINS AV		IN	32260012140
BL951298	0	MG	CO	N	12-May-98	ADDTL COMMS - ****	RJ **** BLDG.UNDER RENOVATION RJ	4385	COLLINS AV		IN	32260012140
BL951298	0	RS	RI	N	05-Nov-94			4385	COLLINS AV		IN	32260012140
BL951298	0	RS	CO	N	05-Nov-94	R. STARK	SEE VC SCREEN C	4385	COLLINS AV		IN	32260012140
BL951298	0	RS	AP	Y	19-Dec-94	VIOLATIONS CORRECTED		4385	COLLINS AV		IN	32260012140
BL951298	0	MG	RI	N	12-May-98	****		4385	COLLINS AV		IN	32260012140
BL951298	0	MG	AP	Y	12-May-98	****	BLDG.UNDER RENOVATI	4385	COLLINS AV		IN	32260012140
BL951298	0	JA	CL	Y	12-Nov-99	5/12/98	REINSPECTED 11/12/99	4385	COLLINS AV		IN	32260012140

BL951298	0	JA	CO	N	28-Apr-00	Serial D-3138, Add. Comments	4385	COLLINS AV		IN	32260012140
BL951298	0	MG	CO	Y	26-Sep-00	NOTED VIO SEE COND SCREEN	4385	COLLINS AV		IN	32260012140
BL951298	0	JA	AP	N	05-Apr-01	04/28/00 -[ VIOLATIONS CORRECTED	4385	COLLINS AV		IN	32260012140
BL951298	0	MB	CO	N	03-Jul-02	D-3138 RE-INSPECTION M/R 106- REPAIR DOOR LOCK 117- REPAIR RUST DAMAGE TO ACCESS STAIR TO M/R CAB 535- REPLACE COVERS ON CAR TOP 520- REPAIR TELEPHONE	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	28-Jul-10	PA for underground conduits for LV and power for tiki bar also ceiling for 3rd floor ceiling.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	29-Jul-10	PA for 1st floor walls long bar also underground cables for LV rated for wet location.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	30-Jul-10	PA for underground conduit NE steps lights,and panels K,K1.and K3.dg..	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	02-Aug-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CA	N	04-Aug-10	CA cancell by contracto.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	05-Aug-10	CO wrong call.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	06-Aug-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CA	N	09-Aug-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	10-Aug-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	AP	Y	15-Oct-10	AP this inspection is for close this category alking with angel.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	AP	Y	15-Oct-10	AP this inspection is for close this category alking with angel.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	23-Jul-10	PA for 4th floor all units also hotel,,except chandelier and hallways.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	26-Jul-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	27-Jul-10	PA 2nd floor panelEH2-A,ET-2A,also 3rd floor panel EL3A,also 8th floorpanel NRAC,NL8A and NT-8 also panels fromm 14th floor(14LT) trhu 12floor(12LT),,,NOTE PENDING NEW PANEL FOR UNIT (PH) AND OUTSIDE DECK ON ROOF.DG	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	28-Jul-10	CO wrong call.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	29-Jul-10	CO nothing to inspect.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CA	N	30-Jul-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	02-Aug-10	PA for 9th floor thru 14th hallways also 7th floor tower and hotel hallway and 6th hotel hallway .dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	04-Aug-10	PA for stair well 1and 2,also 4th floor back of the house and bath,5th floor backof the house and hallway ,5th floor tower hallway,and 7th floor kitchen.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	PA	N	05-Aug-10	PA CONT# ANGEL-561-441-0764 for stair well #1.	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CO	N	06-Aug-10	CO not ready.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	CA	N	09-Aug-10	CA cancell by contractor.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	NI	N	10-Aug-10	NI courtesy inspect.dg	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	ZZ000102179	CA	N	29-Dec-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BE092930	Electrical	BUILGARD	AP	Y	24-Feb-11		4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	CO	N	08-Jan-10	CO need rough inspection first for service.dg	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	PA	N	20-Jan-10	PA for release meter power for MDP-1 ,,MDP-2 and fire pump.dg	4385	COLLINS AV		IN	32260012140



BE100757	0	BUILGARD	PA	N	21-Jan-10	PA for temp for test ,,panels NLDP-1,NLDP-2,,NL2A,,,NH2A,,,P,,,NL7A,,,NL8A,B ANDNL1A.dg	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	PA	N	22-Jan-10	PA for panels N7A,B,,,,N6A,B,,,,N5A,B,,,,N4A,B,,,,dg	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	CO	N	22-Jan-10	CO panel NL3 missing main breaker.dg	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	PA	N	25-Jan-10	PA for panels 9lt,10,lt and 11LT.dg	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	CO	N	26-Jan-10	CO panel L13 not ready.dg	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	PA	N	26-Jan-10	PA for panels 5LT,6LT,7LT,3LT,2LT,NH1A,NL1A,LS ,,ALSO for units 9 and 10 ceiling.dg	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	PA	N	27-Jan-10	PA for 7th floor backof the house walls kitchen,also panel K7,EH7A,EL7A,ET7A,NL3A,B ANDNT3A.DG	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILBELJ	CA	N	15-Jun-10	Cancelled by Daryl, nothing ready at this time.....JB	4385	COLLINS AV		IN	32260012140
BE100757	0	BUILGARD	AP	Y	19-Nov-10		4385	COLLINS AV		IN	32260012140
BE101110	0	ZZ0000111695	CA	N	18-Mar-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILARDJ	PA	N	02-Apr-10	rest of perimeter in pool not including spa deck	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	PA	N	12-Jul-10	PA for underground conduit (lights) and equipment bonding.dg	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	PA	N	18-Feb-10	PA for exterior wet niche bonding and four point steel bonding also pigtail for hand rail.dg,NOTE CONTRACTOR NEED CHANGE PERMIT TO POOL PERMIT.DG	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	PA	N	18-Mar-10	PA for underground conduit for lights south side.dg	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	PA	N	19-Mar-10	PA for south side perimeter.dg	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	CO	N	16-Apr-10	CO wrong call...NOTE CONTRACTOR WAS ADVISE TO GET PERMIT FOR SPA AT 16TH FLOOR.DG	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	AP	Y	18-Aug-10	AP for panels and disconnect for pump and heaters,also bonding for equipment.dg	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILARDJ	PA	N	02-Apr-10	rest of perimeter in pool not including spa deck	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	PA	N	07-Jun-10	PA for metal part next to pool bonding.dg	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	AP	Y	06-Aug-10	AP for equipment bonding,pump bonding ,heaters,also interior wet niche bonding and epoxy.dg	4385	COLLINS AV		IN	32260012140
BE101110	0	BUILGARD	AP	Y	19-Aug-10	AP for all equipment ,panell and bonding for butts(hand rails ).dg	4385	COLLINS AV		IN	32260012140
BE101118	0	BUILGARD	PA	N	10-Jun-10	PA for conduits from 5th floor to 2nd floor stairswell.dg	4385	COLLINS AV		IN	32260012140
BE101118	0	BUILGARD	CO	N	10-Jun-10	CO contractor was advise for next inspection permit shall be on site and make arrangement for future inspection (some spot are covers) need poved or open access for inspection conduits.dg	4385	COLLINS AV		IN	32260012140
BE101118	0	BUILGARD	CO	N	11-Jun-10	CO not ready stair eall#1 exceed 4(90) betwee boxes also need LB weatherproof for out side (8th floor) also 2nd floor conduits not ready.dg	4385	COLLINS AV		IN	32260012140
BE101118	0	BUILGARD	CO	N	11-Jun-10	CO contact# 305-267-3144 office.dg	4385	COLLINS AV		IN	32260012140
BE101118	0	BUILGARD	CO	N	22-Feb-10	CO 2nd floor not ready ,conduit exceed360(4 ninety) between boxes,also need relocated J/b .dg	4385	COLLINS AV		IN	32260012140
BE101118	0	BUILGARD	PA	N	22-Feb-10	PA for 8th floor (all sensor) pending FD ,trunk line.dg	4385	COLLINS AV		IN	32260012140
BE101118	0	BUILGARD	AP	Y	20-Aug-10		4385	COLLINS AV		IN	32260012140
BM131609	Mechanical	builberr	AP	Y	10-Feb-14	8th floor mechanical room chiller	4385	COLLINS AV		IN	32260012140
B0902913	Building	RF	AP	Y	12-Oct-10	RF OVERTIME INSP PER L MEDRANO, VERIFIED LIGHTWEIGHT PLUG & PATCH FOR MISSED INSPECTIONS, SPECIAL INSPECTOR REPORTS OK & PICKED UP	4385	COLLINS AV		IN	32260012140
B0902913	Building	BUILPRIR	CO	N	22-May-09	Rain out.	4385	COLLINS AV		IN	32260012140
B0902913	Building	BUILPRIR	PA	N	29-May-09	SW tapered insulation installation.	4385	COLLINS AV		IN	32260012140

B0902913	Building	RF	AP	Y	24-Sep-10	RF TEST REPORT ON FILE	4385	COLLINS AV		IN	32260012140
B0902913	Building	BUILSCHM	CO	N	05-Oct-10	MS - Rejected, no permit plans or permit card on jobsite, contractor not on jobsite.	4385	COLLINS AV		IN	32260012140
B0902913	Building	BUILSCHM	INFO	N	07-Oct-10	MS - Work concealed: Must expose for inspection and repair roofing as required.	4385	COLLINS AV		IN	32260012140
B0902913	Building	RF	AP	Y	12-Oct-10	RF OVERTIME INSP PER L MEDRANO, VERIFIED LIGHTWEIGHT PLUG & PATCH FOR MISSED INSPECTIONS, SPECIAL INSPECTOR REPORTS OK & PICKED UP	4385	COLLINS AV		IN	32260012140
BCC0000078	Certificate of Completion	RNC	AP	Y	09-Feb-00	Final certificate of completion pending review and approval of permanent landscape screening of fire piping along northwest elevation.	4385	COLLINS AV		IN	32260012140
BCC0000078	Certificate of Completion	JDO	PA	N	08-Feb-00	TCC ONLY PENDING RAMP/POOL AREA APPROVAL. SEE SIGNATURE ON CARD.	4385	COLLINS AV		IN	32260012140
BCC0000078	Certificate of Completion	LAM/DL	AP	Y	04-Feb-00	SIG. ON PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000078	Certificate of Completion	JC	AP	Y	09-Feb-00	SEE PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000078	Certificate of Completion	PE	AP	Y	04-Feb-00	SEE PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000078	Certificate of Completion	JPP	AP	Y	26-Jan-00	SEE PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000078	Certificate of Completion	McCane	AP	Y	09-Feb-00	OK per SM	4385	COLLINS AV		IN	32260012140
BCC0000079	Certificate of Completion	RNC	CO	N	09-Feb-00	Compliance with Traffic Concurrency shall be verified prior to the issuance of a TCC for the ba/ restaurant.	4385	COLLINS AV		IN	32260012140
BCC0000080	Certificate of Completion	RNC	AP	Y	09-Feb-00	Per review of CB.	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	RNC	AP	Y	05-Apr-00	As per Drb #9212.	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	DAW	AP	Y	01-May-00	APPROVED BY FIELD INSPECTOR:EMIL CRUZE BY: DEMAR WOODSON	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	JDO	AP	Y	28-Apr-00	AS PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	LJ	AP	Y	28-Apr-00	AS PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	LJ	AP	Y	28-Apr-00	AS PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	PE	AP	Y	28-Apr-00	AS PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	JPP	AP	Y	28-Apr-00	AS PERMIT CARD	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	K.GOEDEN	AP	Y	28-Apr-00	RE:HEATER EXIST BEFORE PLANS APPROVED	4385	COLLINS AV		IN	32260012140
BCC0000148	Certificate of Completion	SM	AP	Y	13-Apr-00	APPROVED.	4385	COLLINS AV		IN	32260012140
BE112742	Electrical	ZZ00594794	CA	N	15-Feb-12	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140

BE112742	Electrical	BUILARDJ	PA	N	16-Feb-12	on panel only.lights installed in food court need to be UL listed,also fans to be installed in food court need to be rated for wet location	4385	COLLINS AV		IN	32260012140
BE160373	0	BUILARDJ	CO	N	25-Nov-15	electrical contractor not on site...no proof of rough inspection	4385	COLLINS AV		IN	32260012140
BE160373	0	BUILGARD	AP	Y	09-Dec-15	AP for outside lighting,j/b okey now weather proof UI.dg	4385	COLLINS AV		IN	32260012140
BE920419	Electrical	JC	CO	N	21-Jan-92	ADDTL COMMS - JC	4385	COLLINS AV		IN	32260012140
BE920419	Electrical	JC	AP	Y	21-Jan-92		4385	COLLINS AV		IN	32260012140
BE920419	Electrical	ELEC	CO	N	21-Jan-92	ADDTL COMMS - GO JC	4385	COLLINS AV		IN	32260012140
BE920419	Electrical	ELEC	RI	N	21-Jan-92		4385	COLLINS AV		IN	32260012140
BE920419	Electrical	JC 3	AP	Y	21-Jan-92		4385	COLLINS AV		IN	32260012140
BEL11298	0	ELEV	CO	N	28-Mar-91	ADDTL COMMS - N QUARLES SEE VC SCREEN COND	4385	COLLINS AV		IN	32260012140
BEL11298	0	NQ	CO	N	29-May-91	ADDTL COMMS - VIOLATIONS CORRECTED MR	4385	COLLINS AV		IN	32260012140
BEL11298	0	ELEV	CO	N	28-Mar-91	N QUARLES SEE VC SCREEN	4385	COLLINS AV		IN	32260012140
BEL11298	0	NQ	AP	Y	29-May-91	VIOLATIONS CORRECTED	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	CO	N	06-Dec-93	ADDTL COMMS - RJ	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	AP	Y	06-Dec-93		4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	JA	AP	Y	22-Dec-04		4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	CO	N	24-Nov-93	ADDTL COMMS - INITIAL RJ	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	CO	N	06-Dec-93	ADDTL COMMS - COMPLIED RJ	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	CO	N	24-Nov-93	INITIAL	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	AP	Y	06-Dec-93	COMPLIED	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	JA	AP	Y	22-Dec-04		4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	JA	AP	Y	22-Dec-04		4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	CO	N	22-Nov-93	ADDTL COMMS - FINAL INSPECTION RJ	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	CO	N	24-Nov-93	ADDTL COMMS - RJ	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CO	N	06-Jun-94	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CO	N	03-Oct-94	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CO	N	07-Nov-94	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CO	N	05-Dec-94	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CO	N	06-Feb-95	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CO	N	06-Mar-95	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140

BM940215	Mechanical	**NONE**	CO	N	03-Apr-95	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
B0503992	Building	BUILAVAA	CO	N	11-May-05	AB-NEED NOC.	4385	COLLINS AV		IN	32260012140
B0503992	Building	BUILBACL	AP	Y	13-May-05	Inb	4385	COLLINS AV		IN	32260012140
B1301194	Building	BUILCARE	PA	N	25-Apr-13	EC-Pending electrical final,approval of 3099 ( Fire ) and PLNG ( 7005 ).Also, record N.O.C.	4385	COLLINS AV		IN	32260012140
B1301194	Building	FIRECOUF	CO	N	25-Apr-13	1. Flamespread certificate and sample to be provided. 2. Call for 3081 also.	4385	COLLINS AV		IN	32260012140
B1301194	Building	MJP	AP	Y	25-Apr-13	Inspected and approved - Retractable Screen - applicant completed all work according to approved plans - color = white (awning is facing east)	4385	COLLINS AV		IN	32260012140
B9800236	Building		CO	N	03-Nov-97	ADDTL COMMS - **** NOT READY NO WORK IN PROG	4385	COLLINS AV		IN	32260012140
B9800236	Building		RI	N	03-Nov-97	RIIVR CCC057302 C	4385	COLLINS AV		IN	32260012140
B9800236	Building	ARV	CO	N	03-Nov-97	**** NOT READY NO WORK I	4385	COLLINS AV		IN	32260012140
B9800236	Building		RI	N	17-Nov-97	RIIVR CCC057302 C	4385	COLLINS AV		IN	32260012140
B9800236	Building	ARV	AP	Y	17-Nov-97		4385	COLLINS AV		IN	32260012140
BCU1300855	0	RMA	INFO	N	19-Jul-13	initial	4385	COLLINS AV		IN	32260012140
BCU1300855	0	RMA	INFO	N	19-Aug-13	Description changed from: VALET SERV. LOCATED @ 4385 COLLINS AVE. STORAGE @ CHARLES GARAGE. 4332 COLLINS AVE To: Valet Parking Svc @ 4385 Collins Ave / Soho Beachouse Storage @ 1601 Drexel Ave	4385	COLLINS AV		IN	32260012140
BCU1300855	0	RMA	AP	Y	20-Sep-13	This BCU approval is for inspections and review approval, however the CU must be approved by the finance department.	4385	COLLINS AV		IN	32260012140
BCU1300855	0	GSC	DN	N	17-Sep-13	DENIED at this time. USA Parking has one open violation for operating without a BTR. However the main permitted use the SOHO Hotel has two pending violation: 1. Sanitation violation CE11004269 with a city bill issued in the Finance department. 2. BTR violation to the SOHO Hotel - failing to renew.  These two items have to be address in order to approve this application to the accessory use USA Parking. GSC	4385	COLLINS AV		IN	32260012140
BCU1300855	0	GSC	AP	Y	20-Sep-13	The sanitaion violation is now in BILLPAID. The BTR has been paid however there is a Building Elevator violation in OPEN status and Special Master holding the BTR from being assigned/issued. This will be addressed in a Spcial Master hearing and at this time this application will be approved for the valet.GSC	4385	COLLINS AV		IN	32260012140
BCU1300855	0	SF	AP	Y	17-Sep-13	Valet Parking Svc @ 4385 Collins Ave / Soho Beachouse Storage @ 1601 Drexel Ave PB 1929 July 28,2009 ok for valet 24hrs	4385	COLLINS AV		IN	32260012140
BE000218	Electrical	JC	AP	Y	27-Jan-00		4385	COLLINS AV		IN	32260012140
BE991662	Electrical	JC	AP	Y	31-May-00		4385	COLLINS AV		IN	32260012140
BE991796	Electrical	JC	PA	N	23-Jun-99	PARTIAL ROUGH FLOOR 6==7	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	GM	PA	N	01-Jul-99	PARTIAL ROUGH FLOOR 3,4,5.	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	JC	DN	N	12-Aug-99	NO READY	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	LS	DN	N	23-Dec-99	NOT READY FOR FINAL INSP	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	JC	DN	N	13-Jan-00	NO READY	4385	COLLINS AV		IN	32260012140

BE991796	Electrical	JB	PA	N	02-Feb-00	CORRECTIONS REQUIRED AS PER M.B.F.D. ALSO NEED TO REPLACE ONE OF THE BATTERIES IN PANEL.	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	JB	AP	N	25-Apr-00	FIRE ALARM CORRECTIONS MADE AND APPROVED.	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	SM	CO	N	14-Jan-00	SEE PUNCH LIST	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	sm rs	CO	N	02-Feb-00	see punch list	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	sm	PA	N	09-Feb-00		4385	COLLINS AV		IN	32260012140
BE991796	Electrical	SM	AP	Y	13-Apr-00	APPROVED	4385	COLLINS AV		IN	32260012140
BE991796	Electrical	cp	CA	N	03-Jan-00		4385	COLLINS AV		IN	32260012140
BE991939	Electrical	JC	PA	N	20-Sep-99	PA SLAB UNDERGROUND POOL	4385	COLLINS AV		IN	32260012140
BE991939	Electrical	JC	PA	N	25-Jun-99	LIGHT NICHE POOL AND SPA	4385	COLLINS AV		IN	32260012140
BE991939	Electrical	JC	AP	Y	10-Jan-00		4385	COLLINS AV		IN	32260012140
BE992508	Electrical	JC	PA	N	20-Oct-99	PA TEMPORARY FOR TEST ELEV	4385	COLLINS AV		IN	32260012140
BE992508	Electrical	JC	AP	Y	18-Nov-99	TEMPORARY FOR TEST	4385	COLLINS AV		IN	32260012140
BE992508	Electrical	JC	AP	Y	13-Oct-99	TEMPORARY FOR TEST	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CO	N	30-Oct-97	ADDTL COMMS - **** 7 FLOOR HALLWAY A/C JPP	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CO	N	16-Dec-97	ADDTL COMMS - **** 6,5,4, EX FAN DUCT JPP	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	PARTIAL	CO	N	11-Mar-99	ADDTL COMMS - **** 6,7 FLOOR MP	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CO	N	16-Mar-99	ADDTL COMMS - **** BATH EX DUCT 4,5,& 6FLJPP	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CO	N	20-May-99	ADDTL COMMS - **** ROUGH DUCT DINNING AREA	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical		RI	N	23-Sep-97	RIIVR CAC046895 C	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	23-Sep-97	**** MEETING JPP	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical		RI	N	27-Oct-97	RIIVR CAC046895 C	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	30-Oct-97	**** 7 FLOOR HALLWAY A/C	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical		RI	N	12-Dec-97	RIIVR CAC046895 C	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	16-Dec-97	**** 6,5,4, EX FAN DUCT	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	PARTIAL	RI	N	11-Mar-99	**** 6,7 FLOOR	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	16-Mar-99	**** BATH EX DUCT 4,5,&	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical		RI	N	19-May-99	RIIVR CAC046895 C	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	20-May-99	**** ROUGH DUCT DINNING	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	21-Jun-99	LOUNGE, BAR, LIBRARY ROUGH DUCT	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	28-Jun-99	4 THRU 7 FL APT ROUGH DUCTS & F/S DAMPERS	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CA	N	15-Oct-99		4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	22-Oct-99	2ND THRU 7TH FLOOR UNIT & HALLWAYS NEED TO SEAL ALL OPENING & HOLES	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	ZZ0000107326	CA	N	16-Dec-99	IVRS - Ri canceled	4385	COLLINS AV		IN	32260012140
BE101519	0	BUILGARD	PA	N	29-Jul-10	PA for ceiling reception area,hallway first floor ceiling by elev,2nd floor hallway by elev,3rd floor hallway and gym,also 1st floor coffe bar,bathroom and outside long bar .dg	4385	COLLINS AV		IN	32260012140
BE101519	0	BUILGARD	AP	Y	04-Nov-10		4385	COLLINS AV		IN	32260012140
BE101519	0	BUILGARD	AP	Y	24-Mar-11		4385	COLLINS AV		IN	32260012140
BE101741	0	BUILGARD	PA	N	06-May-10	PA for exterior wet niche bonding only(pigtail).dg	4385	COLLINS AV		IN	32260012140
BE101741	0	BUILGARD	PA	N	07-May-10	PA for four point steel bonding,exterior wet niche bonding,perimeter bonding,equipment bonding and pigtail for hand rail,dg	4385	COLLINS AV		IN	32260012140
BE101741	0	BUILGARD	PA	N	10-May-10	PA for pigtail for drain.dg	4385	COLLINS AV		IN	32260012140
BE101741	0	BUILGARD	PA	N	25-May-10	PA for bonding (drain).dg	4385	COLLINS AV		IN	32260012140

BE101741	0	BUILGARD	AP	Y	22-Jul-10	AP for bonding hand rail (boots)(2),interior wet niche bonding and epoxy.equipment bonding,pump,and heater.dg	4385	COLLINS AV		IN	32260012140
BE101741	0	BUILGARD	CA	N	23-Jul-10	CO no one on site.dg	4385	COLLINS AV		IN	32260012140
BE101741	0	BUILGARD	PA	N	26-Jul-10	PA pendin breakers for pumpsdg	4385	COLLINS AV		IN	32260012140
BE101741	0	BUILGARD	AP	Y	03-Aug-10		4385	COLLINS AV		IN	32260012140
BE101992	Electrical	builgard	AP	Y	04-Mar-11	AP this permit can be close,,BE101519 replace this permit .dg	4385	COLLINS AV		IN	32260012140
BE102479	0	BUILGARD	AP	Y	31-Aug-10	AP for walls and ceiling.1,2,7 ,8 and long bar.dg	4385	COLLINS AV		IN	32260012140
BE102479	0	BUILGARD	PA	N	31-Aug-10	PA for 7th floor kitchen.dg	4385	COLLINS AV		IN	32260012140
BE102479	0	BUILGARD	AP	Y	17-Sep-10	AP this is final for 1st and 7th floor kitchen.dg	4385	COLLINS AV		IN	32260012140
BE102480	0	BUILGARD	AP	Y	31-Aug-10	AP for walls and ceiling.1,2,7 ,8 and long bar.dg	4385	COLLINS AV		IN	32260012140
BE102480	0	BUILGARD	PA	N	31-Aug-10	PA for 7th floor kitchen.dg	4385	COLLINS AV		IN	32260012140
BE102480	0	ZZ0000102179	CA	N	29-Dec-10	IVRS - RI canceled	4385	COLLINS AV		IN	32260012140
BE102480	0	builgard	AP	Y	31-Aug-10	AP this permit can be close final inspection made on8/31/10 under final rough also was for final inspection.,dg	4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	28-Dec-09	1ST AND 7TH FLOOR KITCHEN SANITARY AND GREASE ROUGH	4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	18-Mar-10	WINE BAR UNDER GROUND ROUGH	4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	25-Mar-10	LONG BAR UNDER GROUND ROUGH	4385	COLLINS AV		IN	32260012140
BP100450	0	NT	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	CO	N	28-Dec-09	NOT READY	4385	COLLINS AV		IN	32260012140
BP100450	0	NT	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	CO	N	22-Mar-10	NOT READY	4385	COLLINS AV		IN	32260012140
BP100450	0	NT	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	CA	N	10-Mar-10	CA AS PER MANDIEL	4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	12-Mar-10	1ST FLOOR KITCHEN Water piping	4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	22-Jul-10	LONG BAR WATER PIPING	4385	COLLINS AV		IN	32260012140
BP100450	0	NT	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	CA	N	23-Jul-10	AS PER MANDIEL	4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	27-Jul-10	BOILER ROOM GAS PIPING	4385	COLLINS AV		IN	32260012140
BP100450	0	NT	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	03-Sep-10	8TH FLOOR BAR FIXTURES SETS	4385	COLLINS AV		IN	32260012140
BP100450	0	NT	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	CO	N	11-Jan-10	Not ready for Inspection.	4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	13-Jan-10	7TH FLOOR KITCHEN FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP100450	0	NT	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
BP100450	0	BUILTORN	PA	N	26-May-10	7TH FLOOR KITCHEN PARTIAL FIXTURE SET	4385	COLLINS AV		IN	32260012140
BP100450	0	NT	AP	Y	16-Sep-10		4385	COLLINS AV		IN	32260012140
BP100705	0	BUILTORN	PA	N	17-Feb-10	MAIN DRAINS AND PERIMETER PIPING	4385	COLLINS AV		IN	32260012140
BP100705	0	BUILTORN	PA	N	14-Jul-10	WATER COLLECTION TANK SET	4385	COLLINS AV		IN	32260012140
BP100705	0	BUILTORN	CO	N	16-Sep-10	NEEDS HEALTH DEPT. CERTIFICATION	4385	COLLINS AV		IN	32260012140
BP100705	0	BUILTORN	CO	N	23-Sep-10	HAS NOT PROVIDED HEALTH DEPT. CERTIFICATION	4385	COLLINS AV		IN	32260012140
BP100705	0	BUILTORN	AP	Y	24-Sep-10	PROVIDED HEALTH DEPT. CERTIFICATION NT	4385	COLLINS AV		IN	32260012140
BP100976	0	BUILTORN	AP	Y	06-May-10	8TH FLOOR SPA MAIN DRAINS AND PIPING	4385	COLLINS AV		IN	32260012140
BP100976	0	BUILLEVR	CA	N	10-Sep-10	RML As per Chuck	4385	COLLINS AV		IN	32260012140
BP100976	0	BUILTORN	CO	N	15-Sep-10	Approved Complete Set of Plans must be Present on Site. EQUIPMENT NOT SECURED PROPERLY	4385	COLLINS AV		IN	32260012140
BP100976	0	BUILTORN	CO	N	23-Sep-10	HAS NOT PROVIDED HEALTH DEPT. CERTIFICATION	4385	COLLINS AV		IN	32260012140

BP100976	0	BUILTORN	AP	Y	24-Sep-10	PROVIDED HEALTH DEPT. CERTIFICATION	4385	COLLINS AV		IN	32260012140
BP101099	0	BUILTORN	AP	Y	06-May-10	ROOF SPA MAIN DRAINS AND PIPING	4385	COLLINS AV		IN	32260012140
BP101099	0	BUILTORN	CO	N	14-Sep-10	NT COULD NOT PERFORM INSPECTION BEACAUSE OF BAD WEATHER	4385	COLLINS AV		IN	32260012140
BP101099	0	BUILTORN	CO	N	16-Sep-10	Documented Product Approvals on Job Site. MISSING HEALTH DEPT. CERTIFICATION NT	4385	COLLINS AV		IN	32260012140
BP101099	0	BUILTORN	CO	N	23-Sep-10	HAS NOT PROVIDED HEALTH DEPT. CERTIFICATION	4385	COLLINS AV		IN	32260012140
BP101099	0	BUILTORN	AP	Y	24-Sep-10	PROVIDED HEALTH DEPT. CERTIFICATION	4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	ASC-274	PA	N	23-Sep-10	MB-2680 INITIAL / PA -NO A/C ON EMG POWER -INTERIOR DATA	4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	ASC-274	PA	N	27-Dec-10	MB-2680 TEMPORARY / PA -LEATHER REMOVED, PROVIDE FINISHED CAB PANELS -EXPIRED CERTIFICATES OF OPERATION -NEED 10 FT CANDLE AT LOBBY -FINISH SECURITY SYSTEM INTERFACE (PLUS PREVIOUS VIOLATIONS DATED 09/23/10)	4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	ASC-274	PA	N	09-May-11	MB-2680 TEMPORARY / PA -M/R LIGHTS BLOWN -FIRE RATING OF CAB INTERIOR	4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	ASC-274	PA	N	16-May-11	MB-2680 EMERGENCY POWER TEST / AP -EMERGENCY POWER TESTED OK -ONLY REMAINING ISSUE: FIRE RATING OF LEATHER CAB INTERIORS.	4385	COLLINS AV		IN	32260012140
BM100146	Mechanical	ASC-274	AP	Y	23-Jun-11	MB-2680 INITIAL / AP -OK TO CLOSE PERMIT -CERTIFICATE OF FLAME RESISTANCE PROVIDED -BUILDING VIOLATION WILL BE OPENED SINCE FLAME RETARDANT EXPIRES IN 5YRS OR WASHED.	4385	COLLINS AV		IN	32260012140
BM100147	Mechanical	MRB	PA	N	15-Jan-10		4385	COLLINS AV		IN	32260012140
BM100147	Mechanical	MRB	AP	Y	20-Jan-10		4385	COLLINS AV		IN	32260012140
BM100147	Mechanical	ASC-274	PA	N	17-Sep-10	MB-2681 INITIAL / PA -CAR 3: REVERSE LOCK, 8TH FLOOR, NO EXIT ACCESS FROM LOBBY. -FINISH & CLEAR ALL LOBBIES -PROVIDE LABELS FOR SOURCE ID & MB NUMBERS -PATCH AROUND MACHINE ROOM DOORS -CLEAN MACHINE ROOM -REPLACE DISCONNECT COVER, CAR 1 -EXPOSED CALL STATIONS (CAR 3, 8TH FLOOR) -CAR 1: RUNBY ISSUES -TEST SUMP PUMPS W/ WATER -NEED 47" STOP SWITCH BY LADDER -PROVIDE SIGNED CMB CHECKLIST -MISSING CAB LITES.	4385	COLLINS AV		IN	32260012140
BM100147	Mechanical	ASC-274	PA	N	15-Sep-10	MB-2681 INITIAL / PA -WITNESSED FIRE ALARM RECALL TEST, ELEVATORS 1,2,3	4385	COLLINS AV		IN	32260012140
BM100147	Mechanical	ASC-274	PA	N	23-Sep-10	MB-2681 INITIAL / PA -NO A/C ON EMG POWER.	4385	COLLINS AV		IN	32260012140

BM100147	Mechanical	ASC-274	PA	N	27-Dec-10	MB-2681 TEMPORARY / PA -LEATHER REMOVED, PROVIDE FINISHED CAB PANELS -EXPIRED CERTIFICATES OF OPERATION -NEED 10 FT CANDLE AT LOBBY -FINISH SECURITY SYSTEM INTERFACE (PLUS PREVIOUS VIOLATIONS DATED 09/23/10)	4385	COLLINS AV	IN	32260012140
BM100147	Mechanical	ASC-274	PA	N	09-May-11	MB-2681 TEMPORARY / PA -M/R LIGHTS BLOWN	4385	COLLINS AV	IN	32260012140
BM100147	Mechanical	ASC-274	AP	Y	23-Jun-11	MB-2681 INITIAL / AP -OK TO CLOSE PERMIT -CERTIFICATE OF FLAME RESISTANCE PROVIDED -BUILDING VIOLATION WILL BE OPENED SINCE FLAME RETARDANT EXPIRES IN 5YRS OR WASHED.	4385	COLLINS AV	IN	32260012140
BM101194	0	BUILREBM	AP	Y	20-Sep-10		4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	22-Apr-09	POOL SIDE SOUTH SIDE AREA DRAINS UNDER GROUND	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	24-Apr-09	SANITARY SEWER PENDING TIE IN TO LATERAL- CONDENSAT-STORM DRAIN SOUTH SIDE OF BUILDING SEE JOB SITE PRINT P-1 MARKINGS	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	CA	N	08-Jun-09		4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	11-Jun-09	SOUTHWEST CORNER LOBBY AREA PUBLIC REST ROOMS AND BAR AREA FLOOR DRAINS GROUND ROUGH	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	15-Jun-09	SOUTH WEST CORNER INSIDE YARD 9 STORM DRAINS GROUND ROUGH AS PER PLANS	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	16-Jun-09	MENS ROOM LOBBY AREA GROUND ROUGH	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	24-Jun-09	OIL AND SAND INTERCEPTOR ELEVATOR #4	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	29-Jun-09	EAST SID OF KITCHEN SANITARY AND CONDENSATE ROUGH	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Jul-09	EXISTING BUILDING WEST SIDE STORM-A/C-SANITARY UNDER GROUND	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	10-Aug-09	SANITARY-STORM AND AC CONDENSATE UNDER GROUND POOL REST ROOMS AREA	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	24-Sep-09	COURTESY INSPECTION ON SHOWER VALVES ISSUES	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	15-Oct-09	Approved Complete Set of Plans must be Present on Site. NO PLANS FOR WINE BAR SINK	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILZEIJ	PA	N	19-Nov-09	Water piping floor 6, hotel and 9-13 tower.	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	10-Dec-09	IN CEILING BOILER ROOM H/C/R MAIN PIPING	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10		4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILLEVR	PA	N	05-May-09	Plans signed P1-1 2" gas mian south side No joints o/k to cover Needs ptrssure test when line continues to meter area and boiler room.	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	08-Jun-09	GAS MAIN RISER 3RD FLOOR TO RESTAURANT AND POOL AREA ON TOP FLOOR	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	nt	PA	N	18-May-10	EAST SIDE UNDER GROUND GAS	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10		4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-Aug-09	SANITARY UNDER GROUND AND CONDENSATION IN REFRIGERATION ROOM AREA	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	21-Aug-09	Approved Complete Set of Plans must be Present on Site. Permit Card must be Present on Site.	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	03-Mar-10	UNDER GROUND ROUGH PLANTER DRAINS SOUTH OF POOL	4385	COLLINS AV	IN	32260012140
BP080873	Plumbing	BUILTORN	PD	N	05-Mar-10	water main connection to building	4385	COLLINS AV	IN	32260012140



BP080873	Plumbing	BUILTORN	PA	N	15-Apr-10	SANITARY SEWER NORTH SIDE	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	16-Apr-10	SOUTH SIDE OF BUILDING SEWER CONNECTION	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	06-May-10	6TH AND GROUND FLOORS GREASE TRAPS SET	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10	NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	28-Jul-09	BACK OF HOUSE SANITARY/CONDENSATE/STORM UNDERGROUND	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-Aug-09	UNDER GROUND STORM REFRIGERATION ROOM AREA	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	16-Mar-10	NORTH SIDE OF POOL AREA DRAINS TIE IN TO CATCH BASIN	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	22-Mar-10	NOT READY	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	29-Apr-10	SOUTH SIDE SEWER AND CONDENSATE TIE IN	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10	NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	08-Jun-09	UNDER GROUND WATER FOR BAR AREA HOSE BIBB	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CA	N	12-Nov-09	CA AS PER MANDIEL	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-Dec-09	5TH FLOOR HOTEL UNITS 1 THRU 10 WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	07-Jan-10	7TH FLOOR KITCHEN WATER PIPING PENDING FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILLEVR	PA	N	12-Feb-10	4th floor water pipe except ADA room and public area MACK # 305 796 6865	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	16-Feb-10	UNITS 621-622-463 SHOWER PANS AND DIVERTER VALVES	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	19-Feb-10	UNITS 621-608-507 WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Mar-10	UNITS 607-507 WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILLEVR	CO	N	29-Mar-10	Not ready for Inspection.	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Apr-10	UNITS 521-721 AND 8TH FLOOR WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	05-Apr-10	COURTESY INSPECTION ON GAS LINE ROUTING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CA	N	09-Apr-10		4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	13-Apr-10	UNITS 1420-1421 WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	14-Apr-10	8TH FLOOR POOL REST ROOMS WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	15-Apr-10	8TH FLOOR SANITARY TOP OUT AND WATER PIPING POOL AREA	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	21-Apr-10	NOT READY	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	22-Apr-10	44TH FLOOR WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	27-May-10	UNIT 702 BATHTUB SET AND 7TH FLOOR TUB WASTES FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	28-May-10	15TH FLOOR WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Jun-10	8TH FLOOR AND 2ND FLOOR BARS WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	07-Jun-10	NORTH SIDE GAS UNDER GROUND	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	11-Jun-10	NOT READY	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	15-Jun-10	2ND FLOOR BACK OF HOUSE WATER PIPING/5TH FLOOR TUB SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	17-Jun-10	5TH FLOOR TUBS WASTE FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-Jun-10	UNITS 401-402-410 FIRE STOPPING TUB WASTES	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	22-Jun-10	UNIT 420 WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Jul-10	10TH THRU 14TH FLOOR TUB WASTES FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	08-Jul-10	LOBBY MENS ROOM WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	22-Jul-10	LOBBY WOMENS REST ROOM WATER PIPING AND SANITARY TOP OUT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	16-Aug-10	8TH FLOOR POOL REST ROOMS ROUGH COMPLETED NEEDS TO ADD URINAL TO APPROVED PLANS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	30-Aug-10	UNITS 410-421 BATH TUBS FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10	NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Jun-09	WATER RISERS NEW TOWER FROM 3RD THRU 14TH FLOORS AND WATER RISERS EXISTING TOWER FROM 3RD THRU 7TH FLOOR	4385	COLLINS AV		IN	32260012140

BP080873	Plumbing	NT	AP	Y	20-Sep-10		4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	19-Aug-09	7TH FLOOR SHOWER PANS EXCEPT UNITS 01-06-09-02-10	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	16-Sep-09	SHOWER PANS SETS EXCEPT UNITS 1-4-11-12	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	10-Dec-09	UNITS 703-704-705-601-604 SHOWER PAN SET	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-Dec-09	5TH FLOOR HOTEL UNITS 1 THRU 10 SHOWER PAN SET	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	25-Jan-10	COURTESY INSPECTION ON 13TH FLOOR SHOWER PAN	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	26-Jan-10	9TH THRU 13TH FLOOR SOWER PANS NEW TOWER	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	27-Jan-10	SHOWER PANS 5TH AND 6TH FLOORS TOWER	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Feb-10	HOTEL 4TH FLOOR SHOWER PANS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Mar-10	UNITS 720-620-608-607-520-508- SHOWER PANS SET	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	25-Mar-10	UNITS 1412 AND 721 SHOWER PAN SET	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	10-May-10	3RD FLOOR SPA AREA SHOWER PANS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	14-May-10	7TH FLOOR UNITS 710-712 BATH TUB SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-May-10	SEE 1310	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	25-May-10	7TH FLOOR UNIT721 BATH TUB SET 3RD FLOOR STEAM UNITS SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	28-May-10	3RD FLOOR BACK OF HOUSE WATER PIPING / UNIT 721 BATH TUB SET NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Jun-10	3RD FLOOR SHOWER PAN SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	07-Jun-10	UNITS 601-602-609 TUBS SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	08-Jun-10	6TH FLOOR TUBS SETS/15TH FLOOR SHOWER PANS SETS/6TH FLOOR TUB WASTES FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	17-Jun-10		4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	17-Jun-10	SHOWER PANS SETS UNITS 420-421 WATER PIPING UNIT 421	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-Jun-10	UNITS 401-402-410 TUBS SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	22-Jun-10	UNIT 420 WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	28-Jun-10	13TH FLOOR TUB SETS NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	01-Jul-10	10TH THRU 14TH FLOOR TUBS SETS / GROUND FLOOR EAST POOL REST ROOMS WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	02-Jul-10	GROUND FLOOR WEST SIDE POOL REST ROOMS WATER PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	08-Jul-10	6TH THRU 9TH FLOOR TUB SETS NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	09-Jul-10	Not ready for Inspection. MISSING TUB WASTE FIRE STOPPING NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	12-Jul-10	6TH THRU 9TH FLOORS TUB WASTES FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10	NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CA	N	15-Jan-09	CA AS PER MANDIEL	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	20-Jan-09	COURTESY INSPECTION UNIT 601	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	09-Aug-10	1- 8TH FLOOR ELEV. VESTIBLE-- PARTIAL FINAL 2- 7TH FLOOR ELECT. ROOM-- PARTIAL FINAL 3- 2ND FLOORSCREENING & MITTING ROOM 222-06-- PARTIAL FINAL 4- COWSHED RECEPTION 222-01-- PARTIAL FINAL 5- COWSHED MESSANINE-- PARTIAL FINAL	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	10-Aug-10	1- elect rooms 3, 4, 5, & 7 partial final 2- elev vestible 3rd floor partial final 4- server room 6th floor partial final 5- elev vestible 8th floor partial final	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	BUILREBM	PA	N	10-Aug-10	1- elect rooms 3, 4, 5, & 7 partial final 2- elev vestibule 3rd floor partial final 4- server room 6th floor partial final 5- elev vestibule 8th floor partial final	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	11-Aug-10	1- elev. vestibule level 1 100-07 partial final 2- elev. vestibule 2 100-03 partial final 3- fan coi 3- missing flow switch on fan coil in room 222-04 4- bathrooms 222-05 a, b, c & d partial final 5- elev vestibule 22-01, 200-05, 200-06 & 200-08 partial final 6- lobby 222-04 partial final	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	CA	N	12-Aug-10	cancelled by contractor	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	16-Aug-10	1- ELEV. VESTIBLE (TOWER) PARTIAL FINAL 2- PROJECTION ROOM--- PARTIAL FINAL 3- GENERAL OFFICE 2ND FLOOR ---PARTIAL FINAL PENDING FLOW SWITCH 4- WINE BAR ---PARTIAL FINAL 5- MAIN LOBBY--- PARTIAL FINAL 6- RECEPTION LAUNCH 100-02 --PARTIAL FINAL	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	16-Aug-10	1- ELEV. VESTIBLE (TOWER) PARTIAL FINAL 2- PROJECTION ROOM--- PARTIAL FINAL 3- GENERAL OFFICE 2ND FLOOR ---PARTIAL FINAL PENDING FLOW SWITCH 4- WINE BAR ---PARTIAL FINAL 5- MAIN LOBBY--- PARTIAL FINAL 6- RECEPTION LAUNCH 100-02 --PARTIAL FINAL	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	17-Aug-10	1- kitchen level #1 partial, pending dishwasher exhaust duct final connection. ( ok to install ceiling tiles except dishwasher area. 2- elev. veatibule 800-02 partial final 3- 8th floor pool bathrooms partial final 4- pressurization duct on stairs 1, 2, & 3 partial final, pending fans inspection. 5- first floor mens room 100-27 partial final 2-	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	20-Aug-10	1- apt 1522--- partial final 2- level 8 bathrooms only -- partial final 3- cardiogym---partial final 4- main elect. room level 2---partial final	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	PA	N	23-Aug-10	CORTESY INSPECTION WITH ACTING CHIEF LUIS BLANCO	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	24-Aug-10	1- mech. room 444-01 partial final 2- lounge 100-13 partial final	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	25-Aug-10	1- dining room area level 8 partial final (pending millwork grilles) 2- o.a unit n#2 corrections have been made	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	BUILREBM	PA	N	27-Aug-10	1- dish washer duct insulation "ok" 2- apt 703 ahu closet "ok"	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	30-Aug-10	1- CHILLER ROOM LEVEL 8 --- PARTIAL FINAL 2- MECH. ROOM 200-07 --- PARTIAL FINAL (NEED TO INVESTIGATE IF THE INSECT SCREEN IS ACCEPTED) 3- SEF-1, 2, 3, 4, & 5 ( TWO BELTS ARE BEEN USED ) PARTIAL FINAL 4- SPF--1, 2, 3, 4, & 5--TWO BELTS ARE BEEN USED-- PARTIAL FINAL 5- KEF--1, 2, 3, 4, 5, 6, & 7--TWO BELTES ARE BEEN USED-- PARTIAL FINAL	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	01-Sep-10	1- POOL WALK-IN CLOSETS 100-24A, 100-24B, 100-24C, &100-24D ---PARTIAL FINAL-2- COOLING TOWERS 1 & 2 PARTIAL FINAL 3- MECH. ROOM LEVEL 3 -- 300-09 4- APTS--703, 704, 705, 603, 604, 605, 503, 504, 505, 403, 404, & 405 CORRECTIONS HAVE BEEN MADE ON A.H.U CLOSET DOOR 5- REFUSE ROOM--100-18 PARTIAL FINAL 6- STORAGE ROOM 100-17 PARTIAL FINAL 7- STORAGE ROOM 100-23 8- APTS--1422, 1322, 1222, 1122, 1022 & 922 CORRECTIONS HAVE BEEN MADE AS PER REVISION BO702784	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	02-Sep-10	1- SEF-5 ROOF LEVEL 9 ONLY A CAP WITH STRAPS AT ROOF LEVEL 2- FAN COILS 8-1 & 8-2 CLOSET CORRECTIONS HAVE BEEN MADE 3- MECH ROOM 2ND LEVEL SOUTH -- PARTIAL FINAL EXCEPT UNIT # 2 WILL BE CONNECTED ON FUTURE	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	DL	N	03-Sep-10	mechanical contractor require to update mech. permit to include strip heaters & boilers not latter than tuesday sep. 7	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	mr	CA	N	07-Sep-10	cancelled by contractor	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	08-Sep-10	CORTESY INSPECTION	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	PA	N	10-Sep-10	1- dump test satisfactory conducted on 1st floor kitchen 2-need plan revision due to change of equipment manufacturer	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	CO	N	13-Sep-10	not ready for dump test on first floor kitchen	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	BUILREBM	PA	N	20-Sep-10	<p>1-STRIP HEATER &amp; BOILERS PERMIT HAVE BEEN UPDATED</p> <p>2- DOUBLE PULLEYS ARE BEEN INSTALLED ON BATHROOM EXHAUST FANS</p> <p>3- DISHWASHER DUCT INSULATION "OK"</p> <p>4- ACCESS TO REMOVE UNIT IN APT 603 HAS BEEN PROVIDED</p> <p>5- LUVER IN ROOM 200-03 "OK"</p> <p>6- DEFFICIENCIES IN PLENUM AT CORRIDOR 200-04 &amp; 200-06 HAVE BEEN CORRECTED</p> <p>7- REVISION ON APTS 922, 1022, 1122, 1222, 1322, &amp;1422 HAVE BEEN MADE</p> <p>8- CLOSET DOOR CORRECTIONS HAVE BEEN MADE IN APTS 403, 404, 405, 503, 504, 505, 603, 604, 605, 703, 704, &amp; 705</p> <p>9- ACCESS TO A/C UNITS IN APTS 703, 704, &amp; 705 HAVE BEEN CORRECTED</p> <p>10- ACCESS DOOR &amp; STEPS ARE BEEN PROVIDED IN SOUTH PIT</p> <p>11- GATE &amp; STEPS ARE BEEN PROVIDED TO SERVICE S.E.F # 1 &amp; 4</p> <p>12- GARD WAS PROVIDED ON S.E.F # 2</p> <p>13- F/S/D ACCESS DOOR WAS PROVIDED IN FIRST FLOOR KITCHEN ABOVE ICE MACHINE</p> <p>14- GARD RAIL WAS INSTALLED AT S.P.F # 4 &amp; 2</p> <p>15- MECH. ROOM # 2 "OK" EXCEPT UNIT # 2 WILL BE CONNECTED ON FUTURE</p> <p>16- FLOW SWITCH WAS INSTALLED AT GENERAL OFFICE AHU</p> <p>16- FLOW SWITCH WAS INSTALLED IN FAN COIL # 3 IN ROOM 222-04</p> <p>NOTE:ROOM 200-07 O.A LUVER WITH INSECT SCREEN NOT AS PER FMC ( CORRECTION PENDING FOR "CO")</p>	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	builblal	AP	Y	03-Mar-11		4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	MR	NI	N	15-Jun-10		4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	builblal	CO	N	14-Sep-10	<p>DURING THE SMOKE CONTROL TEST FOUND THE FOLLOWING DEFICIENCIES REPORT FROM THE ENGINEER FOR SMOKE ZONES INCOMPLETE, SEQUENCE OF OPERATIONS IN PLANS DOES NOT MATCH WITH SMOKE CONTROL REPORT NEED TO REVISED PLANS</p>	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	builblal	PA	N	16-Sep-10	<p>SMOKE CONTROL PASSED,TEST AND BALANCE REPORT OK, PENDING FINAL REPORT SIGN AND SEAL BY HUGHES ENGINEER SHOWING CHANGES OF THE ORIGINAL SMOKE CONTROL SEQUENCE REVISION FOR CHANGES WAS APPROVED, ALSO PENDING CERTIFICATE OF COMPLAINE OF THE BOILERS FROM STATE</p>	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	lfm	PA	N	20-Sep-10	generator test pass mechanical inspection	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	CO	N	21-Sep-10	<p>1- MISSING STATE BOILER INSPECTION REPORT</p> <p>2- MISSING SPECIAL INSPECTION REPORT SIGNED &amp; SEALED BY HUGHES ENGINEER</p>	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	BUILREBM	CO	N	21-Sep-10	<p>1- MISSING STATE BOILER INSPECTION REPORT</p> <p>2- MISSING SPECIAL INSPECTION REPORT SIGNED &amp; SEALED BY HUGHES ENGINEER</p>	4385	COLLINS AV		IN	32260012140
BM080767	Mechanical	builblal	PA	N	27-Sep-10	boiler inspection from state ok, pending final report from hughes engeieer and the verification of the installation of the fire damper for emergency electrical room	4385	COLLINS AV		IN	32260012140

BM080767	Mechanical	builblal	PA	N	28-Sep-10	insected fire smoke damper for emergency electrical room, pending final report of the smoke control sign and seal	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	builblal	AP	Y	28-Sep-10	FINAL REPORT FOR SMOKE CONTROL SIGN AND SEAL FROM ENGINEER ALL CORRECTIONS COMPLETE	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	FIREMILS	CO	N	14-Sep-10	Not Ready. Missing Special Inspector documentation showing results of testing performed.	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	FIREMILS	CO	N	16-Sep-10	Performed Smoke Testing and Test & Balance Inspections -OK Contractor needs to revise plans for approval prior to receiving final approval	4385	COLLINS AV	IN	32260012140
BM080767	Mechanical	FIREMILS	AP	Y	24-Sep-10	Smoke Control and Test & Balance Revision approved by fire section	4385	COLLINS AV	IN	32260012140
BP901167	0	BL	CO	N	25-Mar-91	ADDTL COMMS - BL	4385	COLLINS AV	IN	32260012140
BP901167	0	BL	AP	Y	25-Mar-91		4385	COLLINS AV	IN	32260012140
BP901167	0	PLUM	CO	N	24-Dec-92	ADDTL COMMS - BL	4385	COLLINS AV	IN	32260012140
BP901167	0	BL 2	CO	N	30-Dec-92	ADDTL COMMS - PMT EXP BL	4385	COLLINS AV	IN	32260012140
BP901167	0	**NONE**	CO	N	06-Sep-93	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV	IN	32260012140
BP901167	0	PLUM	RI	N	24-Dec-92		4385	COLLINS AV	IN	32260012140
BP901167	0	BL 2	CO	N	30-Dec-92	PMT EXP	4385	COLLINS AV	IN	32260012140
BP901167	0	**NONE**	CL	N	06-Sep-93	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV	IN	32260012140
BP901167	0	PLUM	CO	N	22-Mar-91	ADDTL COMMS - FIRE SPRINKLER BL	4385	COLLINS AV	IN	32260012140
BP901167	0	BL 3	CO	N	25-Mar-91	ADDTL COMMS - 1-3FLS BL	4385	COLLINS AV	IN	32260012140
BP901167	0	JPLUM	CO	N	03-Dec-91	ADDTL COMMS - HYDRO TEST JCC	4385	COLLINS AV	IN	32260012140
BP901167	0	JCC 1	CO	N	06-Dec-91	ADDTL COMMS - JCC	4385	COLLINS AV	IN	32260012140
BP901167	0	PLUM	RI	N	22-Mar-91	FIRE SPRINKLER	4385	COLLINS AV	IN	32260012140
BP901167	0	BL 3	AP	Y	25-Mar-91	1-3FLS	4385	COLLINS AV	IN	32260012140
BP901167	0	JPLUM	RI	N	03-Dec-91	HYDRO TEST	4385	COLLINS AV	IN	32260012140
BP901167	0	JCC 1	AP	Y	06-Dec-91		4385	COLLINS AV	IN	32260012140
BP901167	0	CP	CO	N	14-Jan-93	ADDTL COMMS - FINAL RS	4385	COLLINS AV	IN	32260012140
BP901167	0	CP 10	CO	N	26-Jan-93	ADDTL COMMS - ADD HEADS, MTL PIPE RS	4385	COLLINS AV	IN	32260012140
BP901167	0	CP	RI	N	14-Jan-93	FINAL	4385	COLLINS AV	IN	32260012140
BP901167	0	CP 10	CO	N	26-Jan-93	ADD HEADS, MTL PIPE	4385	COLLINS AV	IN	32260012140
BP901167	0	CP	AP	Y	26-May-93	FINAL	4385	COLLINS AV	IN	32260012140
B1001753	Building	BUILCARE	AP	Y	17-Feb-10		4385	COLLINS AV	IN	32260012140
B1001753	Building	BUILCARE	CO	N	17-Feb-10	EC-Submit piles log and get electrical rough.	4385	COLLINS AV	IN	32260012140
B1001753	Building	builcare	AP	Y	18-Feb-10	EC-See 1104.	4385	COLLINS AV	IN	32260012140
B1001753	Building	BUILCARE	CO	N	17-Feb-10	EC-Submit piles log and get electrical rough.	4385	COLLINS AV	IN	32260012140
B1001753	Building	BUILCARE	PA	N	18-Feb-10	EC-Pool shell only.Pile report was submitted.	4385	COLLINS AV	IN	32260012140

B1001753	Building	BUILSCHM	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
B1002104	Building	BUILSCHM	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
B1002455	Building	BUILSCHM	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BCU1001123	0	RMA	CO	N	28-Sep-10	BCO10274 must match with the description on the license, and is still in applied status	4385	COLLINS AV		IN	32260012140
BCU1001123	0	RMA	CO	N	04-Oct-10	WASA compliance letter show 118 seats restaurant.	4385	COLLINS AV		IN	32260012140
BCU1001123	0	RMA	INFO	N	20-Oct-10	Description was changed from 50 Unit Hotel, 1 Swimming Pool, 124 Seat Restaurant, Operating Until 2am, 4 Station Beauty Salon w/ Retail Sales, Massage Clinic. to 50 Unit Hotel, 1 Swimming Pool, 137 Seat Restaurant, 2am Only	4385	COLLINS AV		IN	32260012140
BCU1001123	0	RMA	INFO	N	19-Jan-11	Description was changed from: 50 Unit Hotel, 1 Swimming Pool, 137 Seat Restaurant, 2am to: 50 Unit Hotel, 2 Swimming Pool, 87 Seat Restaurant, 2am (87 Seats on 2nd Floor)	4385	COLLINS AV		IN	32260012140
BCU1001123	0	RMA	INFO	N	05-May-11	New description. 4385 Collins Ave / 50 Unit Hotel, 2 Swimming Pool, 137 Seat Restaurant, 2am (87 Seats on 2nd Floor) + (50 Seats on the 8th Floor) 137 Seats in Total	4385	COLLINS AV		IN	32260012140
BCU1001123	0	RMA	AP	Y	26-Aug-11	BCO10274 approved. This BCU approval is for inspections and review approval, however the CU must be approved by the finance department.	4385	COLLINS AV		IN	32260012140
BCU1001123	0	firenewr	INFO	N	20-Jan-11	Assigned and forwarded to FPA Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1001123	0	FIREMILS	CA	N	20-Jan-11	Cancelled By Contractor Please contact Ricardo Arnau at 673-7000 x6951 to schedule a re-inspection when ready	4385	COLLINS AV		IN	32260012140
BCU1001123	0	jc	INFO	N	27-Jan-11	Assigned and forwarded to inspector Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1001123	0	firenewr	INFO	N	31-Jan-11	Assigned and forwarded to inspector Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1001123	0	FIREMILS	CO	N	31-Jan-11	Not ready for approval. Discussed exiting problems due to poor seating placement in 1st Floor Restaurant. Restaurant crew started relocating seating during this visit to correct the blocked exits (but it has been discussed with senior management on previous visits) Exiting requires a 44" path at all times. Recall inspection when ready	4385	COLLINS AV		IN	32260012140
BCU1001123	0	jc	INFO	N	03-Feb-11	Assigned and forwarded to inspector Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1001123	0	jc	INFO	N	07-Feb-11	Assigned and forwarded to FPA Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1001123	0	FIREMILS	CO	N	07-Feb-11	Not ready for approval. Discussed exiting problems due to poor seating placement in 1st Floor Restaurant. Must maintain 44" exit egress	4385	COLLINS AV		IN	32260012140
BCU1001123	0	jc	INFO	N	10-Feb-11	Assigned and forwarded to FPA Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1001123	0	FIREMILS	CO	N	18-Feb-11	Not Ready	4385	COLLINS AV		IN	32260012140
BCU1001123	0	FIREMILS	AP	Y	28-Jun-11		4385	COLLINS AV		IN	32260012140
BCU1100106	0	RMA	DN	N	28-Oct-10	Need a CO	4385	COLLINS AV		IN	32260012140
BCU1100106	0	RMA	INFO	N	17-Dec-10	BCO10274 approved. BMS1001617 shows 143 seats. Description was changed from 156 to 143 seats restaurant.	4385	COLLINS AV		IN	32260012140
BCU1100106	0	RMA	AP	Y	04-Jan-11	This BCU approval is for inspections and review approval, however the CU must be approved by the finance department.	4385	COLLINS AV		IN	32260012140
BCU1100106	0	firenewr	INFO	N	20-Dec-10	Assigned and forwarded to Inspector Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1100106	0	FIREMILS	AP	Y	20-Dec-10		4385	COLLINS AV		IN	32260012140
BCU1100107	0	RMA	INFO	N	28-Oct-10	TCO BCO10274 approved	4385	COLLINS AV		IN	32260012140

BCU1100107	0	RMA	INFO	N	17-Dec-10	BCO10274 includes a 2nd floor spa. Description was changed from: 4 Station Beauty Salon, Retail Sales / Massage Clinic to: 4 Station Beauty Salon & Retail Sales 2ND FLOOR	4385	COLLINS AV		IN	32260012140
BCU1100107	0	RMA	AP	Y	04-Jan-11	This BCU approval is for inspections and review approval, however the CU must be approved by the finance department.	4385	COLLINS AV		IN	32260012140
BCU1100107	0	firenewr	INFO	N	27-Dec-10	Assigned and forwarded to Inspector Sanchez for inspection	4385	COLLINS AV		IN	32260012140
BCU1100107	0	firenewr	INFO	N	28-Dec-10	Client scheduled inspection with Inspector Mills for the 12/28/10	4385	COLLINS AV		IN	32260012140
BCU1100107	0	firenewr	INFO	N	28-Dec-10	Assigned and forwarded to Inspector Mills for inspection.	4385	COLLINS AV		IN	32260012140
BCU1100107	0	FIREMILS	AP	Y	29-Dec-10		4385	COLLINS AV		IN	32260012140
BCU1100284	0	RMA	INFO	N	17-Dec-10	BCO10274 approved. BMS1001617 shows massage clinic on 3rd floor	4385	COLLINS AV		IN	32260012140
BCU1100284	0	RMA	AP	Y	23-Dec-10	This BCU approval is for inspections and review approval, however the CU must be approved by the finance department.	4385	COLLINS AV		IN	32260012140
BCU1100284	0	firenewr	INFO	N	20-Dec-10	Assigned and forwarded to Inspector Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1100284	0	FIREMILS	AP	Y	20-Dec-10		4385	COLLINS AV		IN	32260012140
BCU1100356	0	firenewr	INFO	N	20-Jan-11	Assigned and forwarded to Inspector Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1100356	0	FIREMILS	CA	N	20-Jan-11	Cancelled By Contractor Please contact Ricardo Arnau at 673-7000 x6951 to schedule a re-inspection when ready	4385	COLLINS AV		IN	32260012140
BCU1100356	0	JC	INFO	N	08-Feb-11	Assigned and forwarded to Inspector Mills for inspection	4385	COLLINS AV		IN	32260012140
BCU1100356	0	FIREMILS	CO	N	10-Feb-11	Not Ready	4385	COLLINS AV		IN	32260012140
BEL21298	0	ELEV.	CO	N	07-Aug-92	ADDTL COMMS - N QUARLES SEE VC SCREEN CONDRI	4385	COLLINS AV		IN	32260012140
BEL21298	0	NQ	CO	N	06-Dec-93	ADDTL COMMS - SEE BM940215 MODERNIZATION RJ	4385	COLLINS AV		IN	32260012140
BEL21298	0	ELEV.	CO	N	07-Aug-92	N QUARLES SEE VC SCREEN	4385	COLLINS AV		IN	32260012140
BEL21298	0	NQ	AP	Y	06-Dec-93	SEE BM940215 MODERNIZAT	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PLUM	CO	N	03-May-99	ADDTL COMMS - **** GREASE LINES IN KITCHEN- **** WTR PIPING,30LB GAS LINE	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PLUM	RI	N	07-Apr-99	**** DWV CABANA	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	JZ 2	PA	N	07-Apr-99	**** DWV TEST CABANAs	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PLUM	RI	N	03-May-99	**** KITCHEN	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	JZ 2	PA	N	03-May-99	**** GREASE LINES IN KIT	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	JZ 2	PA	N	03-May-99	**** WTR PIPING,30LB GAS	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PLUM	CO	N	24-Jul-98	ADDTL COMMS - **** NO PLANS ON JOB LOC ?	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	PLUM	CO	N	08-Jul-92	ADDTL COMMS - BL	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	JCC 1	CO	N	13-Jul-92	ADDTL COMMS - PROPER SUPPORT NEEDED B/FLOJCC	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	**NONE**	CO	N	01-Feb-93	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	PLUM	RI	N	08-Jul-92		4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	JCC 1	CO	N	13-Jul-92	PROPER SUPPORT NEEDED B/	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	**NONE**	CL	N	01-Feb-93	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	PLUM	CO	N	03-Aug-92	ADDTL COMMS - JCC	4385	COLLINS AV		IN	32260012140



BP920931	Plumbing	JCC 1	CO	N	04-Aug-92	ADDTL COMMS - B/FLO NEEDS SUPPORT JCC	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	**NONE**	CO	N	01-Mar-93	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	PLUM	RI	N	03-Aug-92		4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	JCC 1	CO	N	04-Aug-92	B/FLO NEEDS SUPPORT	4385	COLLINS AV		IN	32260012140
BP920931	Plumbing	**NONE**	CL	N	01-Mar-93	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	CO	N	14-Apr-93	ADDTL COMMS - TEST BL	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	CO	N	23-Apr-93	ADDTL COMMS - JCC	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	**NONE**	CO	N	01-Nov-93	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	RI	N	14-Apr-93	TEST	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	CO	N	23-Apr-93		4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	**NONE**	CL	N	01-Nov-93	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	CO	N	02-Nov-93	ADDTL COMMS - JCC	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	CO	N	04-Nov-93	ADDTL COMMS - 6,7 JCC	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	RI	N	02-Nov-93		4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	AP	Y	04-Nov-93	6,7	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	CO	N	20-Sep-93	ADDTL COMMS - JCC	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	CO	N	22-Sep-93	ADDTL COMMS - DEMO ONLY JCC	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	CO	N	20-Oct-93	ADDTL COMMS - 7TH FL BL	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	CO	N	25-Oct-93	ADDTL COMMS - JCC	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	CO	N	18-Nov-93	ADDTL COMMS - 3&4 JCC	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	CO	N	24-Nov-93	ADDTL COMMS - JCC	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	RI	N	20-Sep-93		4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	AP	Y	22-Sep-93	DEMO ONLY	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	RI	N	20-Oct-93	7TH FL	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	AP	Y	25-Oct-93		4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	PLUM	RI	N	18-Nov-93	3&4	4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	JCC 1	AP	Y	24-Nov-93		4385	COLLINS AV		IN	32260012140
BP921213	Plumbing	pa	AP	Y	08-Dec-04	see insp 11/24/1993	4385	COLLINS AV		IN	32260012140
BMS0603564	0	EP	AP	Y	03-Jul-06	Occupant load Content for restauant is Sovereign hotel - 40 persons	4385	COLLINS AV		IN	32260012140
BMS0603564	0	FIRESANR	AP	Y	06-Jun-06		4385	COLLINS AV		IN	32260012140
BP960246	Plumbing	RAJ	AP	Y	05-Apr-05		4385	COLLINS AV		IN	32260012140
BP960246	Plumbing	PLUM	CO	N	18-Dec-85	ADDTL COMMS - **** BL	4385	COLLINS AV		IN	32260012140
BP960246	Plumbing	JCC 1	CO	N	22-Dec-95	ADDTL COMMS - **** ND SPPT B/FLO JCC	4385	COLLINS AV		IN	32260012140

BP960246	Plumbing	**NONE**	CO	N	02-Jul-96	ADDTL COMMS - CLOSED/SYSTEM NO ACT. 190 DAYS	4385	COLLINS AV		IN	32260012140
BP960246	Plumbing	PLUM	RI	N	18-Dec-85	****	4385	COLLINS AV		IN	32260012140
BP960246	Plumbing	JCC 1	CO	N	22-Dec-95	**** ND SPPT B/FLO	4385	COLLINS AV		IN	32260012140
BP960246	Plumbing	**NONE**	CL	N	02-Jul-96	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BP960246	Plumbing	BUILJANR	AP	Y	04-Apr-05		4385	COLLINS AV		IN	32260012140
BV11000282	0	HR	COMP	Y	20-Jan-11	BCO10274 and BCO10280 were extended for 90 days each	4385	COLLINS AV		IN	32260012140
BV11000620	0	HR	COMP	Y	24-Aug-11	Please close violation, BCO10274 and BCO10280 extended	4385	COLLINS AV		IN	32260012140
BL951298	0	MB	CL	N	12-Feb-03	09/26/00 - CLOSED REINSPECTED	4385	COLLINS AV		IN	32260012140
BL951298	0	MB	CO	N	07-Aug-03	D-3138 RE-INSPECTION 108- REPAIR M/R A/C 143- PROVIDE KEYS TO ROOF AND MACHINE ROOM 101- REPAIR M/R GFI CAB 529- POST CURRENT CERTIFICATE OF OPERATION 523- REMOVE 8TH FLOOR JEWEL FROM CAR STATION	4385	COLLINS AV		IN	32260012140
BM000047	Mechanical	JPP	PA	N	11-Jan-00	DUMP TEST OK ; NEED TO CHECK MICRO SWICH	4385	COLLINS AV		IN	32260012140
BM000047	Mechanical	JPP	AP	Y	11-Feb-00	APPROVED BEFORE BUT NOT INPUTED	4385	COLLINS AV		IN	32260012140
BM000047	Mechanical	pa	AP	Y	08-Dec-04	see insp by JPP	4385	COLLINS AV		IN	32260012140
BMS0202457	0	jdo	AP	Y	30-May-02		4385	COLLINS AV		IN	32260012140
BMS0202457	0	jdo	AP	Y	30-May-02		4385	COLLINS AV		IN	32260012140
BMS0202457	0	JC	AP	Y	03-Jun-02		4385	COLLINS AV		IN	32260012140
BMS0202457	0	JCC	CO	N	06-Jun-02	DOMESTIC WATER PUMP REPLACEMENT REQUIRES PERMIT PERMIT BP000046 NOT FINALED-WTR HEATERS,GAS PIPING PERMIT BP980038 NOT FINALED , EXPIRED MAKE UP AIR VENTS NOT APPROVED AS PER NFPA 54--NOTE 2 VENTS REQUIRED	4385	COLLINS AV		IN	32260012140
BMS0202457	0	PR	AP	Y	30-May-02		4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	24-Jul-09	DRAINAGE BOX #2 SEE JOB SITE PRINT	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	27-Jul-09	PIPE SET FROM WELL TO BOX#2 SEE JB SITE PRINTS MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	29-Jul-09	rain water leader tie in to well see jobsite print c-2	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	03-Aug-09	BOX #3 SET SEE C-2 JOBSITE PRINT	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	NT	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	03-Dec-09	WATER SERVICE FROM BACK FLOW TO BOILER ROOM AREA PENDING CONNECTION TO STREET WATER MAIN SEE JOBSITE PRINT P1.1 MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	13-Apr-10	SANITARY SEWER TIE IN TO LATERAL ONLY P-ENDING SOUTH AND NORTH RUNS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	14-Apr-10	SOUTH SIDE TO FIRST CLEAN SANITARY SEWER UNDER GROUND SEE JOBSITE PRINT MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	15-Apr-10	SOUTH AND NORTH SIDE SANITARY BRANCHES SEE JOBSITE PRINTS MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	28-Apr-10	WATER MAIN PIPING WILL LEAVE FITTINGS EXPOSE FOR FUTURE PRESSURE TEST	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	NT	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	CO	N	07-Apr-09	NOT READY	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	08-Apr-09	BOXES 4 AND 5 SET SEE JOBSITE PRINTS MARKINGS	4385	COLLINS AV		IN	32260012140

BP090588	Plumbing	BUILTORN	PA	N	09-Apr-09	PIPING AND GRAVEL FOR ONE SECTION OF PIPE	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	14-Apr-09	CORRUGATED PIPING SET SEE JOBSITE PRINT C-2 MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	15-Apr-09	CORRUGATED PIPING SET SEE JOBSITE PRINTS C-2 MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	16-Apr-09	BOX #6 SET SEE C-2 PRINT MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	17-Apr-09	CORRUGATED PIPING TIE IN TO BOX 6	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	CO	N	20-Apr-09	NOT READY	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	CO	N	21-Apr-09	NOT READY	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	22-Apr-09	SOUTH SIDE CORRUGATED PIPING UNDER GROUND SEE C-2 PRINT MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	23-Apr-09	CORR TO BOX  UGATED PIPING TO BOX #4	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	NT	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	AP	Y	27-Sep-10	PROVIDED BACK FLOW CERTIFICATION	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	04-Mar-10	BOXES #6 AND #7 SET AND RELATED FILTRATION PIPING	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	21-Apr-10	CORRUGATED PIPING TO MANHOLES SEE JOBSITE PRINTS MARKINGS	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	22-Apr-10	DRAINAGE PIPING FRONT SOUTH SIDE SEE C-1 JOBSITE PRINT	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	PA	N	14-Jun-10	TRENCH DRAIN PIPING NORTH WEST CORNER OF BUILDING SEE JOBSITE PRINT C-2	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	NT	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	IN	N	27-Sep-10	NOT APPLICABLE	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	FIREMILS	PA	N	26-Oct-09	Underground Rough-OK	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	sm	CO	N	10-Dec-09	This is not a Fire Inspection	4385	COLLINS AV		IN	32260012140
BP090588	Plumbing	BUILTORN	AP	Y	27-Sep-10	PROVIDED BACK FLOW CERTIFICATION	4385	COLLINS AV		IN	32260012140
BV12000504	0	ASC-274	CO	N	24-Apr-12	COMPLIANCE / CO LEATHER USED IN ELEVATOR INTERIOR NEEDS TO HAVE DURABLE FIRE RETARDANT. CURRENT FIRE RETARDANT CAN BE REMOVED IF IT COMES IN CONTACT WITH WATER. ELEVATOR INTERIOR TO HAVE FLAME SPREAD RATING OF 0 TO 75 AND SMOKE DEVELOPMENT OF 0 TO 450 AS PER A17.1 2005 2.14.2	4385	COLLINS AV		IN	32260012140
BV12000504	0	ASC-274	CO	N	15-Jun-12	COMPLIANCE / CO -NO ACTION SEEN / PREPARE CASE FOR COURT	4385	COLLINS AV		IN	32260012140
BV12000504	0	ASC-274	AP	Y	25-Feb-14	COMPLIANCE / AP -LEATHER PANELS HAVE BEEN REMOVED AS OF FEB 25 2014. OK TO CLOSE VIOLATION.	4385	COLLINS AV		IN	32260012140
BV12000572	0	AB	AP	Y	26-Jun-12	OK TO CLOSE	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PLUM	RI	N	24-Jul-98	**** PARTIAL D W V	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PE 1	CO	N	24-Jul-98	**** NO PLANS ON JOB LOC	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PE	AP	N	12-Jun-01		4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	pa	AP	Y	08-Dec-04	see insp 6/12/2001	4385	COLLINS AV		IN	32260012140

BP980038	Plumbing		CO	N	30-Dec-98	ADDTL COMMS - **** PMT EXP REQ PLANS OTH ITM	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing		RI	N	30-Dec-98	RIIVR 93P000542 C	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PE	CO	N	30-Dec-98	**** PMT EXP REQ PLANS O	4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PE	AP	Y	17-Apr-00		4385	COLLINS AV		IN	32260012140
BP980038	Plumbing	PE	CO	N	12-Jun-01	SEE COMM PLANS NOT REVISED	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	sm	CO	N	27-Jan-00	Fire will conduct inspection when total bldg in ready for inspection.	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	JZ	AP	Y	27-Jan-00	FDC RELOCATION TO STREET FOR FD ACCESS	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing		CO	N	16-Dec-97	ADDTL COMMS - **** 7,6,5 JCC	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	PE	CO	N	29-Dec-97	ADDTL COMMS - **** NEW PART OK EX NT TO CODE	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	PE	CO	N	02-Jan-98	ADDTL COMMS - **** NEW PART OK EX NT TO CODE	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing		RI	N	16-Dec-97	RIIVR 389568000 C	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	JCC 1	PA	N	16-Dec-97	**** 7,6,5	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	PE	RI	N	29-Dec-97	**** 4TH FLOOR	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	PE	PA	N	29-Dec-97	**** NEW PART OK EX NT T	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	PE	RI	N	31-Dec-97	**** 3RD FLOOR	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	PE	PA	N	02-Jan-98	**** NEW PART OK EX NT T	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	PE	CA	N	22-Dec-99	WILL RESCH.W/FIRE DEPT.&CONTRACTOR	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	PE	AP	Y	14-May-02	SEE 3038	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	cp	CA	N	03-Jan-00		4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	sm	CO	N	27-Jan-00	Fire sprinklers will be inspected when total bldg is ready for inspection	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	sm	CO	N	28-Jan-00	firesprinklers will be inspected when total bldg is ready	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	sm rs	CO	N	02-Feb-00	see punch list	4385	COLLINS AV		IN	32260012140
BP980229	Plumbing	SM	AP	Y	13-Apr-00		4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	ZZ0000107326	CA	N	16-Dec-99	IVRS - Ri canceled	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	ZZ0000107326	CA	N	16-Dec-99	IVRS - Ri canceled	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	AP	Y	22-Dec-99	LOBBY THRU 7 FLOOR	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CA	N	29-Dec-99	NOT READY	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CO	N	16-Apr-99	ADDTL COMMS - **** F/S DAMPER 6&7 UPSIDEDOWN	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical		RI	N	13-Apr-99	RIIVR CAC046895 C	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CO	N	16-Apr-99	**** F/S DAMPER 6&7 UPSI	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	13-Jul-99	FRONT DESK AREA ROUGH	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	13-Jul-99	1ST FL BATHROOM P. ROUGH	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	13-Jul-99	2ND FL HALLWAYS & ROOM A/C DUCT ONLY OK ROUGH	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	13-Jul-99	NEED APPROVED CHASE FOR BATHROOM EXHAUST	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	26-Jul-99	1ST FLOOR BATHROOM	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	22-Dec-99	NEED METAL ON RETURN DOORS	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	AP	Y	26-Jan-00	FINAL INSP.	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	AP	Y	22-Dec-99		4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CO	N	22-Dec-99	FAN ON ROOF	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	11-Jan-00	EXHAUST FAN TO SMALL, T&B SHOW 1500 CFM AND PLANS CALL FOR 3400 CFM; MAKEUP IS 2800 CFM	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical		RI	N	03-Feb-99	RIIVR CAC046895 C	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	PA	N	03-Feb-99	**** MEETING JPP	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	CA	N	22-Dec-99	NEED SMOKE TEST	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	AP	Y	20-Jan-00	SMOKE TEST IN DINING & LOBBY	4385	COLLINS AV		IN	32260012140
BM971145	Mechanical	JPP	AP	Y	26-Jan-00	FINAL INSP.	4385	COLLINS AV		IN	32260012140

BM971145	Mechanical	sm	RF	N	19-Jan-00	referred inspection to mech section not required by fire	4385	COLLINS AV		IN	32260012140
BP000046	Plumbing	RAJ	AP	Y	05-Apr-05		4385	COLLINS AV		IN	32260012140
BP000046	Plumbing	PE	CO	N	18-Dec-99	PIPING MUST BE PROPERLY SUPPORTED	4385	COLLINS AV		IN	32260012140
BP000046	Plumbing	RAJ	AP	Y	05-Apr-05		4385	COLLINS AV		IN	32260012140
BP000046	Plumbing	PE	CO	N	18-Dec-99	SEE # 1350	4385	COLLINS AV		IN	32260012140
BP000046	Plumbing	BUILJANR	AP	Y	04-Apr-05		4385	COLLINS AV		IN	32260012140
BP990762	Plumbing	JZ	PA	N	02-Sep-99	40LB POOL PIPING	4385	COLLINS AV		IN	32260012140
BP990762	Plumbing	PE	AP	Y	30-Jun-99	APR POOL & SPA MAIN DRAIN	4385	COLLINS AV		IN	32260012140
BP990762	Plumbing	PE	CO	N	22-Dec-99	CONNECT DRAIN TO WELL W/AIR GAP AS REQ.BY DEPT.OF HEALTH	4385	COLLINS AV		IN	32260012140
BP990762	Plumbing	JCC	CO	N	11-Jan-00	SPPT GAS LINES, HRS INSP REQ	4385	COLLINS AV		IN	32260012140
BP990762	Plumbing	JZ	CA	N	20-Jan-00	BY CONTRACTOR	4385	COLLINS AV		IN	32260012140
BP990762	Plumbing	PE	CO	N	04-Feb-00	NEED DEPT.OF HEALTH APPROVAL CERT.	4385	COLLINS AV		IN	32260012140
BP990762	Plumbing	PE	AP	Y	31-May-00		4385	COLLINS AV		IN	32260012140
BV04000341	0	MRB	AP	Y	24-May-04	CLOSED RE-INSPECTED	4385	COLLINS AV		IN	32260012140
B1004444	Building	BUILBACL	AP	Y	03-Feb-11	(Inb)	4385	COLLINS AV		IN	32260012140
B1004444	Building	FIREMILS	CO	N	01-Feb-11	Contractor not on jobsite during 10:40am inspection visit. No plans or permit card on site -recall	4385	COLLINS AV		IN	32260012140
B1004444	Building	FIREMILS	AP	Y	02-Feb-11	Approved as Shell Only!!	4385	COLLINS AV		IN	32260012140
B1004909	Building	BUILCARE	CO	N	16-Mar-11	EC-Approved site plan must be part of approved plans. Permit Card must be Present on Site. I called at ( 954 ) 524-5678 and spoke with Veronica,who informed me that she does not know who call for inspection. Verify plumbing final ( Irrigation) and fence has a separate permit .See BREV110124 for additional information.	4385	COLLINS AV		IN	32260012140
B1004909	Building	BUILLEGJ	AP	Y	19-May-11		4385	COLLINS AV		IN	32260012140

B1004909	Building	RG	AP	Y	27-Sep-10	<p>From: Guzman, Ricardo Sent: Monday, September 27, 2010 1:19 PM To: Pina, Mario Subject: FW: FINAL LANDSCAPE INSPECTION (B1004909 ) 09/24/10</p> <p>Mario:</p> <p>I am okay signing off on the landscape as installed for TCO, however the following comments will need to be addressed prior to Final CO:</p> <p>1-<del>R</del>EAR: Rear yard landscaping facing the boardwalk is not consistent with the approved Building Permit and will need to be changed as per approved plan prior to the issuance of a Final CO.</p> <p>2-<del>F</del>RONT: Landscape installed at the SW corner of the building and north of the ADA ramp is not consistent with the approved Building Permit. Please revise plan and resubmit for permit addressing the concerns discussed at the site today 10/27/2010.</p> <p>3-<del>O</del>VERALL: Please revise plans to include new tree pit treatment around the proposed Silver Buttonwoods within the interior courtyard. Also, please resubmit as-built as a revision to permit including field changes and any material addition or deletion.</p> <p>4-<del>N</del>ORTH: Landscaping within the south interior required yard of the Fontainebleau site will need to be permitted, completed and inspected prior to Final CO.</p> <p>MIAMIBEACH Ricardo Guzman, Senior Planner PLANNING DEPARTMENT 1700 Convention Center Drive, Miami Beach, FL 33139</p>	4385	COLLINS AV	IN	32260012140
BE072059	Electrical	BUILARDJ	AP	Y	15-Nov-07		4385	COLLINS AV	IN	32260012140
BE072919	Electrical	BUILARDJ	AP	Y	15-Nov-07	demo completed contractor not in site GC provided proof of permits	4385	COLLINS AV	IN	32260012140
BP000431	Plumbing	PE	AP	Y	25-Jan-00		4385	COLLINS AV	IN	32260012140
BP000431	Plumbing	PE	AP	Y	25-Jan-00		4385	COLLINS AV	IN	32260012140
BP000512	Plumbing	PE	AP	Y	31-May-00		4385	COLLINS AV	IN	32260012140
BP071247	Plumbing	BUILTORN	CO	N	27-Nov-07	NO PERMIT CARD ON SITE	4385	COLLINS AV	IN	32260012140
BP071247	Plumbing	BUILTORN	AP	Y	28-Nov-07		4385	COLLINS AV	IN	32260012140
BP080327	Plumbing	BUILTORN	AP	Y	22-Sep-10	NT	4385	COLLINS AV	IN	32260012140
BV11000021	0	ab	AP	Y	09-Nov-10	CORRECTIONS MADE VERIFY IN THE FIELD OK TO CLOSED VIOLATION	4385	COLLINS AV	IN	32260012140
BE980094	Electrical	ELEC	RI	N	11-Dec-97	**** PA ROUGH FLOOR 6 UN	4385	COLLINS AV	IN	32260012140
BE980094	Electrical	JC 4	PA	N	12-Dec-97	**** UNIT ONLY FLOOR 6	4385	COLLINS AV	IN	32260012140
BE980094	Electrical		CO	N	16-Dec-97	ADDTL COMMS - **** 5TH FL UNITS/REV PLAN GM	4385	COLLINS AV	IN	32260012140
BE980094	Electrical	ELEC	CO	N	29-Dec-97	ADDTL COMMS - **** 4TH FL GO	4385	COLLINS AV	IN	32260012140
BE980094	Electrical	JC 4	CO	N	30-Dec-97	ADDTL COMMS - **** FLOOR 4 UNIT ONLY JC	4385	COLLINS AV	IN	32260012140
BE980094	Electrical	ELEC	CO	N	14-Jan-98	ADDTL COMMS - **** 3RD FL GO	4385	COLLINS AV	IN	32260012140
BE980094	Electrical	GM 1	CO	N	15-Jan-98	ADDTL COMMS - **** MUD RINGS/#WIRES IN BOXGM	4385	COLLINS AV	IN	32260012140
BE980094	Electrical		RI	N	16-Dec-97	RIIVR 000008118 C	4385	COLLINS AV	IN	32260012140
BE980094	Electrical	GM 1	PA	N	16-Dec-97	**** 5TH FL UNITS/REV PL	4385	COLLINS AV	IN	32260012140

BE980094	Electrical	ELEC	RI	N	29-Dec-97	**** 4TH FL	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	JC 4	PA	N	30-Dec-97	**** FLOOR 4 UNIT ONLY	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	ELEC	RI	N	14-Jan-98	**** 3RD FL	4385	COLLINS AV		IN	32260012140
BE980094	Electrical	GM 1	CO	N	15-Jan-98	**** MUD RINGS/#WIRES IN	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	JLS	PA	N	07-Oct-09	Pressure tested (9) sets of underground refrigeration lines OK.	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	BUILSARJ	AP	Y	06-Jan-10	underground had to be re-done due to theft of copper tubing.	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	BUILSARJ	PA	N	06-Aug-09	Underground piping for refrigeration systems OK to close up.	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	lfm	PA	N	10-Mar-10	1- need refrigerant support for vertical lines on wall, and protection so the lines not insulated get in contact with the concrete wall	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	BUILSARJ	PA	N	07-Apr-10	Undergroung refrigeration piping for longbar and winebar OK.	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	BUILBLAL	PA	N	09-Apr-10	under refrigeration piping for first floor kitchen and 7 floor kitchen	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	BUILREBM	CA	N	25-Aug-10	cancelled by contractor	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	BUILREBM	PA	N	26-Aug-10	WATER COOLED CONDENSERS 1, 2, & 3 SERVING 7TH FLOOR BAR "OK"	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	BUILREBM	PA	N	17-Sep-10	1- ALL REFRIGERATION EQUIPMENTS INTHE KITCHEN ARE INSTALLED AS PER APPROVED PLANS, EXCEPT THE WALK-IN COOLER/FREEZER IS NOT READY FOR INSPECTION	4385	COLLINS AV		IN	32260012140
BM091054	Mechanical	builblal	AP	Y	27-Sep-10		4385	COLLINS AV		IN	32260012140
BM100006	Mechanical	MRB	AP	Y	14-Jan-10		4385	COLLINS AV		IN	32260012140
BM100006	Mechanical	ASC-274	PA	N	12-Aug-10	MB-2654 CONSTRUCTION / PA -TOP EXTENSION-	4385	COLLINS AV		IN	32260012140
BM100006	Mechanical	ASC	PA	N	02-Oct-09	MB-2654 CONSTRUCTION / PA -WITNESSED ACCEPTANCE TESTS: UP NTSD D,S, ETS, TOP FINAL & DIRECTIONAL, CW BUFFER, ACO, UCM EMPTY, MAIN, EMG BRAKE, UCM @ 125%, LOWERED 125% OK, DN NTSD D,S, ETS, BOTTOM FINAL & DIRECTIONAL, BUFFER, ELECTRICAL OVERSPEED, SET SAFETIES OK. - FOR TEMP CONSTRUCTION USE: -REMOVE BOLTS STICKING OUT IN HOISTWAY. -2 LIGHTS PER LOBBY. -IN CASE OF FIRE SIGNS. -PAINT BOTTOM FLOOR NUMBER ON DOORS. -ADD LIGHT TO CARTOP. -MISSING BOLT ON BOTTOM LEFT GUIDE (COUNTERWEIGHT) -STRAP INTERLOCK FLEX -COVER HOISTWAY VENT, CAULK GAP.	4385	COLLINS AV		IN	32260012140
BM100006	Mechanical	ASC	PA	N	27-Oct-09	MB-2654 CONSTRUCTION / PA -OK FOR TEMPORARY CONSTRUCTION USE.	4385	COLLINS AV		IN	32260012140
BM100006	Mechanical	ASC	PA	N	11-Aug-10	MB-2654 CONSTRUCTION / PA -FOR FINALS: -10 FT CANDLE AT SILLS -NO FOREIGN EQUIPMENT IN MACHINE ROOM (STROBE SYNC, PULL STA MONITOR, SECURITY PANEL) -USABLE WIDTH OF ELEVATOR ENTRANCE NOT TO BE REDUCED BY MOLDING.	4385	COLLINS AV		IN	32260012140

BM100006	Mechanical	ASC-274	PA	N	03-Sep-10	MB-2654 CONSTRUCTION / PA -TESTED ALL INITIATING DEVICES & SHUNT TRIP OK -CAR STILL IN CONSTRUCTION USE -DROP CEILING ESCAPE HATCH NOT TO DIMINISH CARTOP ESCAPE HATCH AREA.	4385	COLLINS AV	IN	32260012140
BM100006	Mechanical	ASC-274	PA	N	23-Sep-10	MB-2654 INITIAL / PA -ALL LOADS ON EMG POWER -CORRECT DOOR OPEN INDICATOR -SUBMIT DATA FOR INTERIOR -REPAIR LOCK, STICKS SOMETIMES.	4385	COLLINS AV	IN	32260012140
BM100006	Mechanical	ASC-274	PA	N	27-Dec-10	MB-2654 TEMPORARY / PA -LEATHER REMOVED, PROVIDE FINISHED CAB PANELS -EXPIRED CERTIFICATES OF OPERATION -NEED 10 FT CANDLE AT LOBBY -FINISH SECURITY SYSTEM INTERFACE (PLUS PREVIOUS VIOLATIONS DATED 09/23/10)	4385	COLLINS AV	IN	32260012140
BM100006	Mechanical	ASC-274	PA	N	09-May-11	MB-2654 TEMPORARY / PA -M/R LIGHTS & LIGHT PROTECTION -FIRE RATING OF CAB INTERIOR	4385	COLLINS AV	IN	32260012140
BM100006	Mechanical	ASC-274	PA	N	16-May-11	MB-2654 EMERGENCY POWER TEST / AP -EMERGENCY POWER TESTED OK -ONLY REMAINING ISSUE: FIRE RATING OF LEATHER CAB INTERIORS.	4385	COLLINS AV	IN	32260012140
BM100006	Mechanical	ASC-274	AP	Y	23-Jun-11	MB-2654 INITIAL / AP -OK TO CLOSE PERMIT -CERTIFICATE OF FLAME RESISTANCE PROVIDED -BUILDING VIOLATION WILL BE OPENED SINCE FLAME RETARDANT EXPIRES IN 5YRS OR WASHED.	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	CO	N	03-Sep-10	not ready for inspection	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	CO	N	08-Sep-10	NOT READY FOR INSPECTION	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	AP	Y	10-Sep-10		4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	CO	N	03-Sep-10	not ready for inspection	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	AP	Y	08-Sep-10	CONTRACTOR CALLED 1450 BY MISTAKE, THE INSPECTION WAS BASED ON 1415,THIS WILL BE CORRECTED ON THE SYSTEM	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	CO	N	03-Sep-10	not ready for inspection	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	CO	N	08-Sep-10	NOT READY FOR INSPECTION	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	AP	Y	10-Sep-10		4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	CO	N	03-Sep-10	not ready for inspection	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	CO	N	08-Sep-10	NOT READY FOR INSPECTION	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	PA	N	10-Sep-10	1- dump test was satisfactory conducted on 7th floor kitchen 2- approved submittals have been received for change of first floor kitchen exhaust fans manufacturer	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	BUILREBM	CA	N	14-Sep-10	cancelled by contractor	4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	builblal	AP	Y	23-Sep-10		4385	COLLINS AV	IN	32260012140
BM100100	Mechanical	FIREBACJ	CO	N	03-Sep-10	not ready for inspection	4385	COLLINS AV	IN	32260012140



BM100100	Mechanical	FIREMILS	CO	N	08-Sep-10	No Inspection performed due to the following deficiencies: 1)Fire Alarm Final not approved 2)F/A in trouble during inspection visit 3)Provide Bldg F/A Cert of Completion 4)Revise Bldg F/A plans for City approval prior to F/A approval	4385	COLLINS AV		IN	32260012140
BM100100	Mechanical	FIREBACJ	PA	N	10-Sep-10	for 7th floor hood system ok pending 1st floor	4385	COLLINS AV		IN	32260012140
BM100100	Mechanical	FIREMILS	AP	Y	03-Feb-11		4385	COLLINS AV		IN	32260012140
BSE12040	0	BUILGARD	CO	N	29-Nov-11	CO not ready,,,generator missing ground rod.dg	4385	COLLINS AV		IN	32260012140
B0001320	Building	EM	CO	Y	09-Jun-00	NEED UNIT #	4385	COLLINS AV		IN	32260012140
B0001320	Building	EM	CO	Y	15-Jun-00	NEED NOTICE OF COMMENCEMENT	4385	COLLINS AV		IN	32260012140
B0001320	Building	DL	AP	Y	19-Jun-00		4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	ia	AP	Y	22-Feb-11	ia see B1004444	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	ia	CO	N	17-Feb-11	ia need to close open items	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	ia	AP	Y	22-Feb-11	ia B1004444	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	CAM	AP	Y	16-Feb-11	Related electrical permit is final	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	JZ	AP	Y	18-Feb-11		4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	pq	AP	Y	16-Feb-11	related mech permit is finalized	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	cef	PA	N	24-Feb-11	Enclosure trash room is in complianec with all city requirements.	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	HR	AP	Y	09-Sep-11	All inspections approved and all fees and documents collected and on file	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	MV	AP	Y	18-Feb-11	Approved	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	Firemils	AP	Y	02-Feb-11	From B1004444	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	CGO	AP	Y	17-Feb-11		4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	JD	DN	N	18-Feb-11	Inspected but not yet approved for CC for shell only for new 28 seats Tiki Hut - shell completed according to approved plans - before final approval contractor must install landscaping on the roof of a Tiki Hut - total seats=28 ( 8 stools + 20 seats outside).	4385	COLLINS AV		IN	32260012140
BCC11061	Certificate of Completion	MJP	AP	Y	22-Aug-11	Inspected and approved - CC for shell only for new 28 seats Tiki Hut - applicant is approved for related work - all prior listed comments have been addressed	4385	COLLINS AV		IN	32260012140
BE102862	Electrical	BUILBACL	PA	N	07-Mar-11	(Inb) Pending (7005) and (1299)	4385	COLLINS AV		IN	32260012140
BE102862	Electrical	ia	AP	Y	09-Mar-11	ia	4385	COLLINS AV		IN	32260012140
BE102862	Electrical	BUILGARD	PA	N	07-Mar-11	PA pending for final zoning.dg	4385	COLLINS AV		IN	32260012140
BE102862	Electrical	BUILGARD	AP	Y	09-Mar-11		4385	COLLINS AV		IN	32260012140
BE102862	Electrical	MJP	AP	Y	08-Mar-11	Inspected and approved -Installation on Illum wall sign "sovereign"- applicant completed the work according to approved plans	4385	COLLINS AV		IN	32260012140

BE111021	0	BUILGARD	AP	Y	03-Feb-11	AP for lights and receipt in TIKI BAR only.dg	4385	COLLINS AV		IN	32260012140
BE111021	0	BUILGARD	CO	N	03-Feb-11	CO pending for final in TIKI BAR only ,,Fans shall be rated for outdoor used.dg	4385	COLLINS AV		IN	32260012140
BE111021	0	BUILGARD	AP	Y	10-Feb-11	AP correction made for fan.dg( this was only for Tiki Bar.dg	4385	COLLINS AV		IN	32260012140
BM000069	Mechanical	JPP	AP	Y	05-Nov-99	DOORS OK	4385	COLLINS AV		IN	32260012140
BM000069	Mechanical	COBO	AP	N	05-Nov-99		4385	COLLINS AV		IN	32260012140
BM000134	Mechanical	JA	PA	N	22-Dec-99	CONSTRUCTION USE ONLY - D3138 - OTIS ELEV.CO. WITH ADJUSTER RICHARD PALILONIS. MACHINE ROOM: REMOVE HEAT DETECTOR 103A, 101B, 102B, 1006B, 108B, 110B, 112B, 116B, 118A, 131B, 136B, 143B. HOISTWAY: 201B, 210A, 214B, 218B, 227B, 229B, 238A. PIT: 404B, 406B. CAB: 513A, 514B, 529B, 542B. COMMENTS: SMOKES 1, 2, 3, 4, 5, 6, 7, MR. = OK LOSS OF POWER = NO GOOD EWL 1, 2 = NO GOOD ALTERNATE MUST BE ON 3RD FLOOR. REMOVE ENTRANCE 8TH FLOOR & LOWER LIMITS. PERMIT REQUIRED FOR CAB WORK.	4385	COLLINS AV		IN	32260012140
BM000134	Mechanical	JA	PA	N	24-Jan-00	CB D-3138 - OTIS ELEV. - BOB BURGESS - MACHINE ROOM: 102 (Source + #), 103 (Clips + # + source), 106B, 116B, 143B. HOISTWAY: 236B. CAB: 535B. COMMENTS: Plug unused key holes. Warning lights not good. Loss of power does not properly reestablish PH1 or 2. Certificate frame. Keys. Can use but must call for reinspection before final.	4385	COLLINS AV		IN	32260012140
BM000134	Mechanical	JA	AP	Y	28-Apr-00	Verified that all corrections have been completed and secured proper signatures	4385	COLLINS AV		IN	32260012140
BM000134	Mechanical	JA	CO	N	30-Nov-00	C.Back D-3138 Warning Lights @ Main Lobby = OK @ Alternate = NO GOOD Call for reinspection	4385	COLLINS AV		IN	32260012140
BM000134	Mechanical	JA	AP	Y	22-Dec-04		4385	COLLINS AV		IN	32260012140
BM930143	Mechanical	pr	AP	Y	27-Jan-05	cooling tower no longer exist	4385	COLLINS AV		IN	32260012140
BM930497	Mechanical	pr	AP	Y	04-Apr-05	per ltr on file and agreed upom by rm/pr	4385	COLLINS AV		IN	32260012140
BP101555	0	BUILTORN	CO	N	21-Sep-10	Not ready for Inspection.	4385	COLLINS AV		IN	32260012140
BP101555	0	BUILTORN	AP	Y	22-Sep-10	NT PROVIDED BACK FLOW CERTIFICATION	4385	COLLINS AV		IN	32260012140

BP101725	0	NT	AP	Y	21-Sep-10	INSPECTIONS AND GAS DROP TEST CERTIFICATION WERE WRONGLY RECORDED ON PERMIT #BP080873	4385	COLLINS AV		IN	32260012140
BP110649	0	BUILTORN	AP	Y	04-Feb-11	NT	4385	COLLINS AV		IN	32260012140
BP110649	0	BUILTORN	AP	Y	04-Feb-11	NT	4385	COLLINS AV		IN	32260012140
BSE14076	0	BUILMARE	CO	N	04-Dec-13	1-METAL FRAMING OF TENT MUST BE BONDED TO THE EQUIPMENT GROUND FEEDING THE TENT 2-CAN NOT USE CORDS/PLUGS OUTDOOR IF THEY ARE NOT LISTED FOR THE LOCATION AND USE 3-125 VOLTS RECEP MUST COMPLY WITH 210.8 4-EQUIPMENT GROUND FOR LIGTHS,/EQUIP AS PER 250 5-EXIT APPERS TO BE HANGING 6-IT APPERAS THAT EXT CORDS ARE FEEDING LIGTHS IN COOLER 7-PROVIDE PROTECTION FOR CORDS WHEN CROSSING WALKING AREAS MUST RE-CALL INSPECTION LETTER RECIVED FROM EDUARDO J CANTO PE 56845 FOR THE TENTS.	4385	COLLINS AV		IN	32260012140
BSE15037	0	TG	AP	Y	01-Dec-14	Structural report dated 11/26/2014 from Eduardo Jose Canto PE. No. 56845 regarding membrane structures only was received.	4385	COLLINS AV		IN	32260012140
BSE15037	0	LAM	NA	Y	10-Dec-14		4385	COLLINS AV		IN	32260012140
BSE15084	0	BUILMARE	CO	N	26-Nov-14	1-ELECTRICAL WORK ON PROGRESS. NOT READY 2-MUST PROVIDE ENGINEER LETTER FOR TENTS 3-PENDING FULL INSPECTIONS. EJM	4385	COLLINS AV		IN	32260012140
BSE15084	0	JB	CO	N	02-Dec-14	No plans on site. Permit description shows a generator but no generator is bieng used. Contractor connected to building power.....JB	4385	COLLINS AV		IN	32260012140
BSE15084	0	BUILMARE	CO	N	05-Dec-14	1-ALL LIGTHS, PLUGS USED OUTDOOR MUST BE RATED FOR THE LOCATION 2-LIGTHS INSIDE COOLER INSTALLED INCORRECTLY, MISSING GROUND, SPLICE WITH TAPE 3-MUST COMPLY WITH CORRECTION HOW CAN NOT GO ON LETTER FROM E CANTO PROVIDED. EJM	4385	COLLINS AV		IN	32260012140
BSE16085	0	CAM	INFO	N	25-Nov-15	Contractor advised to provide structural letter for tent to be delivered to Mr. Gonzalez.	4385	COLLINS AV		IN	32260012140
BSE16085	0	builgard	AP	Y	28-Nov-15	AP equipment okey ,power were run from building to event ,connection to panels okey (twistlock ) connection),,also report for structural okey PE eduardo J.canto #56845.dg	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	15-Apr-09	8 POOL AREA DRAINS SOUTH SIDE	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	23-Apr-09	NEW BUILDING 4TH THRU 8TH FLOOR SANITARY TOP OUT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	28-Apr-09	CONDENSATE AND STORM PIPING SEE P1.1.0 JOBSITE PRINT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	12-May-09	NOT READY	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	05-Jun-09	7TH FLOOR SANITARY AND CONDENSATE TOP OUT EXISTING TOWER	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-Jun-09	4TH-5TH-6TH FLOORS SANITARY ROUGH AND TOP OUT EXISTING BUILDING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	10-Jul-09	KITCHEN AREA WEST SIDE SANITARY-CONDENSATE-STORM DRAINAGE UNDER GROUND ROUGH	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10		4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	03-Jun-09	SANITARY AND CONDENSATE TOP OUT 6TH THRU 15TH FLOOR	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10		4385	COLLINS AV		IN	32260012140

BP080873	Plumbing	BUILTORN	PA	N	08-Jun-09	GAS MAIN IN SOUTH CORRIDOR FROM EXISTING BUILDING TO BAR AREA ONLY	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	26-May-10	Not ready for Inspection.NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10		4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	23-Jun-10	BOILER ROOM GAS PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CA	N	23-Jul-10	CA AS PER MANDIEL	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	27-Jul-10	NT BOILER ROOM GAS PIPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	AP	Y	30-Jul-10	PROVIDED GAS DROP TEST CERTIFICATE	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CA	N	23-Apr-09	NOT APPLICABLE	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	27-Jul-10	Not ready for Inspection.	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	30-Jul-10	5TH FLOOR FIXTURE SET EXCEPT UNITS 520-508-506-510	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	03-Aug-10	UNIT;S 601-506-508-520 FIXTURE SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	04-Aug-10	UNITS 922 THRU 1422 AND UNIT 721 FIXTURE SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	05-Aug-10	UNITS 401-402-405-510 FIXTURE SETS AND UNITS 421-521 TUBS SETS AND WASTE FIRE STOPPING	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	18-Aug-10	4TH FLOOR FIXTURE SET EXCEPT UNITS 9-10-21	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	24-Aug-10	4TH FLOOR BACK OF HOUSE LOUNGE AREA FIXTURE SET	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	27-Aug-10	BACK OF HOUSE REST ROOMS FIXTURE SET PENDING LAV. TRAPS PROTECTORS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	30-Aug-10	1ST FLOOR KITCHEN PLUMBING AND GAS FIXTURE SET	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	01-Sep-10	8TH FLOOR LOUNGE REST ROOM FIXTURE SET/ POOL BAR NOT READY	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	03-Sep-10	3RD FLOOR SPA FIXTURES SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	03-Sep-10	3RD FLOOR SPA FIXTURES SETS	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	16-Sep-10	PENDING COMPLETION OF COMPUTER INSPECTION LIST	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10		4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	15-Dec-08	COURTESY INSPECTION	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CA	N	15-Jan-09	AS PER MANDIEL	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	20-Jan-09	COURTESY INSPECTION UNIT 601 MARK UP	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	25-Aug-09	COURTESY INSPECTION ON SHOWER VALVES	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	03-Dec-09	7TH FLOOR WATER PIPING HOTEL AREA	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	NT	AP	Y	20-Sep-10		4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	CO	N	27-Jul-10	Not ready for Inspection.	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	28-Jul-10	6TH AND 7TH FLOOR FIXTURE SET EXCEPT UNITS 601-620-721	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	PA	N	16-Sep-10	LOBBY AND 1ST FLOOR POOL REST ROOMS FIXTURE SET NT	4385	COLLINS AV		IN	32260012140
BP080873	Plumbing	BUILTORN	AP	Y	20-Sep-10	NT	4385	COLLINS AV		IN	32260012140
BV04000096	0	MJ	AP	Y	04-May-05	SEE BCC0000078 & BCC05124	4385	COLLINS AV		IN	32260012140
B0003424	Building	STAN	CO	Y	08-Jun-00	ROOF DRAIN 5 MISSING SCREWS HOLDING WATER DEEP CAN NOT SEE TERM BAR 2 YEAR'S OLD STACKS ON ROOF PLUGED	4385	COLLINS AV		IN	32260012140
B9902208	Building	ZZ0000129829	CA	N	28-Jun-99	IVRS - Ri canceled	4385	COLLINS AV		IN	32260012140
B9902208	Building	LJ	AP	Y	06-Jul-99	POOL SHELL STEEL OK, (21" BOTTOM)	4385	COLLINS AV		IN	32260012140
B9902208	Building	ZZ0000129829	CA	N	28-Jun-99	IVRS - Ri canceled	4385	COLLINS AV		IN	32260012140
B9902208	Building	LAM	PA	N	02-Feb-00	SELF CLOSING GATES PENDING	4385	COLLINS AV		IN	32260012140
B9902208	Building	LAM	CO	N	02-Jun-00	STILL PENDING	4385	COLLINS AV		IN	32260012140
B9902208	Building	LAM	CO	N	05-Jun-00	STILL PENDING, PAY RE-INSPECTION FEE	4385	COLLINS AV		IN	32260012140
B9902208	Building	LAM	AP	Y	08-Jun-00	CORRECT DOOR FACES (2)	4385	COLLINS AV		IN	32260012140
B9902362	Building	LAM,	AP	Y	08-Jun-00		4385	COLLINS AV		IN	32260012140

B9902624	Building		RI	N	17-May-99	RIIVR 000010074 C	4385	COLLINS AV		IN	32260012140
B9902624	Building	ARV	AP	Y	17-May-99		4385	COLLINS AV		IN	32260012140
B9902624	Building		RI	N	25-May-99	RIIVR 000010074 C	4385	COLLINS AV		IN	32260012140
B9902624	Building	ARV	AP	Y	25-May-99		4385	COLLINS AV		IN	32260012140
B9903160	Building	LJJ	AP	Y	09-Jun-00	FINAL WINDOWS AND DOORS APPROVED 6/9/00 PARTIAL WINDOWS AND DOORS APPROVED 5/7/99	4385	COLLINS AV		IN	32260012140
B9903160	Building	LJ	AP	Y	08-Jun-00	ACCORDING TO 1187	4385	COLLINS AV		IN	32260012140
BE910215	Electrical	JC 1	CO	N	09-Jan-95	ADDTL COMMS - JC	4385	COLLINS AV		IN	32260012140
BE910215	Electrical	JC 1	AP	Y	09-Jan-95		4385	COLLINS AV		IN	32260012140
BE910215	Electrical	ELEC	CO	N	06-Jan-95	ADDTL COMMS - GO	4385	COLLINS AV		IN	32260012140
BE910215	Electrical	JC 1	CO	N	09-Jan-95	ADDTL COMMS - JC	4385	COLLINS AV		IN	32260012140
BE910215	Electrical	ELEC	RI	N	06-Jan-95		4385	COLLINS AV		IN	32260012140
BE910215	Electrical	JC 1	AP	Y	09-Jan-95		4385	COLLINS AV		IN	32260012140
BE910215	Electrical	CP	CO	N	22-Mar-94	ADDTL COMMS - FINAL RS	4385	COLLINS AV		IN	32260012140
BE910215	Electrical	CP	RI	N	22-Mar-94	FINAL	4385	COLLINS AV		IN	32260012140
BE910215	Electrical	CP 3	AP	Y	22-Mar-94	FINAL	4385	COLLINS AV		IN	32260012140
BMS1100167	0	firenewr	AP	Y	25-Oct-10		4385	COLLINS AV		IN	32260012140
BMS1100169	0	firenewr	AP	Y	25-Oct-10		4385	COLLINS AV		IN	32260012140
BR150130	Recertification	CAM	AP	Y	07-Jul-15	Report reviewed.	4385	COLLINS AV		IN	32260012140
BV09000534	0	AB	COMP	Y	19-Jun-09	NEW PAYMENT WAS SUBMITTED OK TO CLOSE VIOLATION	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	RI	N	22-Nov-93	FINAL INSPECTION	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	NQ	CO	N	24-Nov-93		4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CL	N	06-Jun-94	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CL	N	03-Oct-94	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CL	N	07-Nov-94	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CL	N	05-Dec-94	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CL	N	06-Feb-95	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CL	N	06-Mar-95	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140
BM940215	Mechanical	**NONE**	CL	N	03-Apr-95	CLOSED/SYSTEM NO ACT. 19	4385	COLLINS AV		IN	32260012140