

# VERSAILLES HOTEL BASEMENT CONSTRUCTION &

SLAB REPLAMENT
SEQUENCING

OKO & 3425 Collins Developers has assembled an experienced team of engineers to study and develop a construction sequence to ensure the integrity of the Versailles Hotel structure during construction of the basement & the building's slab replacement, the team consists of:

DeSimone Structural Engineers- structural

NV5 – soils engineer

Youssef Hachem, Ph.D – shoring engineer

Keller – Soil & pile contractor

Civic / Ant Yapi – general contractor

The team has surveyed & conducted testing of the existing structure and surrounding grounds to help formulate the sequencing.

#### STEP 1.

Confirm previously permitted 2016 concrete restoration repairs of columns, beams, and cupola structure that are schedule to remain have been completed. Any area found not complete to be completed. Complete any additional concrete repair needed due to exposure of the building over the past 5 years.

## STEP 2.


Applicant will install vibration monitoring devices around the perimeter of the building – This system will send alerts to the onsite team and the EOR (simultaneously) if vibrations levels approach levels which may affect the existing structure. The General Contractor and the related subcontractor will be able to review, analyze and advise if the work should be stopped and/or modified based on such readings.


#### STEP 3


# VERSAILLES HOTEL CONSTRUCTION SEQUENCING

Improve the soil via a combination of jet grout and deep soil mixing around the perimeter of the building-

these procedures have low impact on the existing structure and will be performed by Keller Industries









CONSTRUCTION SEQUENCING

## STEP 4

Install Augercast concrete piles to support proposed shoring towers (12 locations at perimeter of existing structure)







CONSTRUCTION SEQUENCING

#### STEP 5

Construct concert pile caps which support the shoring towers



CONSTRUCTION SEQUENCING



#### STEP 6

Erect shoring towers

Install shoring platforms under the 4th floor, 6th floor, 8th floor & 10<sup>th</sup> floor- Refer to step 7 for placement

Shoring platforms span between shoring towers & will be connected to existing perimeter columns


New Steel columns connected to the truss platform above and anchored to the existing columns under 4th floor to support the existing columns

#### STEP 7

Install shoring platform underpinning the 6th floor, 8th floor, 10th floors


# VERSAILLES HOTEL

CONSTRUCTION SEQUENCING



#### STEP 7A.

Install shoring platform underpinning the 6th floor, 8th floor, 10th floor



Building opening (West Elevation)

# VERSAILLES HOTEL

CONSTRUCTION SEQUENCING


The shoring beams will run through the existing window openings of the south, north and west walls.


#### STEP 7B

Install shoring platform underpinning the 4th floor.

# VERSAILLES HOTEL

**CONSTRUCTION SEQUENCING** 






# STEP 8

CONSTRUCTION SEQUENCING

VERSAILLES HOTEL


Remove the floor plates & east façade from level 3 down to basement level

4th Floor



With shoring in place – level 3 to basement can be removed

CONSTRUCTION SEQUENCING



# STEP 8

Remove the floor plates from level 3 down to basement level


4th Floor

With shoring in place – level 3 to basement can be removed

CONSTRUCTION SEQUENCING

#### STEP 9


Improve the soil inside the building via jet grout or deep soil mixing




Deep Soil Mixing combined with Jet grouting



Secure the areas of the shoring towers for excavation






#### STEP 11

VERSAILLES HOTEL

Install auger cast piles inside the building for the basement & the hotel's new vertical structure



## <u>STEP 12</u>


Excavate existing basement below the bottom slab elevation of the proposed future basement

CONSTRUCTION SEQUENCING


#### STEP 13

Column by column, excavate under the column and construct the pile cap and column support

Excavate Exterior Columns one by one to complete the pile and pile cap constructions under the North, South, and West Walls



• •



**CONSTRUCTION SEQUENCING** 

#### STEP 14

When all columns are completed, finish the construction of the basement

#### STEP 15


Start re-construction the building floor by floor up to 2nd floor

- New Floors
- Existing Building

**CONSTRUCTION SEQUENCING** 

## STEP 16.

Remove 4th and 5th floors and east façade




STEP 17.

Construct new 3rd & 4th floors

## STEP 18.

Remove 6th and 7th floors and east facade



STEP 19.


Construct new 5th & 6th floor

**CONSTRUCTION SEQUENCING** 

STEP 20.

Remove 8th and 9th floors

And east facade



STEP 22.

Construct new 7th & 8th floors

#### STEP 21.

Demolish 10th and 11th floors


and east facade **New Floors Existing Building** 

STEP 23.


Construct new 9th and 10th & 11 floors& roof

#### STEP 24.

With all new floor slabs & vertical construction complete the shoring is removed exposing a rebuilt structure design to Comply with current wind speeds as required by the Florida building code



CONSTRUCTION SEQUENCING



# VERSAILLES HOTEL **CONSTRUCTION SEQUENCING** PROPOSED TEMPORARY SHORING TOWERS PORARY **OUTLINE OF EXISTING TOWER** SUPPORT OF **EXCAVATION** ACCESS TO EXCAVATION AFTER DEMO OF LEVELS 1 TO 3 EXISTING BUILDING SHORING TOWER PROPOSED TEMPORARY PROPOSED TEMPORARY SHORING TOWERS SHORING TOWERS PREVIOUSLY APPROVED BASEMENT HPB 20-0430. NOT IN THE SCOPE OF THIS **APPLICATION** Basement - Level 1 OCEANFRONT SETBACK LINE PROPERTY LINE (369.00')

#### VERSAILLES HOTEL **CONSTRUCTION SEQUENCING** PROPOSED TEMPORARY SHORING TOWERS PORARY **OUTLINE OF EXISTING TOWER** SUPPORT OF **EXCAVATION** -17"-4" N.G.V.D. ACCESS TO EXCAVATION **AFTER** DEMO OF LEVELS 1 TO 3 EXISTING BUILDING FOOT-PRINT SHORING TOWER PROPOSED TEMPORARY PROPOSED TEMPORARY SHORING TOWERS SHORING TOWERS PREVIOUSLY APPROVED BASEMENT HPB 20-0430. NOT IN THE SCOPE OF THIS **APPLICATION Basement Level 2** PROPERTY LINE (369.00')

#### VERSAILLES HOTEL **CONSTRUCTION SEQUENCING** 15'-0" SIDE YARD OCEANFRONT SETBACK LINE PROPOSED TEMPORARY SHORING TOWERS OUTLINE OF EXISTING TOWER SUPPORT OF **EXCAVATION** ACCESS TO EXCAVATION AFTER DEMO OF LEVELS 1 TO 3 EXISTING BUILDING FOOT-PRINT SHORING TOWER PROPOSED TEMPORARY PROPOSED TEMPORARY SHORING TOWERS SHORING TOWERS PREVIOUSLY APPROVED BASEMENT HPB 20-0430. NOT IN THE SCOPE OF THIS **APPLICATION** Basement Level 3 15-0" SIDE YARD DUNE SETBACK PROPERTY LINE (369,00°)

CONSTRUCTION SEQUENCING

