KAUFMAN LYNN CONSTRUCTION

EXHIBIT C

3185 South Congress Avenue Delray Beach, FL 33445 • 561.361.6700 | **f** 561.361.6979

www.kaufmanlynn.com

CGC 021732

March 3, 2023

Colette Satchell, Sr. Project Manager Miami Beach 1700 Convention Center Drive Miami Beach, FL 33139

RE: PRECONSTRUCTION ADD SERVICES FOR DAYCARE RELOCATION TO FLAMINGO PARK

Mrs. Satchell:

Please find attached our proposal for the preconstruction services associated with the addition of the Flamingo Park Daycare Addition in the amount of \$373,000. This budget is based on the expectation that this work will be performed in 2023. Please review and contact me with any questions you may have.

Regards,

Sr. Vice President

Kaufman Lynn Construction

Cc: Kaufman Lynn Construction

John Huddleston, Jeff Zalkin

Miami Beach Fire Station #1 / Daycare Addtion Kaufman Lynn Construction Pre-Construction Services Fee

3/3/23

		TOTAL
Daycare Add Scope Development / Coordination - 3 WKS		
Review design drawings/work to date	\$	1,171.
Print Costs/Scope Development & Coordination	\$	4,747
Attend Virtual Bi-Wkly Mtgs (3 ea)		1,081
Total For Daycare Prefab Bldg Scope Development & Coord.	\$	7,000
Daycare Addition GMP Estimate for Prefab Buildings - 6 WKS		
Document Review / KL Final Plan Flip		1,171
Scope Bid Packages & Work Categories		2,883
Sub./Vendor Solic/Prequal/Recommend		1,261
Finalize Construction Schedule		2,036
Final Logistics / Safety Review		2,027
GMP		4,455
Attend Virtual Bi-Wkly Mtgs (6 ea)		2,162
Total for Prefab Building GMP	\$ 1	6,000
Daycare Addition GMP Estimate for Flamingo Park - 9 WKS		
Document Review / KL Final Plan Flip		4,460
Scope Bid Packages & Work Categories		5,519
Sub./Vendor Solic/Prequal/Recommend		2,523
Finalize Construction Schedule		3,550
Final Logistics / Safety Review	\$	2,838
GMP	\$	856
Attend Virtual Bi-Wkly Mtgs (15 ea)		5,250
Total For Flamingo Park GMP	\$ 2	25,000
Modular Building Allowance		
	\$32	25,000
Allowance is intended to cover shop drawings, engineering, and deposit requirements		
Any amounts required over or under this allowance shall be adjusted via Owner Change Order.	600	25 000
Allowance is intended to cover shop drawings, engineering, and deposit requirements Any amounts required over or under this allowance shall be adjusted via Owner Change Order. Total For Flamingo Park GMP	\$ 3∠	-5,000
	⊅ 3∠	25,000

	Shop Drawings	Engineering	Permitting	Building		BASE TOTAL	Delivery	Setup	Skirting	Impact Doors	Carpet	Grid Ceiling	Fire Sprinkler			HC Ramp			D TOTAL
Vesta Modular				\$	395,800	\$ 395,800	\$ 28,160	\$ 30,950	\$ 11,125					\$ 9,750			\$ 33,305	5 \$	509,090
Michael Caouette 239-989-7696	Payment Terms			50% D	own		40%	0											
																	Depos	it \$	254,545
																2	0% Increas	e \$	305,454
	Shop Drawings	Engineering	Permitting	Buildin	g	BASE TOTAL	Delivery	Setup	Skirting	Impact Doors	Carpet	Grid Ceiling	Fire Sprinkler	Awnings	Stairs	HC Ramp	Tax	GRAN	D TOTAL
Advanced Modular				\$	430,720	\$ 430,720			\$ 11,125					\$ 9,750	\$ 16,000	\$ 12,560	\$ 33,611	L \$	513,766
Patti Willis	Payment Terms		•	50% D	own		40%	0	•				•			•		•	
954-960-1550																			
																	Depos	it \$	262,445
																2	0% Increas	e <mark>\$</mark>	314,935
	Shop Drawings	Engineering	Permitting	Buildin	g	BASE TOTAL	Delivery	Setup	Skirting	Impact Doors	Carpet	Grid Ceiling	Fire Sprinkler	Awnings	Stairs	HC Ramp	Tax	GRAN	D TOTAL
Creative Modular	\$ 1,800			\$	356,892	\$ 358,692	\$ 9,800	\$ 15,650	\$ 4,400	\$ 40,256	\$ 8,10	00 \$ 19,400	\$ 42,000	\$ 9,750	\$ 16,000	\$ 12,560	\$ 37,563	3 \$	574,171
Joel Felty	Payment Terms			50% D	own		40%	, 0											
813-975-7256																	Depos	it Ś	289,285
																2	0% Increas		347,142
																	Average	e \$	322,510
																		-	•
Proposed Allov	wance for Sho	op Drawings,	Engineering	, and Fa	abricatio	on of the Mod	dular Bu	ilding											
	*NOTE: Budget num	bers are approximatel	y 6 months old. There	fore, a 20% i	ncrease has be	een included on each p	roposal to app	roximate who	it the budget m	ay require in April	. We then aver	aged the totals and o	developed this \$32	25k allowance	to get the mod	dular fabricat	red.	\$ 3	325,000