



6526 S Kanner Hwy., Stuart, Florida 34997
Telephone: (772) 460-5660 Fax: (772) 460-5650
Website: www.BrownieCompanies.com
Email: jamison@browniecompanies.com
CGC 1519113

SCOPE OF WORK
&
LIFTING/RELOCATION PLAN

THE CONFIDANTE MIAMI BEACH
4041 COLLINS AVE. MIAMI BEACH, FL

Please reference the bullet points below for a detailed step by step procedure required for the successful elevation and relocation of the existing two-story concrete block structure located at 4041 Collins Ave., Miami Beach, FL.

- Provide \$2,000,000 General Liability Insurance Certificate as well as an additional \$1,000,000 Care, Custody, and Cargo Control Policy.
- Excavate fill material from around and underneath existing.
- Install temporary shoring during the excavation process.
- Place lifting/ jacking stands underneath structure.
- Install temporary steel I-Beam lifting/ transport platform underneath structure.
- Provide hydraulic crib jacks and Unified Hydraulic Jacking System to lift each series of hydraulic jacks simultaneously.
- Elevate structure up approximately four feet (4') from existing elevation.
- Install hydraulic transport wheels.
- Relocate structure to the South side of property.
- Structure will be left elevated to allow for the installation of a new foundation system.
- Once a new foundation system is constructed we will then lower the structure down and it will be structurally reconnected.
- Lower structure onto new foundation and remove lifting equipment.

Our firm has been elevating and relocating Historic structures since 1922, including many projects within Miami Beach and the surrounding areas. If there are any additional questions or concerns regarding the above referenced project please contact me directly at (772) 260-3799 or you can visit our website at www.browniecompanies.com to view some of our past projects.

Regards,
Jamison Brownie