

PROJECT NAME: Rehabilitation of 20-inch North and South Watermain
A/E CONSULTANT: N/A
CONTRACTOR: The Stout Group, LLC
RPR/CEI: EAC Consulting, Inc.

CHANGE ORDER NO.: 2

DATE: 9/14/2023

You are hereby directed to make the following changes to the Contract Documents:

DESCRIPTION OF CHANGE: Additional 20" Watermain Pipe, remove and replace existing hardware on pipe joints and remove and replace existing rusted broken glands on existing joints. +

REASON FOR CHANGE: Discover with up close visual inspection that there are more pipe lengths, joints gland & hardware that need to be replaced rather than just repaired and repainted then the original drone inspection provided.

CLASSIFICATION: **IF OTHER:**

ATTACHMENTS: Inspection Report from CEI and proposal from Stout with additional scope.

CHANGE IN CONTRACT SUM		CHANGE IN CONTRACT TIME		
Original Contract Sum:	\$4,968,953.00	Original Contract Time to Substantial Completion:	300	DAYS
Net change by previously authorized Change Orders:	-108.06	Net change from previous Change Orders:	0	DAYS
Contract Sum prior to this Change Order:	\$4,968,844.94	Contract Time to Substantial Completion prior to this Change Order is:	300	DAYS
Contract Sum will be increased/decreased by this Change Order in the amount of:	\$640,622.00	Contract Time will be increased/decreased by the following calendar days:	60	DAYS
New Contract Sum including this Change Order is:	\$5,312,412.72	New Contract Time to Substantial Completion is:	360	DAYS

IF NO ADJUSTMENTS IS MADE, THE CONTRACT AMOUNT REMAINS UNCHANGED.

ADJUSTMENTS TO TIME FOR PERFORMANCE: In connection with the change(s) noted in this document, CONTRACTOR'S TIME FOR PERFORMANCE REMAINS UNCHANGED unless specifically noted herein.

This Change Order is an amendment to the Agreement between the Contractor and City. The amount and time change designated herein are the maximum agreed to by both the City and Contractor for this Change Order. Contractor attests that the Contract adjustment provided herein is reasonable, and constitutes compensation in full for all costs, claims, markup, and expenses, direct or indirect, attributable to this or any other prior Change Orders, including but not limited to compensation in full for any delays, acceleration, or loss of efficiency encountered by Contractor in the performance of the Work through the date of this Change Order, and for the performance of this and any prior Change Orders by or before the date of Substantial Completion. In consideration of the compensation and time, if any, in this Change Order, the Contractor hereby releases the City from all Claims, demands, or causes of action arising out of the transactions, events and occurrences giving rise to this Change Order. This written Change Order is the entire agreement between the City and Contractor with respect to this Change Order. No other agreements or modifications shall apply to this contract amendment unless expressly provided herein.

EXCEPT AS EXPRESSLY MODIFIED HEREIN, THE TERMS AND CONDITIONS OF THE CONTRACT DOCUMENTS REMAIN UNCHANGED.

Approved by Construction Manager:	Approved by Assistant City Engineer:	Approved by City Engineer:
Date	Date	Date
Approved by Public Works Director:	Approved by ACM:	Approved by City Manager:
Date	Date	Date